

Regional Program FY23-24 Q3 & Q4 Report Summary

SAFE CLEAN WATER PROGRAM MARCH 13, 2025 North Santa Monica Bay (NSMB)






Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.


Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent with the Safe, Clean Water Program goals.





The Reporting Repository houses:

- Regional Program
 Project/Scientific
 Studies Applications
 and completed
 Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports





Reporting Requirements

- Project/ Concept and Study Developers must disclose SCW expenditures, cost share expenditures, recent and upcoming activities, and any anticipated modifications to schedule or budget
- Per the <u>Transfer Agreement</u>, Developers are required to:
 - Inform Public Works when an activity is completed and notify Public Works of groundbreaking, ribbon cutting, and any other public/media events within 14 days
 - Provide a description of activities, milestones, and progress made during the applicable reporting period
 - Upload photo documentation of completed tasks (e.g., photos of community outreach events, project site progress, etc.)
 - Reflect anticipated activity for next reporting period
- Developers must maintain updated plans and documents, including:
 - Vector Minimization Plan, updated Engineering Analysis, etc.
 - Projects advancing to near 100% design must provide an updated Stakeholder and Community Outreach/ Engagement Plan
 - Constructed projects must submit Post-Performance Reports per Transfer Agreement
 - Completed Scientific Studies should submit a Close-out Report





Project Modifications

1

Any proposed modifications to a continuing Project/ Concept/ Study shall be disclosed in a **Project Modification Request (PMR) form** and evaluated in accordance with the Project Modification Guidelines

2

If PMRs are approved by the Board in the respective Stormwater Investment Plan, any **modifications will be reflected** in subsequent Mid-Year and Annual Reports

3

Activity delays and concerns that may delay completion of the continuing Project/ Concept/ Study, including modified projects, will be **flagged during WASC review of Reports.** This is an additional opportunity for the WASC to track progress and prepare for SIP deliberations.



Regional Program Reporting Timeline

Infrastructure Program Project Developers and Scientific Study Developers shall prepare midyear and annual progress/expenditure reports per Implementation Ordinance 18.07.F.3. Reporting should be submitted via the SCW Reporting Module.

First Reporting Year

Subsequent Reporting Years

Q1 (Jul-Sept)

Q2 (Oct-Dec)

Q3 (Jan-Mar)

Q4 (Apr-Jun)

Q1 (July-Sept)

Q2 (Oct-Dec)

Q3 (Jan-Mar)

Q4 (Apr-Jun)

Review and Board Adoption of SIPs Initiate **FTA** Process to Disburse Year 1 Funding

Review and Board Adoption of SIPs Initiate **Addendum** Process to Disburse Funding

Midyear Progress/Expenditure Reporting Period for Q1 & Q2 (report due **Feb 15**)

First Annual Summary Reporting Period (report due **Aug 15**)
Includes Progress/Expenditures for Q3 & Q4

Annual Summary Reporting Period (report due **Aug 15**)
Includes Progress/Expenditures for the FY

- Scope of Work to execute the Regional Fund Transfer Agreement (FTA) is due 45 days after Board approval of the Stormwater Investment Plan (SIP) (refer to Sample Regional Transfer Agreement for reference)
- Audit due 9 months after Activity Completion
 - Additional interim audits every 3 years at the discretion of the District
- Funds lapse after 5 years from the end of the FY in which the funds are transferred
 - A 12-month extension can be requested, if it is received no later than 3 months before funds lapse
- Public Works on behalf of the WASC will prepare Watershed Area Regional Program Progress (WARPP) Reports due annually
- Covers Infrastructure Program, Technical Resources Program, Scientific Studies Program for the Watershed Area

SCW Reporting Timeline



Streamlining Reporting

Progress/Expenditure Reports

• Starting July 1, 2024, Developers must submit Mid-Year Reports instead of Quarterly Reports.

Note: The first set of Mid-Year Reports covers July 2024 to December 2024 with the due date of February 15, 2025. For this reporting period only, the deadline has been extended to February 28, 2025.

• A consultant team has been contracted to review submitted Regional Reports for completeness and prepare reporting summaries with project status updates for each WASC



Metrics & Measures

- The **Metrics & Measures** section of the Reporting Module collects data for metrics specific to Projects in planning, design, construction, and post-construction phases.
 - Projects in the **planning phase** should provide data that predicts
 Project performance
 - Projects in the design, construction, or post-construction
 phase should provide data that reflects current Project design or implementation
- Developers of **Projects and Studies approved in FY20-21 through FY23-24** must complete the **Metrics & Measures**section of the Reporting Module by **February 28, 2025**. FY2425 Developers are also encouraged to complete the information.
- The data collected will contribute to the initial Watershed Plans and online Planning Dashboard Tool, supporting ongoing review of SCW Program progress and future funding decisions.





Recent and Upcoming Project Developer Deadlines

Project Developer Report	Reporting Period	Due date	WASC review
FY23-24 Q1 & Q2	July - December 2023	May 15, 2024	December 2024
FY23-24 Q3 & Q4	January - June 2024	Aug 15, 2024	March 2025
FY23-24 Annual Report	July 2023 - June 2024	Dec 31, 2024	N/A
FY24-25 Mid-Year	July 2024 - December 2024	Feb 28, 2025 (Extended)	Spring/Summer 2025
FY24-25 Annual Report	July 2024 - June 2025	Aug 15, 2025	Winter 2025



WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
 - Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers July 1, 2024 to December 31, 2024 for Projects and Studies approved in FY20-21 through FY23-24 Stormwater Investment Plans



WASC Funding Overview as of 6/30/2024

Reporting Period FY23-24:

Regional reports due 45 days after end of reporting period.

- Q3: Reporting Period
 January 1, 2024 March 31, 2024
- **Q4: Reporting Period**April 1, 2024 June 30, 2024

Total Anticipated SCW Funding

\$1,358,292

Total Funds Awarded to Date

\$1,287,989

Total Funds Received to Date

\$900,000

Total Reported Expenditures To Date:

\$0



WASC Funding Overview as of 6/30/2024

WASC Funding Definitions:



- Total Anticipated SCW Funding: Total SCW Funding Budgeted and Projected in FY20-21 through FY23-24 Stormwater Investment Plans (SIPs).
- Total Funds Awarded to Date: Total budgeted in FY20-21 through FY23-24 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY23-24 Quarterly Reports.
- Total Funds Received to Date: Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 6/30/2024.



WASC Funding Overview as of 6/30/2024

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Cornell – Mulholland Highway Green Improvement Project	\$350,000	\$350,000	\$0	\$0
Liberty Canyon Road Green Improvement	\$100,000	\$100,000	\$100,000	\$0
Regional Pathogen Reduction Study (NSMB)	\$108,292	\$37,989	\$0	\$0
Viewridge Road Stormwater Improvements Project	\$800,000	\$800,000	\$800,000	\$0



FY23-24 Q4- Report Status



Number of Infrastructure Projects (IP)

Infrastructure Project Report Status	Number of Projects
Completed	3
In Progress / Pending	0
Incomplete	0
Missing	0
N/A	0
TOTAL	3



Number of Scientific Studies (SS)

Scientific Studies Report Status	Number of Studies	
Completed	0	
In Progress / Pending	0	
Incomplete	0	
Missing	0	
N/A	1	
TOTAL	1	



List of Infrastructure Program Projects by Phase as of 6/30/2024

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST- CONSTRUCTION MONITORING
Cornell – Mulholland Highway Green Improvement Project	X				
Liberty Canyon Road Green Improvement	X				
Viewridge Road Stormwater Improvements Project	X				




Critical Issues

PROJECT NAME	ACTIVITY DELAYS / CONCERNS	
Cornell – Mulholland Highway Green Improvement Project	Schedule Delay	
Liberty Canyon Road Green Improvement	Schedule Delay	
Viewridge Road Stormwater Improvements Project	Schedule Delay	



Questions?





Thank you

QUESTIONS?

Contact:

Eric Bonilla, PE (SafeCleanWaterLA@pw.lacounty.gov & EBonilla@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquires, SafeCleanWaterLA@pw.lacounty.gov