

# Regional Program FY23-24 Q3 & Q4 Report Summary

SAFE CLEAN WATER PROGRAM MARCH 25, 2025 LOWER LOS ANGELES RIVER (LLAR)



# **Reporting Requirements**

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.


Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules**, **budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.



2

### The <u>Reporting</u> <u>Repository</u> houses:

- Regional Program Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



# **Reporting Requirements**

- Project/ Concept and Study Developers must disclose SCW expenditures, cost share expenditures, recent and upcoming activities, and any anticipated modifications to schedule or budget
- Per the <u>Transfer Agreement</u>, Developers are required to:
  - Inform Public Works when an activity is completed and notify Public Works of groundbreaking, ribbon cutting, and any other public/media events within 14 days
  - Provide a description of activities, milestones, and progress made during the applicable reporting period
  - Upload photo documentation of completed tasks (e.g., photos of community outreach events, project site progress, etc.)
  - Reflect anticipated activity for next reporting period
- Developers must maintain updated plans and documents, including:
  - Vector Minimization Plan, updated Engineering Analysis, etc.
  - Projects advancing to near 100% design must provide an updated Stakeholder and Community Outreach/ Engagement Plan
  - Constructed projects must submit Post-Performance Reports per Transfer Agreement
  - Completed Scientific Studies should submit a Close-out Report



## **Project Modifications**

1

Any proposed modifications to a continuing Project/ Concept/ Study shall be disclosed in a **Project Modification Request (PMR) form** and evaluated in accordance with the <u>Project Modification Guidelines</u>

2

If PMRs are approved by the Board in the respective Stormwater Investment Plan, any **modifications will be reflected** in subsequent Mid-Year and Annual Reports

3

Activity delays and concerns that may delay completion of the continuing Project/ Concept/ Study, including modified projects, will be **flagged during WASC review of Reports.** This is an additional opportunity for the WASC to track progress and prepare for SIP deliberations.

## **Regional Program Reporting Timeline**

Infrastructure Program Project Developers and Scientific Study Developers shall prepare midyear and annual progress/expenditure reports per Implementation Ordinance 18.07.F.3. Reporting should be submitted via the <u>SCW Reporting Module</u>.

|   | First Reporting Year |              |              | Subs  | equent Re                                  | eporting Y   | 'ears        |
|---|----------------------|--------------|--------------|---|--|--------------|--------------|
| Q1 (Jul-Sept)   | Q2 (Oct-Dec)         | Q3 (Jan-Mar) | Q4 (Apr-Jun) | Q1 (July-Sept)                                  | Q2 (Oct-Dec)                               | Q3 (Jan-Mar) | Q4 (Apr-Jun) |
| Review and Boa<br>Adoption of SIP   |                      |              |              | Review and Board<br>Adoption of SIPs            | Initiate <b>Addendur</b><br>to Disburse Fr |              |              |
|   |                      |              |              | Midyear Progress/Expe<br>Period for Q1 & Q2 (re |  |              |              |
| First Annual Summary Reporting Period (report due <b>Aug 15</b> )<br>Includes Progress/Expenditures for Q3 & Q4 |                      |              |              | I Summary Reporting F<br>Includes Progress/Exp  | · · ·                                      | g 15)        |              |

- Scope of Work to execute the Regional Fund Transfer Agreement (FTA) is due 45 days after Board approval of the Stormwater Investment Plan (SIP) (refer to <u>Sample Regional Transfer Agreement</u> for reference)
- Audit due **9 months** after Activity Completion
  - Additional interim audits every 3 years at the discretion of the District
- Funds lapse after **5 years** from the end of the FY in which the funds are transferred
  - A 12-month extension can be requested, if it is received no later than 3 months before funds lapse
- Public Works on behalf of the WASC will prepare Watershed Area Regional Program Progress (WARPP) Reports due annually
- Covers Infrastructure Program, Technical Resources Program, Scientific Studies Program for the Watershed Area

#### SCW Reporting Timeline

# **Streamlining Reporting**


## **Progress/Expenditure Reports**

- Starting July 1 2024, Developers must submit Mid-Year Reports instead of Quarterly Reports.
  - Note: The first set of Mid-Year Reports covers July 2024 to December 2024 with the due date of February 15, 2025. For this reporting period only, the deadline has been extended to February 28, 2025
- A consultant team has been contracted to review submitted Regional Reports for completeness and prepare reporting summaries with project status updates for each WASC

## **Metrics & Measures**

VATER PROGRAM

- The **Metrics & Measures** section of the Reporting Module collects data for metrics specific to Projects in planning, design, construction, and post-construction phases.
  - Projects in the **planning phase** should provide data that predicts Project performance
  - Projects in the design, construction, or post-construction phase should provide data that reflects current Project design or implementation
- Developers of Projects and Studies approved in FY20-21 through FY23-24 must complete the Metrics & Measures section of the Reporting Module by February 28, 2025. FY24-25 Developers are also encouraged to complete the information.
- The data collected will contribute to the initial **Watershed Plans** and online **Planning Dashboard Tool**, supporting ongoing review of SCW Program progress and future funding decisions.



## Recent and Upcoming Project Developer Deadlines

| Project Developer<br>Report | <b>Reporting Period</b>   | Due date                   | WASC review           |
|-----------------------------|---------------------------|----------------------------|-----------------------|
| FY23-24 Q1 & Q2             | July 2023 - March 2024    | May 15, 2024               | December 2024         |
| FY23-24 Q3 & Q4             | January 2024 - June 2024  | Aug 15, 2024               | March 2025            |
| FY23-24 Annual Report       | July 2023 - June 2024     | Dec 31, 2024               | N/A                   |
| FY24-25 Mid-Year            | July 2024 - December 2024 | Feb 28, 2025<br>(Extended) | Spring/Summer<br>2025 |
| FY24-25 Annual Report       | July 2024 - June 2025     | Aug 15, 2025               | Winter 2025           |



### WASC Role in reviewing Progress/Expenditure Reports

#### **Progress/Expenditure Reports**

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
  - Changes in schedules, scopes, expected benefits
  - If efforts remain consistent with SCW Program Goals
  - Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers July 1, 2024 to December 31, 2024 for Projects and Studies approved in FY20-21 through FY23-24 Stormwater Investment Plans

### WASC Funding Overview as of 6/30/2024

# **Reporting Period FY23-24:** Regional reports due 45 days after end of reporting period.

- Q3: Reporting Period January 1, 2024 - March 31, 2024
- Q4: Reporting Period April 1, 2024 - June 30, 2024

**Total Anticipated SCW Funding** \$81,350,311

Total Funds Awarded to Date \$47,582,682

**Total Funds Received to Date** \$34,092,903

Total Reported Expenditures To Date: \$21,720,916



## WASC Funding Overview as of 6/30/2024

## WASC Funding Definitions:



- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY23-24 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY23-24 Quarterly Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 6/30/2024.

#### WASC Funding Overview as of 6/30/2024 (Slide 1 of 2)

| PROJECT OR STUDY NAME  | ANTICIPATED<br>SCW FUNDING | SCW FUNDS<br>AWARDED TO<br>DATE | SCW FUNDS<br>RECEIVED TO<br>DATE | REPORTED<br>SCW<br>EXPENDITURES<br>TO DATE |
|--|----------------------------|---------------------------------|----------------------------------|--|
| Apollo Park Stormwater Capture Project   | \$2,832,639                | \$2,832,639                     | \$2,832,639                      | \$0  |
| Compton Blvd Et. Al. Project   | \$600,000                  | \$600,000                       | \$0                              | \$0  |
| Furman Park Stormwater Capture and Infiltration<br>Project                           | \$12,325,670               | \$2,500,050                     | \$1,500,050                      | \$413,869                                  |
| Gateway Area Pathfinding Analysis (GAP Analysis) (LLAR)                              | \$150,000                  | \$75,000                        | \$75,000                         | \$74,833                                   |
| Gateway Area Pathfinding Analysis (GAP Analysis) -<br>Phase 2 (LLAR)                 | \$230,000                  | \$230,000                       | \$230,000                        | \$134,420                                  |
| Ground truth: guiding a soils-based strategy for<br>impactful nature-based solutions | \$446,138                  | \$216,269                       | \$0                              | \$0  |
| John Anson Ford Park Infiltration Cistern  | \$10,000,000               | \$10,000,000                    | \$10,000,000                     | \$6,952,575                                |
| Long Beach Municipal Urban Stormwater Treatment<br>(LB MUST) - Phase 1               | \$10,800,000               | \$10,800,000                    | \$10,800,000                     | \$10,800,000                               |

#### WASC Funding Overview as of 6/30/2024 (Slide 2 of 2)

| PROJECT OR STUDY NAME  | ANTICIPATED<br>SCW FUNDING | SCW FUNDS<br>AWARDED TO<br>DATE | SCW FUNDS<br>RECEIVED TO<br>DATE | REPORTED<br>SCW<br>EXPENDITURES<br>TO DATE |  |
|--|----------------------------|---------------------------------|----------------------------------|--|--|
| Long Beach Municipal Urban Stormwater Treatment<br>(LB MUST) - Phase 2   | \$10,387,527               | \$0                             | \$0                              | \$0  |  |
| Lynwood City Park Stormwater Capture Project   | \$1,691,629 <sup>1</sup>   | \$1,691,629                     | \$1,691,629                      | \$508,506                                  |  |
| Microplastics in LA County Stormwater (LLAR)   | \$171,601 <sup>2</sup>     | \$171,601                       | \$171,601                        | \$25,741                                   |  |
| Regional Pathogen Reduction Study (LLAR)   | \$771,795                  | \$270,746                       | \$0                              | \$0  |  |
| Salt Lake Park Infiltration Cistern  | \$4,500,000                | \$1,900,000                     | \$1,500,000                      | \$34,163                                   |  |
| Spane Park (Construction)  | \$18,913,128               | \$9,456,564                     | \$0                              | \$0  |  |
| Spane Park (Design)  | \$891,984                  | \$891,984                       | \$891,984                        | \$701,159                                  |  |
| Urban Orchard Project  | \$5,438,000                | \$4,746,000                     | \$4,400,000                      | \$2,075,650                                |  |
| Willow Springs Park Wetland Restoration and<br>Expansion Project <sup>3</sup>  | \$1,200,200                | \$1,200,200                     | \$0                              | \$0  |  |
| <sup>1</sup> Per FY24-25 SIP, LLAR approved PMR for additional funding resulting in a total of \$22,200,000 Anticipated SCW Funding.<br><sup>2</sup> Per FY24-25 SIP, LLAR approved PMR for additional funding resulting in a total of \$247,751.50 Anticipated SCW Funding. |                            |                                 |                                  |  |  |

<sup>3</sup>This project has not submitted a Q4 Report. Data shown is as of Q3.

3/25/2025

#### FY23-24 Q4– Report Status

#### Number of Infrastructure Projects (IP)

| Infrastructure<br>Project Report<br>Status | Number<br>of<br>Projects |
|--|--------------------------|
| Completed                                  | 11                       |
| In Progress /<br>Pending                   | 1                        |
| Incomplete                                 | 0                        |
| Missing                                    | 0                        |
| N/A  | 0                        |
| TOTAL                                      | 12                       |

#### Number of Scientific Studies (SS)

| Scientific Studies<br>Report Status | Number<br>of<br>Studies |
|-------------------------------------|-------------------------|
| Completed                           | 4                       |
| In Progress /<br>Pending            | 0                       |
| Incomplete                          | 0                       |
| Missing                             | 0                       |
| N/A                                 | 1                       |
| TOTAL                               | 5                       |

# List of Infrastructure Program Projects by Phase as of 6/30/2024 (Slide 1 of 2)

| PROJECT NAME  | PLANNING /<br>DESIGN | BID /<br>AWARD | CONSTRUCTION | OPERATION &<br>MAINTENANCE<br>(O&M) | POST-<br>CONSTRUCTION<br>MONITORING |
|---|----------------------|----------------|--------------|-------------------------------------|-------------------------------------|
| Apollo Park Stormwater<br>Capture Project                                 | Х                    |                |              |                                     |                                     |
| Compton Blvd Et. Al. Project  | Х                    |                |              |                                     |                                     |
| Furman Park Stormwater<br>Capture and Infiltration Project                | Х                    |                |              |                                     |                                     |
| John Anson Ford Park<br>Infiltration Cistern                              |                      |                | Х            |                                     |                                     |
| Long Beach Municipal Urban<br>Stormwater Treatment (LB<br>MUST) - Phase 1 |                      |                | Х            |                                     |                                     |
| Long Beach Municipal Urban<br>Stormwater Treatment (LB<br>MUST) - Phase 2 |                      | Х              |              |                                     |                                     |
| Lynwood City Park Stormwater<br>Capture Project                           | х                    |                |              |                                     |                                     |
| Salt Lake Park Infiltration<br>Cistern                                    | Х                    |                |              |                                     |                                     |

# List of Infrastructure Program Projects by Phase as of 6/30/2024 (Slide 2 of 2)

| PROJECT NAME  | PLANNING /<br>DESIGN | BID /<br>AWARD | CONSTRUCTION | OPERATION &<br>MAINTENANCE<br>(O&M) | POST-<br>CONSTRUCTION<br>MONITORING |
|---|----------------------|----------------|--------------|-------------------------------------|-------------------------------------|
| Spane Park (Construction)   | Х                    |                |              |                                     |                                     |
| Spane Park (Design)   | Х                    |                |              |                                     |                                     |
| Urban Orchard Project   |                      |                | Х            |                                     |                                     |
| Willow Springs Park Wetland<br>Restoration and Expansion<br>Project | Х                    |                |              |                                     |                                     |

## List of Infrastructure Program Projects and Scientific Studies Completed as of 6/30/2024

#### No completed projects/studies as of June 2024

#### Accomplishments Salt Lake Park Infiltration Cistern Project



Owner: City of Huntington Park Construction Start: February 2027 Construction Completion: January 2030 Project Phase: Planning / Design


#### **Project Updates**

• **February 2024** – The design team initiated the design phase and conducted a site walk.

#### **Project Highlights**



The infiltration cistern will treat a drainage area of 605 acres with a treatment volume of 23.61 acre-feet. As a nature-based solution, the facility will be under the existing baseball field. Wet and dry weather flows from the storm drain will be intercepted, treated, settled, and filtered as treated stormwater. The expected water quality benefit would treat over 80% of the primary pollutant, zinc.



#### Accomplishments

Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1



**Owner:** City of Long Beach **Construction Start:** 7/1/2019 **Construction Completion:** 5/1/2025 **Project Phase:** Construction

#### **Construction Updates**

- The project developer reviewed the O&M vector minimization control plan with the City of Long Beach Health Department.
- Construction continued to update the facility landscaping, interior finishes, and exterior finishes.




#### **Project Highlights**

 The project proposed to divert and treat polluted stormwater from the existing stormwater system to the Long Beach-Municipal Urban Stormwater Treatment (LB-MUST) facility. This facility can treat ~2 million gallons of water per day which ensures the health of the wetlands near the LB-MUST facility.



## **Critical Issues**

| PROJECT NAME                 | ACTIVITY DELAYS / CONCERNS |  |  |
|------------------------------|----------------------------|--|--|
| Compton Blvd Et. Al. Project | Schedule Delay             |  |  |
| Urban Orchard Project        | Schedule Delay             |  |  |





# Thank you

QUESTIONS?

#### Contact:

Anthony Barreras, PE (SafeCleanWaterLA@pw.lacounty.gov & abarreras@dpw.lacounty.gov) For inquiries related to reporting, SCWPReporting@hdrinc.com For other inquires, SafeCleanWaterLA@pw.lacounty.gov