



Regional Program FY25-26 Mid-Year Report Summary

SAFE CLEAN WATER PROGRAM
August 13, 2026
NORTH SANTA MONICA BAY (NSMB)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Infrastructure Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



Reporting Repository

Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.

For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.

Regional Program | Municipal Program

Lower Los Angeles River | Category | Quarterly Report | Name | Q4 (April - June) | FY23-24 | Clear All Filters

Use dropdowns above to filter this table:

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026/2027
FY26-27 Mid-Year	July 2026 – December 2026	Feb 15, 2027	Spring/Summer 2027
FY26-27 Annual Report	July 2026 – June 2027	Aug 15, 2027	Winter 2027/2028

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2025 to December 31, 2025** for Projects and Studies approved in FY20-21 through FY24-25 Stormwater Investment Plans

WASC Funding Overview as of 12/31/2025

Reporting Period FY25-26:

Regional reports due 45 days
after end of reporting period. 

- **Mid-Year Reporting Period**
July 1, 2025 – December 31, 2025

Total Anticipated SCW Funding¹

\$4,330,741

Total Funds Awarded to Date¹

\$3,115,211

Total Funds Received to Date

\$450,000

Total Reported Expenditures To Date

\$0

¹The Viewridge Road Project is included in the Total anticipated SCW funding and Total Funds Awarded to Date, however the project is withdrawn from the FY26-27 SIP.

WASC Funding Overview as of 12/31/2025

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY25-26 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY25-26 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY25-26 Mid-Year Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 12/31/2025.

WASC Funding Overview as of 12/31/2025

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Agoura Hills Stormwater Diversion Project	FY24-25	\$2,972,449	\$1,767,748	\$0	\$0
Cornell – Mulholland Highway Green Improvement Project	FY23-24	\$350,000	\$350,000	\$350,000	\$0
Liberty Canyon Road Green Improvement	FY22-23	\$100,000	\$100,000	\$100,000	\$0
Regional Pathogen Reduction Study (NSMB)	FY23-24	\$108,292	\$97,463	\$0	\$0
Viewridge Road Stormwater Improvements Project ¹	FY21-22	\$800,000	\$800,000	\$0	\$0

¹The Viewridge Road Project has been withdrawn from the FY26-27 SIP.

FY25-26– Mid-Year Report Status

Number of Infrastructure Projects (IP) ¹

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	4
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	4

Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF STUDIES
Concluded Study	0
Completed	1
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	1

¹The Viewridge Road Project has been withdrawn from the FY26-27 SIP.

List of Infrastructure Program Projects by Phase as of 12/31/2025

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Agoura Hills Stormwater Diversion Project		X			
Cornell – Mulholland Highway Green Improvement Project	X				
Liberty Canyon Road Green Improvement	X				
Viewridge Road Stormwater Improvements Project ¹	X				

¹The Viewridge Road Project has been withdrawn from the FY26-27 SIP.

Accomplishments

Liberty Canyon Road Green Improvement Project



Owner: Los Angeles County Public Works

Construction Start: 5/1/2028

Construction Completion: 6/1/2029

Project Phase: Planning



Project Updates

- **June 2026**– The Project's concept report has been finalized and awaiting final approval prior to entering the Design Phase.



Project Highlights

- This project was developed to improve regional water quality and reduce pollutants in Las Virgenes Creek. The project treats runoff from a 42-acre drainage area using sustainable landscape and stormwater treatment technologies that reduce pollution and enhance community livability.



Critical Issues

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Viewridge Road Stormwater Improvements Project ¹	Schedule Delay

¹The Viewridge Road Project has been withdrawn from the FY26-27 SIP.

Questions?





Thank you

QUESTIONS?

Contact:

Eric Bonilla, PE (SafeCleanWaterLA@pw.lacounty.gov & ebonilla@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquiries, SafeCleanWaterLA@pw.lacounty.gov