

Upper Los Angeles River
Regional Program Quarterly Report Summary

Full reports are available at: <https://portal.safe-cleanwaterla.org/scw-reporting/map>

Call for Projects FY	FY20-21
Report Year	FY20-21

Row Labels	Project Developer	Report Period	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Sum of Funding Projected	Sum of Funds Awarded to Date	Sum of Expenditures to Date	WASC Notes
Infrastructure Project											
Active Transportation Rail to River Corridor Project - Segment A	Los Angeles Metropolitan Transit Authority (Metro)	Q3 (January - March)	Design	No	No	No	No	\$8,425,000.00	\$0.00	\$0.00	
		Q4 (April - June)	Bid/Award	No	No	No	No	\$8,425,000.00	\$8,425,000.00	\$0.00	
City of San Fernando Regional Park Infiltration Project	City of San Fernando (Kenneth Jones)	Q3 (January - March)	Other, Design, Construction	No	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications	N/A	No	\$8,900,000.00	\$3,115,000.00	\$0.00	
		Q4 (April - June)	Other, Design, Construction	No		N/A	No	\$8,900,000.00	\$3,115,000.00	\$0.00	
Echo Park Lake Rehabilitation	City of Los Angeles, Bureau of Sanitation	Q3 (January - March)	N/A	No	No	No	No	\$400,000.00	\$400,000.00	\$0.00	
		Q4 (April - June)	N/A	No	No	No	No	\$400,000.00	\$400,000.00	\$0.00	
Fernangeles Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Q3 (January - March)	Environmental Documentation, Design	No	No	N/A	No	\$8,360,748.27	\$2,926,261.89	\$899,470.60	
		Q4 (April - June)	Environmental Documentation, Design	No	No	N/A	No	\$8,360,748.27	\$2,926,261.89	\$923,299.06	
Franklin D. Roosevelt Park Regional Stormwater Capture Project	Los Angeles County	Q3 (January - March)	N/A	No	No	N/A	No	\$4,000,000.00	\$2,000,000.00	\$2,000,000.00	
		Q4 (April - June)	O&M, Post Construction Monitoring	No	No	N/A	No	\$4,000,000.00	\$2,000,000.00	\$2,000,000.00	
Lankershim Boulevard Local Area Urban Flow Management Network Project	City of Los Angeles, Bureau of Sanitation	Q3 (January - March)	N/A	No	No	N/A	No	\$25,696,900.00	\$5,139,380.00	\$0.00	
		Q4 (April - June)	Planning	No	No	N/A	No	\$25,696,900.00	\$5,139,380.00	\$0.00	
Oro Vista Local Area Urban Flow Management Project	City of Los Angeles, Bureau of Sanitation	Q3 (January - March)	Planning	No	No	N/A	No	\$10,590,600.00	\$2,118,120.00	\$0.00	
		Q4 (April - June)	Planning	No	No	N/A	No	\$10,590,600.00	\$2,118,120.00	\$0.00	
Rory M. Shaw Wetlands Park Project	Los Angeles Flood Control District	Q3 (January - March)	Design, Environmental Documentation	No	No	N/A	No	\$10,000,000.00	\$0.00	\$0.00	

Upper Los Angeles River
Regional Program Quarterly Report Summary

		Q4 (April - June)	Design, Environmental Documentation	No	A-10 Work Schedule and Completion Date Modifications	No	No	\$10,000,000.00	\$2,000,000.00	\$0.00
Strathern Park North Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Q3 (January - March)	Environmental Documentation, Design	No	No	N/A	No	\$9,278,605.53	\$3,247,511.94	\$1,210,725.71
		Q4 (April - June)	Environmental Documentation, Design	No	No	N/A	No	\$9,278,605.53	\$3,247,511.94	\$1,239,126.54
The Distributed Drywell System Project	City of Glendale	Q3 (January - March)	N/A	No	No	No	No	\$1,859,000.00	\$76,750.00	\$0.00
		Q4 (April - June)	N/A	No	No	N/A	No	\$1,859,000.00	\$76,750.00	\$0.00
Valley Village Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Q3 (January - March)	Environmental Documentation, Design	No	No	N/A	No	\$3,177,344.23	\$1,112,070.49	\$707,544.32
		Q4 (April - June)	Environmental Documentation, Design	No	No	N/A	No	\$3,177,344.23	\$1,112,070.49	\$729,677.73
Walnut Park Pocket Park Project	County of Los Angeles	Q3 (January - March)	Design, Other, Environmental Documentation	No	No	N/A	No	\$1,000,000.00	\$500,000.00	\$0.00
		Q4 (April - June)	Design, Other, Environmental Documentation	No	No	N/A	No	\$1,000,000.00	\$500,000.00	\$0.00
Scientific Study										
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q3 (January - March)	Pre-Study and Work Planning, Other, Study Implementation	No	No	N/A	No	\$1,150,000.00	\$250,000.00	\$43,041.29
		Q4 (April - June)	Other, Study Implementation, Pre-Study and Work Planning	No	No	Yes	No	\$1,150,000.00	\$250,000.00	\$219,312.00
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	Q3 (January - March)	Study Implementation	No	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications	N/A	No	\$2,340,000.00	\$910,000.00	\$89,118.02
		Q4 (April - June)	Study Implementation	No	No	N/A	No	\$2,340,000.00	\$910,000.00	\$252,548.81
Recalculation of Wet Weather Zinc Criterion	City of Los Angeles Sanitation	Q3 (January - March)	Pre-Study and Work Planning, Study Implementation	No	No	Yes	No	\$410,717.00	\$102,678.00	\$0.00

Upper Los Angeles River
Regional Program Quarterly Report Summary

		Q4 (April - June)	Pre-Study and Work Planning, Study Implementation	No	No	Yes	No	\$410,717.00	\$102,678.00	\$0.00
Grand Total								\$191,177,830.06	\$54,220,544.64	\$10,313,864.08