

Upper Los Angeles River
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Call for Projects FY	FY20-21
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Infrastructure Project											
Active Transportation Rail to River Corridor Project - Segment A	Los Angeles Metropolitan Transit Authority (Metro)	Q1 (July - September)	Complete	Bid/Award	No	No	N/A	No	\$8,425,000.00	\$5,500,000.00	\$0.00
		Q2 (October - December)	Complete	Bid/Award	No	No	N/A	No	\$8,425,000.00	\$5,500,000.00	\$0.00
City of San Fernando Regional Park Infiltration Project	City of San Fernando (Kenneth Jones)	Q1 (July - September)	Complete	Other, Construction	No	No	Yes	No	\$9,201,200.00	\$8,900,000.00	\$9,607.13
		Q2 (October - December)	Complete	Other, Construction	No	No	N/A	No	\$9,201,200.00	\$8,900,000.00	\$39,483.62
Echo Park Lake Rehabilitation	City of Los Angeles, Bureau of Sanitation	Q1 (July - September)	Complete	O&M	No	No	N/A	No	\$400,000.00	\$400,000.00	\$0.00
		Q2 (October - December)	Complete	O&M	No	No	N/A	No	\$400,000.00	\$400,000.00	\$0.00
Fernangeles Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Q1 (July - September)	Complete	Environmental Documentation, Design	No	No	N/A	No	\$8,360,748.27	\$6,270,561.20	\$1,051,451.06
		Q2 (October - December)	Complete	Design	No	No	Yes	No	\$8,360,748.27	\$6,270,561.20	\$1,075,452.91
Franklin D. Roosevelt Park Regional Stormwater Capture Project	Los Angeles County	Q1 (July - September)	Complete	O&M, Post Construction Monitoring	No	No	N/A	No	\$4,000,000.00	\$4,000,000.00	\$4,000,000.00
		Q2 (October - December)	Complete	O&M, Post Construction Monitoring	No	No	N/A	No	\$4,000,000.00	\$4,000,000.00	\$4,000,000.00
Lankershim Boulevard Local Area Urban Flow Management Network Project	City of Los Angeles, Bureau of Sanitation	Q1 (July - September)	Complete	N/A	No	No	N/A	No	\$25,696,900.00	\$10,278,760.00	\$0.00
		Q2 (October - December)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$25,696,900.00	\$10,278,760.00	\$0.00
Oro Vista Local Area Urban Flow Management Project	City of Los Angeles, Bureau of Sanitation	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$10,590,600.00	\$4,236,240.00	\$0.00
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$10,590,600.00	\$4,236,240.00	\$0.00
Rory M. Shaw Wetlands Park Project	Los Angeles Flood Control District	Q1 (July - September)	Complete	Design, Environmental Documentation	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$10,000,000.00	\$4,000,000.00	\$0.00

Upper Los Angeles River
Regional Program Quarterly Report Summary

Rory M. Shaw Wetlands Park Project	Los Angeles Flood Control District	Q2 (October - December)	Complete	Design, Environmental Documentation	No	A-10 Work Schedule and Completion Date Modifications	Yes	No	\$10,000,000.00	\$4,000,000.00	\$0.00
Strathern Park North Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Q1 (July - September)	Complete	Environmental Documentation, Design	No	No	N/A	No	\$9,278,605.53	\$6,958,954.00	\$1,404,484.54
		Q2 (October - December)	Complete	Design	No	No	Yes	No	\$9,278,605.53	\$6,958,954.00	\$1,442,839.28
The Distributed Drywell System Project	City of Glendale	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$1,893,000.00	\$1,842,000.00	\$0.00
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$1,893,000.00	\$1,842,000.00	\$0.00
Valley Village Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Q1 (July - September)	Complete	Environmental Documentation, Design	No	No	N/A	No	\$3,177,344.23	\$2,383,008.18	\$833,827.52
		Q2 (October - December)	Complete	Design	No	No	Yes	No	\$3,177,344.23	\$2,383,008.18	\$1,035,405.40
Walnut Park Pocket Park Project	County of Los Angeles	Q1 (July - September)	Complete	Design, Other, Environmental Documentation	No	No	N/A	No	\$1,000,000.00	\$1,000,000.00	\$0.00
		Q2 (October - December)	Complete	Design, Other, Environmental Documentation	No	No	N/A	No	\$1,000,000.00	\$1,000,000.00	\$0.00
Scientific Study											
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Pre-Study and Work Planning	No	No	Yes	No	\$1,150,000.00	\$750,000.00	\$280,644.25
		Q2 (October - December)	Complete	Other, Study Implementation, Pre-Study and Work Planning	No	No	N/A	No	\$1,150,000.00	\$750,000.00	\$313,622.38
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Study Implementation	No	No	N/A	No	\$2,340,000.00	\$1,820,000.00	\$506,323.81
		Q2 (October - December)	Complete	Study Implementation	No	No	N/A	No	\$2,340,000.00	\$1,820,000.00	\$506,323.81
Recalculation of Wet Weather Zinc Criterion	City of Los Angeles Sanitation	Q1 (July - September)	Complete	Pre-Study and Work Planning, Study Implementation	No	No	N/A	No	\$410,717.00	\$266,965.00	\$0.00
		Q2 (October - December)	Complete	Pre-Study and Work Planning, Study Implementation	No	No	N/A	No	\$410,717.00	\$266,965.00	\$0.00