

South Santa Monica Bay
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Alondra Park Multi Benefit Stormwater Capture Project	Los Angeles County	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$30,000,000.00	\$20,000,000.00	\$0.00
		Q4 (April - June)	Complete	Design, Bid/Award	No	No	N/A	No	\$30,000,000.00	\$20,000,000.00	\$0.00
Torrance Airport Storm Water Basin Project, Phase 2	City of Torrance	Q3 (January - March)	Complete	Bid/Award, Design	No	No	N/A	No	\$906,000.00	\$906,000.00	\$15,894.56
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$906,000.00	\$906,000.00	\$198,589.56
Wilmington Q Street Local Urban Area Flow Management Project	City of Los Angeles, Bureau of Sanitation	Q3 (January - March)	Complete	N/A	No	No	N/A	No	\$4,923,700.00	\$4,923,700.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	A-10 Work Schedule and Completion Date Modifications	No	No	\$4,923,700.00	\$4,923,700.00	\$0.00
Scientific Study											
Recalculation of Wet Weather Zinc Criterion	City of Los Angeles Sanitation	Q3 (January - March)	Complete	Study Implementation	No	No	N/A	No	\$337,609.37	\$266,965.00	\$0.00
		Q4 (April - June)	Complete	Study Implementation	No	No	N/A	No	\$337,609.37	\$266,965.00	\$40,797.00
FY21-22											
Infrastructure Project											
Stormwater Basin Expansion Project	City of Torrance	Q3 (January - March)	Complete	N/A	No	No	No	No	\$4,505,000.00	\$4,505,000.00	\$0.00
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$4,505,000.00	\$4,505,000.00	\$0.00
Wilmington Neighborhood Greening Project	City of Los Angeles, Bureau of Sanitation and Environment	Q3 (January - March)	Complete	Planning, Design	No	No	N/A	No	\$12,183,000.00	\$662,727.00	\$0.00
		Q4 (April - June)	Complete	Design, Planning	No	No	N/A	No	\$12,183,000.00	\$662,727.00	\$0.00
South Santa Monica Bay Water Quality Enhancement: 28th Street Storm Drain Infiltration Project	City of Manhattan Beach (Mamerto Estepa Jr., Prem Kumar, and Shawn Igoe)	Q3 (January - March)	Complete	Other, Planning, Design	No	No	N/A	No	\$17,620,030.00	\$1,497,100.00	\$0.00

South Santa Monica Bay
Regional Program Quarterly Report Summary

<p>South Santa Monica Bay Water Quality Enhancement: 28th Street Storm Drain Infiltration Project</p>	<p>City of Manhattan Beach (Mamerto Estepa Jr., Prem Kumar, and Shawn Igoe)</p>	<p>Q4 (April - June)</p>	<p>Complete</p>	<p>Other, Planning, Design</p>	<p>No</p>	<p>A-10 Work Schedule and Completion Date Modifications, A-3 Total Activity Cost Modifications, A-7 Sustainability Rating Modifications</p>	<p>N/A</p>	<p>No</p>	<p>\$17,620,030.00</p>	<p>\$1,497,100.00</p>	<p>\$23,834.12</p>
---	--	--------------------------	------------------------	--------------------------------	------------------	---	-------------------	-----------	------------------------	-----------------------	--------------------