

South Santa Monica Bay
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Alondra Park Multi Benefit Stormwater Capture Project	Los Angeles County	Q1 (July - September)	Complete	Design, Bid/Award	No	No	N/A	No	\$0.00	\$0.00	\$0.00
		Q2 (October - December)	Complete	Design, Bid/Award	No	No	N/A	No	\$0.00	\$0.00	\$0.00
Torrance Airport Storm Water Basin Project, Phase 2	City of Torrance	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$0.00	\$0.00	\$0.00
		Q2 (October - December)	Complete	Design	No	No	Yes	No	\$0.00	\$0.00	\$0.00
Wilmington Q Street Local Urban Area Flow Management Project	City of Los Angeles, Bureau of Sanitation	Q1 (July - September)	Complete	N/A	No	No	No	No	\$0.00	\$0.00	\$0.00
		Q2 (October - December)	Complete	Planning	No	No	N/A	No	\$0.00	\$0.00	\$0.00
Scientific Study											
Recalculation of Wet Weather Zinc Criterion	City of Los Angeles Sanitation	Q1 (July - September)	Complete	Pre-Study and Work Planning, Study Implementation	Target Completion Date Modifications	A-10 Work Schedule and Completion Date Modifications	Yes	No	\$0.00	\$0.00	\$0.00
		Q2 (October - December)	Complete	Pre-Study and Work Planning, Study Implementation	No	No	N/A	No	\$0.00	\$0.00	\$0.00
FY21-22											
Infrastructure Project											
Stormwater Basin Expansion Project	City of Torrance	Q1 (July - September)	Complete	Construction	No	No	N/A	No	\$0.00	\$0.00	\$0.00
Wilmington Neighborhood Greening Project	City of Los Angeles, Bureau of Sanitation and Environment	Q1 (July - September)	Complete	Planning	No	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications	N/A	No	\$0.00	\$0.00	\$0.00
		Q2 (October - December)	Complete	Planning	No	No	N/A	No	\$0.00	\$0.00	\$0.00
South Santa Monica Bay Water Quality Enhancement: 28th Street Storm Drain Infiltration Project	City of Manhattan Beach (Mamerto Estepa Jr., Prem Kumar, and Shawn Igoe)	Q1 (July - September)	Complete	Other, Planning, Design	No	No	N/A	No	\$0.00	\$0.00	\$0.00

South Santa Monica Bay
Regional Program Quarterly Report Summary

South Santa Monica Bay Water Quality Enhancement: 28th Street Storm Drain	City of Manhattan Beach (Mamerto Estepa)	Q2 (October - December)	Complete	Other, Planning, Design	No	No	N/A	No	\$0.00	\$0.00	\$0.00
---	---	-------------------------	-----------------	-------------------------	-----------	----	------------	----	--------	--------	--------