

Watershed Area (Multiple Items)

Full reports are available at: <https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Bid/Award Start Date	Bid/Award End Date	Construction Start Date	Construction End Date	Report Period	Active Phase List	SCW Expenditures to Date	Funds Received to Date	Cost Share Expenditures to Date
FY20-21										
Infrastructure Project										
John Anson Ford Park Infiltration Cistern	City of Bell Gardens	---	---	12/01/2019	09/30/2024	Q1 (July - September)	Other, Construction	\$6,809,175.00	\$10,000,000.00	\$2,829,942.37
						Q2 (October - December)	Other, Construction	\$6,952,574.91	\$10,000,000.00	\$3,084,147.89
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1	City of Long Beach	05/10/2017	03/31/2022	07/06/2019	01/01/2024	Q1 (July - September)	Construction, Post-Construction Monitoring, O&M	\$8,798,594.16	\$10,800,000.00	\$31,436,913.78
						Q2 (October - December)	Construction, Post-Construction Monitoring, O&M	\$9,619,679.87	\$10,800,000.00	\$31,552,892.77
FY21-22										
Infrastructure Project										
Compton Blvd Et. Al. Project	Los Angeles County	---	---	09/01/2024	02/01/2026	Q1 (July - September)	Design, Environmental Documentation	\$0.00	\$1,200,000.00	\$99,000.00
						Q2 (October - December)	Design, Environmental Documentation	\$0.00	\$0.00	\$121,188.00
Furman Park Stormwater Capture and Infiltration Project	City of Downey	03/24/2025	06/23/2025	09/22/2025	09/20/2027	Q1 (July - September)	Design	\$359,650.39	\$606,386.00	\$0.00
						Q2 (October - December)	Design	\$373,556.39	\$1,500,050.00	\$0.00
Lynwood City Park Stormwater Capture Project	City of Lynwood	08/25/2025	10/23/2025	---	---	Q1 (July - September)	Design	\$346,802.23	\$1,691,629.00	\$455.12
						Q2 (October - December)	Design	\$451,783.49	\$1,691,629.00	\$455.12
Spane Park	City of Paramount	---	---	---	---	Q1 (July - September)	N/A	\$586,676.44	\$891,984.00	\$0.00
						Q2 (October - December)	N/A	\$629,686.38	\$891,984.00	\$0.00
Urban Orchard Project	City of South Gate	---	---	08/01/2021	12/31/2024	Q1 (July - September)	Construction	\$2,058,535.42	\$9,146,000.00	\$13,401,505.49
						Q2 (October - December)	Construction	\$2,095,900.44	\$4,400,000.00	\$13,524,372.58
Scientific Study										
Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	(blank)	(blank)	(blank)	(blank)	Q1 (July - September)	N/A	\$0.00	\$0.00	\$0.00
						Q2 (October - December)	N/A	\$0.00	\$0.00	\$0.00
FY22-23										
Infrastructure Project										
Apollo Park Stormwater Capture Project	City of Downey	05/01/2024	10/30/2024	---	---	Q1 (July - September)	N/A	\$0.00	\$0.00	\$0.00
						Q2 (October - December)	N/A	\$0.00	\$10,197,500.00	\$0.00
Salt Lake Park Infiltration Cistern	City of Huntington Park	06/09/2026	09/08/2026	12/07/2026	12/06/2029	Q1 (July - September)	N/A	\$0.00	\$1,500,000.00	\$0.00

Lower Los Angeles River
Regional Program Quarterly Report Summary

FY23-24 Q1 Q2

Salt Lake Park Infiltration Cistern	City of Huntington Park	06/09/2026	09/08/2026	12/07/2026	12/06/2029	Q2 (October - December)	N/A	\$0.00	\$1,500,000.00	\$0.00
Willow Springs Park Wetland Restoration and Expansion Project	City of Long Beach	---	---	---	---	Q1 (July - September)	Design	\$0.00	\$0.00	\$0.00
						Q2 (October - December)	Design	\$0.00	\$0.00	\$0.00
Scientific Study										
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Gateway Water Management Authority	(blank)	(blank)	(blank)	(blank)	Q1 (July - September)	N/A	\$0.00	\$0.00	\$0.00
						Q2 (October - December)	Study Implementation	\$0.00	\$460,000.00	\$0.00
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	(blank)	(blank)	(blank)	(blank)	Q1 (July - September)	Study Implementation	\$39,014.80	\$340,635.00	\$26,853.08
						Q2 (October - December)	Study Implementation	\$58,812.75	\$1,453,270.00	\$34,279.96