



SAFE CLEAN
WATER PROGRAM

Regional Program FY23-24 Q3 & Q4 Report Summary

SAFE CLEAN WATER PROGRAM
MARCH 5, 2025
Upper Los Angeles River (ULAR)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



The screenshot shows the 'Reporting Repository' page for the Safe Clean Water Program. The navigation bar includes 'MAP', 'DASHBOARD', 'REPORTS' (highlighted with an orange box), 'BIDS & SCHEDULES', and 'APPLY'. The main heading is 'Reporting Repository'. Below the heading, there is a descriptive paragraph and a link to a reporting and audits informational page. Two tabs, 'Regional Program' and 'Municipal Program', are visible. A filter bar at the top of the content area includes dropdowns for 'Lower Los Angeles River', 'Category', 'Quarterly Report', 'Name', 'Q4 (April - June)', and 'FY23-24', along with a 'Clear All Filters' button. Below the filter bar, a table displays a list of reports with columns for Watershed Area, Category, Document Type, Name, Report Period, Fiscal Year, and Downloads.

| Watershed Area | Category | Document Type | Name | Report Period | Fiscal Year | Downloads |
|--|-------------------------------------|------------------|--|-------------------|-------------|--------------------------|
| Lower Los Angeles River | Infrastructure Program (IP) Project | Quarterly Report | Urban Orchard Project | Q4 (April - June) | FY23-24 | Download |
| Lower Los Angeles River | Infrastructure Program (IP) Project | Quarterly Report | Spane Park | Q4 (April - June) | FY23-24 | Download |
| Lower Los Angeles River | Infrastructure Program (IP) Project | Quarterly Report | Spane Park | Q4 (April - June) | FY23-24 | Download |
| Lower Los Angeles River | Infrastructure Program (IP) Project | Quarterly Report | Lynwood City Park Stormwater Capture Project | Q4 (April - June) | FY23-24 | Download |
| Lower Los Angeles River, Lower San Gabriel River | Scientific Study (SS) | Quarterly Report | Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2 | Q4 (April - June) | FY23-24 | Download |

Reporting Requirements

- Project/ Concept and Study Developers must disclose SCW expenditures, cost share expenditures, recent and upcoming activities, and any anticipated modifications to schedule or budget
- Per the [Transfer Agreement](#), Developers are required to:
 - Inform Public Works when an activity is completed and notify Public Works of groundbreaking, ribbon cutting, and any other public/media events within 14 days
 - Provide a description of activities, milestones, and progress made during the applicable reporting period
 - Upload photo documentation of completed tasks (e.g., photos of community outreach events, project site progress, etc.)
 - Reflect anticipated activity for next reporting period
- Developers must maintain updated plans and documents, including:
 - Vector Minimization Plan, updated Engineering Analysis, etc.
 - Projects advancing to near 100% design must provide an updated Stakeholder and Community Outreach/ Engagement Plan
 - Constructed projects must submit Post-Performance Reports per Transfer Agreement
 - Completed Scientific Studies should submit a Close-out Report



Project Modifications

1

Any proposed modifications to a continuing Project/ Concept/ Study shall be disclosed in a **Project Modification Request (PMR) form** and evaluated in accordance with the [Project Modification Guidelines](#)

2


If PMRs are approved by the Board in the respective Stormwater Investment Plan, any **modifications will be reflected** in subsequent Mid-Year and Annual Reports

3

Activity delays and concerns that may delay completion of the continuing Project/ Concept/ Study, including modified projects, will be **flagged during WASC review of Reports**. This is an additional opportunity for the WASC to track progress and prepare for SIP deliberations.

Regional Program Reporting Timeline

Infrastructure Program Project Developers and Scientific Study Developers shall prepare midyear and annual progress/expenditure reports per Implementation Ordinance 18.07.F.3. Reporting should be submitted via the [SCW Reporting Module](#).



- Scope of Work to execute the Regional Fund Transfer Agreement (FTA) is due **45 days** after Board approval of the Stormwater Investment Plan (SIP) (refer to [Sample Regional Transfer Agreement](#) for reference)
- Audit due **9 months** after Activity Completion
 - Additional interim audits **every 3 years** at the discretion of the District
- Funds lapse after **5 years** from the end of the FY in which the funds are transferred
 - A 12-month extension can be requested, if it is received no later than 3 months before funds lapse
- Public Works on behalf of the WASC will prepare Watershed Area Regional Program Progress (WARPP) Reports due annually
- Covers Infrastructure Program, Technical Resources Program, Scientific Studies Program for the Watershed Area

[SCW Reporting Timeline](#)

Streamlining Reporting

Progress/Expenditure Reports


- Starting July 1 2024, Developers must submit Mid-Year Reports instead of Quarterly Reports.

Note: The first set of Mid-Year Reports covers July 2024 to December 2024 with the due date of February 15, 2025. For this reporting period only, the deadline has been extended to February 28, 2025

- A consultant team has been contracted to review submitted Regional Reports for completeness and prepare reporting summaries with project status updates for each WASC

Metrics & Measures

- The **Metrics & Measures** section of the Reporting Module collects data for metrics specific to Projects in planning, design, construction, and post-construction phases.
 - Projects in the **planning phase** should provide data that predicts Project performance
 - Projects in the **design, construction, or post-construction phase** should provide data that reflects current Project design or implementation
- Developers of **Projects and Studies approved in FY20-21 through FY23-24** must complete the **Metrics & Measures** section of the Reporting Module by **February 28, 2025**. FY24-25 Developers are also encouraged to complete the information.
- The data collected will contribute to the initial **Watershed Plans** and online **Planning Dashboard Tool**, supporting ongoing review of SCW Program progress and future funding decisions.



Recent and Upcoming Project Developer Deadlines

| Project Developer Report | Reporting Period | Due date | WASC review |
|--------------------------|---------------------------|----------------------------|--------------------|
| FY23-24 Q1 & Q2 | July 2023 - March 2024 | May 15, 2024 | December 2024 |
| FY23-24 Q3 & Q4 | April - June 2024 | Aug 15, 2024 | March 2025 |
| FY23-24 Annual Report | July 2023 - June 2024 | Dec 31, 2024 | N/A |
| FY24-25 Mid-Year | July 2024 - December 2024 | Feb 28, 2025 (Extended) | Spring/Summer 2025 |
| FY24-25 Annual Report | July 2024 - June 2025 | Aug 15, 2025 | Winter 2025 |

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2024 to December 31, 2024** for Projects and Studies approved in FY20-21 through FY23-24 Stormwater Investment Plans

WASC Funding Overview as of 6/30/2024

Reporting Period FY23-24:

Regional reports due 45 days after end of reporting period. 

- **Q3: Reporting Period**
January 1, 2024 - March 31, 2024
- **Q4: Reporting Period**
April 1, 2024 - June 30, 2024

Total Anticipated SCW Funding

\$279,989,951

Total Funds Awarded to Date

\$126,999,500

Total Funds Received to Date

\$77,441,620

Total Reported Expenditures To Date:

\$27,812,657

WASC Funding Overview as of 6/30/2024

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY23-24 Stormwater Investment Plans (SIPs)
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY23-24 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY23-24 Quarterly Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 6/30/2024.

WASC Funding Overview as of 6/30/2024

(Slide 1 of 5)

| PROJECT OR STUDY NAME | ANTICIPATED SCW FUNDING | SCW FUNDS AWARDED TO DATE | SCW FUNDS RECEIVED TO DATE | REPORTED SCW EXPENDITURES TO DATE |
|---|---------------------------|---------------------------|----------------------------|-----------------------------------|
| Active Transportation Rail to River Corridor Project - Segment A | \$8,425,000 | \$7,925,000 | \$7,925,000 | \$750,008 |
| Additional Funding Request to Support the LRS Adaptation Addressing the LA River Bacteria TMDL for the ULAR Watershed Management Group (ULAR) | \$385,095 | \$385,095 | \$119,590 | \$67,981 |
| Altadena - Lake Avenue Green Improvement | \$500,000 | \$500,000 | \$500,000 | \$0 |
| Altadena Mariposa Green Street Demonstration Project | \$739,772 | \$721,772 | \$201,300 | \$0 |
| Arroyo Seco-San Rafael Treatment Wetlands | \$4,771,357 ¹ | \$3,585,889 | \$1,194,953 | \$411,749 |
| Broadway-Manchester Multi-Modal Green Streets Project | \$11,719,000 ² | \$4,886,000 | \$886,000 | \$951,711 |
| Brookside Park Stormwater Capture Project | \$2,198,612 | \$2,198,612 | \$0 | \$0 |
| California Avenue and Adjacent Streets Stormwater Capture Project ³ | \$2,970,899 | \$289,810 | \$0 | \$0 |

¹ Per FY24-25 SIP, ULAR WASC approved the PMR for additional funding resulting in a total of \$9,329,799 Anticipated SCW Funding.

² Per FY24-25 SIP, ULAR WASC approved the PMR for additional funding resulting in a total of \$12,345,116 Anticipated SCW Funding.

³ This project has not submitted a Q4 report. Data shown is as of Q3.

WASC Funding Overview as of 6/30/2024

(Slide 2 of 5)

| PROJECT OR STUDY NAME | ANTICIPATED SCW FUNDING | SCW FUNDS AWARDED TO DATE | SCW FUNDS RECEIVED TO DATE | REPORTED SCW EXPENDITURES TO DATE |
|---|---------------------------|---------------------------|----------------------------|-----------------------------------|
| City of San Fernando Regional Park Infiltration Project | \$9,201,200 | \$9,100,800 | \$8,900,000 | \$8,707,873 |
| Community Garden Stormwater Capture Investigation (ULAR) | \$378,286 | \$378,286 | \$189,144 | \$135,000 |
| David M. Gonzales Recreation Center Stormwater Capture Project | \$19,363,000 ¹ | \$969,000 | \$969,000 | \$1,767,164 ² |
| Eagle Rock Boulevard: A Multi-Modal Stormwater Capture Project | \$7,632,723 | \$1,089,238 | \$0 | \$0 |
| Earvin "Magic" Johnson Park Operation and Maintenance Project | \$1,625,000 | \$325,000 | \$0 | \$325,000 |
| Echo Park Lake Rehabilitation | \$400,000 | \$400,000 | \$400,000 | \$113,608 |
| Echo Park Lake Rehabilitation Operation and Maintenance | \$2,400,000 | \$960,000 | \$960,000 | \$0 |
| Emerald Necklace John Muir High School Campus Natural Infrastructure Improvement Project ³ | \$1,891,500 | \$404,400 | \$0 | \$0 |

¹ Per FY24-25 SIP, ULAR WASC approved the PMR for additional funding resulting in a total of \$33,370,714 Anticipated SCW Funding.

² Reported Expenditures to Date exceeds Funds Received to Date.

³ This project has not submitted a report thus far.

WASC Funding Overview as of 6/30/2024 (Slide 3 of 5)

| PROJECT OR STUDY NAME | ANTICIPATED SCW FUNDING | SCW FUNDS AWARDED TO DATE | SCW FUNDS RECEIVED TO DATE | REPORTED SCW EXPENDITURES TO DATE |
|---|---------------------------|---------------------------|----------------------------|-----------------------------------|
| Evaluation of infiltration testing methods for design of stormwater drywell systems (ULAR) | \$554,684 | \$554,684 | \$554,684 | \$524,910 |
| Fernangeles Park Stormwater Capture Project | \$8,360,748 | \$8,360,748 | \$7,524,673 | \$1,773,946 |
| Fire Effects Study in the ULAR Watershed Management Area (ULAR) ¹ | \$805,000 | \$805,000 | \$119,967 | \$489,100 |
| Franklin D. Roosevelt Park Regional Stormwater Capture Project | \$4,000,000 | \$4,000,000 | \$4,000,000 | \$4,000,000 |
| Hollenbeck Park Lake Rehabilitation Project | \$25,161,316 | \$482,582 | \$0 | \$0 |
| Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project ² | \$3,018,148 | \$2,741,348 | \$0 | \$14,500 |
| Lankershim Boulevard Local Area Urban Flow Management Network Project | \$25,696,900 ³ | \$15,418,140 | \$10,278,760 | \$630,022 |
| LAUSD Living Schoolyards Program Pilot Study (ULAR) | \$943,379 | \$943,379 | \$943,379 | \$507,661 |

¹ This project has not submitted a Q4 report. Data shown is as of Q3. Per FY24-25 SIP, ULAR WASC approved the PMR for additional funding resulting in a total of \$941,112 Anticipated SCW Funding.

² This project's report is in progress and has not been submitted.

³ Per FY24-25 SIP, ULAR WASC approved the PMR for additional funding resulting in a total of \$31,696,900 Anticipated SCW Funding.

WASC Funding Overview as of 6/30/2024 (Slide 4 of 5)

| PROJECT OR STUDY NAME | ANTICIPATED SCW FUNDING | SCW FUNDS AWARDED TO DATE | SCW FUNDS RECEIVED TO DATE | REPORTED SCW EXPENDITURES TO DATE |
|---|--------------------------|---------------------------|----------------------------|-----------------------------------|
| Lincoln Park Neighborhood Green Street Network | \$18,634,580 | \$7,453,832 | \$7,453,832 | \$264,468 |
| Los Angeles Pierce College Northeast Campus Stormwater Capture & Use and Biofiltration Project | \$5,243,675 | \$5,243,675 | \$5,243,675 | \$391,481 |
| LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group (ULAR) | \$885,500 | \$885,500 | \$885,500 | \$885,500 |
| Maximizing Impact of Minimum Control Measures (ULAR) | \$802,946 | \$802,946 | \$278,067 | \$183,200 |
| Metro Orange Line a Water Infiltration and Quality Project ¹ | \$34,515,458 | \$12,670,400 | \$6,670,400 | \$2,774,439 |
| Oro Vista Local Area Urban Flow Management Project | \$10,590,600 | \$6,354,360 | \$4,236,240 | \$449,251 |
| preSIP: A Platform for Watershed Science and Project Collaboration (ULAR) | \$1,800,000 ² | \$1,800,000 | \$1,800,000 | \$1,800,000 |
| Recalculation of Wet Weather Zinc Criterion (ULAR) | \$352,831 | \$352,831 | \$352,831 | \$278,600 |
| Regional Pathogen Reduction Study (ULAR) | \$2,328,277 | \$303,142 | \$0 | \$0 |
| Rory M. Shaw Wetlands Park Project | \$10,000,000 | \$8,000,000 | \$4,000,000 | \$0 |

¹ This project was removed by the ULAR WASC in FY24-25 SIP. Date shown is as of Q3.

² Per FY24-25 SIP, ULAR WASC approved the PMR for additional funding resulting in a total of \$1,969,620 Anticipated SCW Funding.

WASC Funding Overview as of 6/30/2024

(Slide 5 of 5)

| PROJECT OR STUDY NAME | ANTICIPATED SCW FUNDING | SCW FUNDS AWARDED TO DATE | SCW FUNDS RECEIVED TO DATE | REPORTED SCW EXPENDITURES TO DATE |
|---|-------------------------|---------------------------|----------------------------|-----------------------------------|
| Strathern Park North Stormwater Capture Project | \$9,278,606 | \$9,278,606 | \$8,350,745 | \$2,356,719 |
| Sylmar Channel Project | \$5,005,515 | \$790,584 | \$0 | \$0 |
| The Distributed Drywell System Project ¹ | \$1,893,000 | \$1,876,000 | \$1,859,000 | \$117,260 |
| Valley Plaza Park Stormwater Capture Project | \$26,447,000 | \$1,323,000 | \$1,323,000 | \$3,018,274 |
| Valley Village Park Stormwater Capture Project | \$3,177,344 | \$3,177,344 | \$2,859,610 | \$1,463,951 |
| Walnut Park Pocket Park Project | \$1,000,000 | \$1,000,000 | \$1,000,000 | \$1,000,000 |
| Watts Civic Center Serenity Greenway | \$2,669,000 | \$505,000 | \$255,000 | \$187,593 |
| Westmont - Vermont Avenue Green Improvement | \$500,000 | \$500,000 | \$500,000 | \$0 |
| Whitsett Fields Park North Stormwater Capture Project | \$8,393,000 | \$2,519,000 | \$840,000 | \$1,799,229 |
| Winery Canyon Channel and Descanso Gardens Stormwater Capture and Reuse Project | \$6,848,600 | \$1,081,876 | \$493,800 | \$493,800 |

¹This project has not submitted a Q4 report. Data shown is as of Q3.

FY23-24 Q4– Report Status

Number of Infrastructure Projects (IP)

| Infrastructure Project Report Status | Number of Projects |
|--------------------------------------|--------------------|
| Completed | 29 |
| In Progress / Pending | 1 |
| Incomplete | 4 |
| Missing | 0 |
| N/A | 0 |
| TOTAL | 34 |

Number of Scientific Studies (SS)

| Scientific Studies Report Status | Number of Studies |
|----------------------------------|-------------------|
| Completed | 8 |
| In Progress / Pending | 0 |
| Incomplete | 1 |
| Missing | 0 |
| N/A | 1 |
| TOTAL | 10 |

List of Infrastructure Program Projects by Phase as of 6/30/2024

(Slide 1 of 4)

| PROJECT NAME | PLANNING / DESIGN | BID / AWARD | CONSTRUCTION | OPERATION & MAINTENANCE (O&M) | POST-CONSTRUCTION MONITORING |
|---|-------------------|-------------|--------------|-------------------------------|------------------------------|
| Active Transportation Rail to River Corridor Project - Segment A | | | X | | |
| Altadena - Lake Avenue Green Improvement | X | | | | |
| Altadena Mariposa Green Street Demonstration Project | X | | | | |
| Arroyo Seco-San Rafael Treatment Wetlands | X | | | | |
| Broadway-Manchester Multi-Modal Green Streets Project | X | | | | |
| Brookside Park Stormwater Capture Project | X | | | | |
| California Avenue and Adjacent Streets Stormwater Capture Project | X | | | | |
| City of San Fernando Regional Park Infiltration Project | | | | X | X |
| David M. Gonzales Recreation Center Stormwater Capture Project | X | | | | |

List of Infrastructure Program Projects by Phase as of 6/30/2024

(Slide 2 of 4)

| PROJECT NAME | PLANNING / DESIGN | BID / AWARD | CONSTRUCTION | OPERATION & MAINTENANCE (O&M) | POST-CONSTRUCTION MONITORING |
|--|-------------------|-------------|--------------|-------------------------------|------------------------------|
| Eagle Rock Boulevard: A Multi-Modal Stormwater Capture Project | X | | | | |
| Earvin "Magic" Johnson Park Operation and Maintenance Project | | | | X | |
| Echo Park Lake Rehabilitation | | | | X | |
| Echo Park Lake Rehabilitation Operation and Maintenance | | | | X | |
| Emerald Necklace John Muir High School Campus Natural Infrastructure Improvement Project | X | | | | |
| Fernangeles Park Stormwater Capture Project | X | | | | |
| Franklin D. Roosevelt Park Regional Stormwater Capture Project | | | | X | X |
| Hollenbeck Park Lake Rehabilitation Project | X | | | | |
| Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project | X | | | | |

List of Infrastructure Program Projects by Phase as of 6/30/2024

(Slide 3 of 4)

| PROJECT NAME | PLANNING / DESIGN | BID / AWARD | CONSTRUCTION | OPERATION & MAINTENANCE (O&M) | POST-CONSTRUCTION MONITORING |
|--|-------------------|-------------|--------------|-------------------------------|------------------------------|
| Lankershim Boulevard Local Area Urban Flow Management Network Project | X | | | | |
| Lincoln Park Neighborhood Green Street Network | X | | | | |
| Los Angeles Pierce College Northeast Campus Stormwater Capture & Use and Biofiltration Project | X | | | | |
| Oro Vista Local Area Urban Flow Management Project | X | | | | |
| Rory M. Shaw Wetlands Park Project | X | | | | |
| Strathern Park North Stormwater Capture Project | X | | | | |
| Sylmar Channel Project | X | | | | |

List of Infrastructure Program Projects by Phase as of 6/30/2024

(Slide 4 of 4)

| PROJECT NAME | PLANNING / DESIGN | BID / AWARD | CONSTRUCTION | OPERATION & MAINTENANCE (O&M) | POST-CONSTRUCTION MONITORING |
|---|-------------------|-------------|--------------|-------------------------------|------------------------------|
| The Distributed Drywell System Project | | | | X | |
| Valley Plaza Park Stormwater Capture Project | X | | | | |
| Valley Village Park Stormwater Capture Project | X | | | | |
| Walnut Park Pocket Park Project | | | | X | X |
| Watts Civic Center Serenity Greenway | X | | | | |
| Westmont - Vermont Avenue Green Improvement | X | | | | |
| Whitsett Fields Park North Stormwater Capture Project | X | | | | |
| Winery Canyon Channel and Descanso Gardens Stormwater Capture and Reuse Project | X | | | | |

List of Infrastructure Program Projects and Scientific Studies Completed as of 6/30/2024

| PROJECT OR STUDY NAME | PROJECT TYPE |
|--|------------------------|
| Franklin D. Roosevelt Park Regional Stormwater Capture Project | Infrastructure Project |
| Walnut Park Pocket Park Project | Infrastructure Project |
| Community Garden Stormwater Capture Investigation | Scientific Study |
| Evaluation of Infiltration Testing Methods for Design of Stormwater Drywell Systems | Scientific Study |
| LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group | Scientific Study |
| Recalculation of Wet Weather Zinc Criterion | Scientific Study |

Accomplishments

Walnut Park Pocket Park Project



Owner: Los Angeles County Public Works
Construction Start: 11/2022
Construction Completion: 1/2024
Project Phase: Operations & Maintenance
/ Post-Construction Monitoring



Project Highlights

- The completed Project is located on undeveloped land in Walnut Park and includes a 0.5-acre park with a staff office and public restroom building, playground areas, splash pad, open lawn area, and more. The building provides a base of operations for Dept. of Parks and Rec and Sheriff's Dept. Parks Bureau personnel to ensure safe and accessible recreation programming to the local community.
- The stormwater capture elements include a diversion system and infiltration dry wells to divert and capture both urban and stormwater runoff. The project will reduce bacteria and metal pollutants from entering the Los Angeles River through the capture of stormwater and urban runoff from a 27-acre drainage area.



Accomplishments

Active Transportation Rail to River Corridor Project - Segment A



Owner: Los Angeles County Metropolitan Transportation Authority
Construction Start: 1/2022
Construction Completion: 2/2025
Project Phase: Construction



Construction Updates

- Overall construction progress is 74% complete. The irrigation system was installed from 11th to Main, and planting of the landscaping was started from 11th to Western Ave along with installation of irrigation.



Project Highlights

- This Project is the “Rail to Rail” component and connects the Metro Blue Line to the future Crenshaw/LAX Line. It stretches from South LA to the LA River and provides water supply via infiltration to the Central Basin, as well as recreational benefits through the enhancement of existing recreational amenities.



Accomplishments

Broadway-Manchester Multi-Modal Green Streets Project



Owner: City of Los Angeles Bureau of Street Services (StreetsLA)
Construction Start: 6/2025
Construction Completion: 6/2026
Project Phase: Planning / Design



CEQA Updates

- **May 20, 2024** – CEQA documentation was completed and submitted while design activities continued.



Project Highlights

- The project includes a new separated 4-mile Class IV cycle track, sidewalk and crossing improvements, park improvements, pedestrian lighting, street trees, and pedestrian/bicyclist amenities.
- The project will also capture storm runoff in underground storage distributed over 2.8 miles and will utilize the water for landscape irrigation.



Critical Issues

| PROJECT NAME | ACTIVITY DELAYS / CONCERNS |
|--|--|
| David M. Gonzales Recreation Center Stormwater Capture Project | Bid/Award Delay |
| Fernangeles Park Stormwater Capture Project | Bid/Award Delay |
| Oro Vista Local Area Urban Flow Management Project | CEQA In Progress |
| Strathern Park North Stormwater Capture Project | Right of Way Acquisition Period Extended |
| Valley Village Park Stormwater Capture Project | Bid/Award Delay |
| California Avenue and Adjacent Streets Stormwater Capture Project | Report Not Submitted |
| Emerald Necklace John Muir High School Campus Natural Infrastructure Improvement Project | Report Not Submitted |
| Fire Effects Study in the ULAR Watershed Management Area | Report Not Submitted |
| Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project | Report Not Submitted |
| The Distributed Drywell System Project | Report Not Submitted |

Questions?





Thank you

QUESTIONS?

Contact:

Austine Racelis (SafeCleanWaterLA@pw.lacounty.gov & ARacelis@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquires, SafeCleanWaterLA@pw.lacounty.gov