



Regional Program FY24-25 Mid-Year Report Summary

SAFE CLEAN WATER PROGRAM
August 12, 2025
Lower San Gabriel River (LSGR)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



The screenshot shows the 'Reporting Repository' page of the Safe Clean Water Program. The navigation bar includes 'MAP', 'DASHBOARD', 'REPORTS' (highlighted with an orange box), 'BIDS & SCHEDULES', and 'APPLY'. The main heading is 'Reporting Repository'. Below it, a paragraph states: 'Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.' A link is provided: 'For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.'

There are two tabs: 'Regional Program' (selected) and 'Municipal Program'. Below the tabs is a filter section with the following controls:

- Watershed Area: Lower Los Angeles River
- Category: (dropdown)
- Report Type: Quarterly Report
- Name: (text input)
- Report Period: Q4 (April - June)
- Fiscal Year: FY23-24
- Clear All Filters button

A pagination bar shows '< 1 >'. Below the filters is a table with the following data:

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY24-25 Mid-Year	July 2024 – December 2024	Feb 28, 2025 (Extended)	Spring/Summer 2025
FY24-25 Annual Report	July 2024 – June 2025	Aug 15, 2025	Winter 2025
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2024 to December 31, 2024** for Projects and Studies approved in FY20-21 through FY24-25 Stormwater Investment Plans

WASC Funding Overview as of 12/31/2024

Reporting Period FY24-25:

Regional reports due 45 days
after end of reporting period. 

- **Mid-Year Reporting Period**
July 1, 2024 - December 31, 2024

Total Anticipated SCW Funding

\$98,948,656

Total Funds Awarded to Date

\$78,309,755

Total Funds Received to Date

\$43,677,314

Total Reported Expenditures To Date:

\$21,317,882

WASC Funding Overview as of 12/31/2024

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY24-25 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY24-25 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY24-25 Mid-Year Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 12/31/2024.

WASC Funding Overview as of 12/31/2024

(Slide 1 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Adventure Park Multi Benefit Stormwater Capture Project	\$13,500,000	\$13,500,000	\$13,500,000	\$13,500,000
Artesia Park Urban Runoff Capture Project	\$1,568,876	\$1,568,876	\$0	\$0
Bellflower Simms Park Stormwater Capture Project	\$2,141,987	\$2,141,987	\$2,141,987	\$1,198,951
Bellflower Simms Park Stormwater Capture Project (Construction)	\$13,666,701	\$13,666,701	\$0	\$0
Bolivar Park	\$1,265,900	\$1,265,900	\$869,450	\$679,426
Caruthers Park	\$855,000	\$855,000	\$501,000	\$142,106
Cerritos Sports Complex	\$2,408,000	\$2,408,000	\$1,940,800	\$0
El Dorado Regional Project	\$3,000,000	\$3,000,000	\$3,000,000	\$2,266,577

WASC Funding Overview as of 12/31/2024

(Slide 2 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Gateway Area Pathfinding Analysis (GAP Analysis) (LSGR) ¹	\$75,000	\$75,000	\$75,000	\$74,833
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2 (LSGR) ¹	\$230,000	\$230,000	\$230,000	\$224,816
Heartwell Park at Clark Channel Stormwater Capture Project ²	\$2,864,472	\$1,432,236	\$0	\$0
Heartwell Park at Palo Verde Channel Stormwater Capture Project	\$3,313,865	\$1,485,048	\$0	\$0
Hermosillo Park	\$20,110,000	\$9,440,000	\$2,240,000	\$173,916
Identifying Best Practices for Maintaining Stormwater Drywell Capacity ²	\$408,871	\$79,989	\$0	\$0

¹This project has been completed.

²This project started in FY24-25 and will only require an Annual Report submission.

WASC Funding Overview as of 12/31/2024

(Slide 3 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Independence Park Runoff Capture Project ¹	\$1,310,458	\$1,310,458	\$0	\$0
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road ²	\$705,348	\$705,348	\$0	\$0
La Mirada Creek Park Project	\$5,752,200	\$5,752,200	\$5,752,200	\$0
Mayfair Park	\$1,266,125	\$1,266,125	\$759,675	\$131,773
Microplastics in LA County Stormwater (LSGR)	\$247,752	\$247,752	\$171,602	\$97,859
Progress Park Stormwater Capture Project	\$2,161,744	\$2,161,744	\$0	\$0
Regional Pathogen Reduction Study (LSGR) ²	\$1,007,287	\$353,356	\$0	\$0

¹This project started in FY24-25 and will only require an Annual Report submission.

²This project has not submitted a report thus far.

WASC Funding Overview as of 12/31/2024

(Slide 4 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Reservoir Park Stormwater Capture Project ¹	\$6,676,878	\$951,843	\$0	\$0
Skylinks Golf Course at Wardlow Stormwater Capture Project	\$10,446,880	\$10,446,880	\$1,047,369	\$1,962,217
Sorensen Park Multi-Benefit Stormwater Capture Project ¹	\$1,616,592	\$1,616,592	\$0	\$0
Targeted Human Waste Source Reduction Strategy to Address Bacteria-Related Compliance Objectives for the Los Cerritos Channel (LSGR)	\$475,000	\$475,000	\$175,000	\$17,946
York Field Stormwater Capture Project	\$1,873,720	\$1,873,720	\$1,873,720	\$847,461

¹ This project started in FY24-25 and will only require an Annual Report submission.

FY24-25 – Mid-Year Report Status



Number of Infrastructure Projects (IP)

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	15
In Progress / Pending	1
Incomplete / Missing	0
N/A	4
TOTAL	20



Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF STUDIES
Concluded Study	1
Completed	2
In Progress / Pending	1
Incomplete / Missing	1
N/A	1
TOTAL	6

List of Infrastructure Program Projects by Phase as of 12/31/2024

(Slide 1 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Adventure Park Multi Benefit Stormwater Capture Project			X		
Artesia Park Urban Runoff Capture Project	X				
Bellflower Simms Park Stormwater Capture Project	X				
Bellflower Simms Park Stormwater Capture Project (Construction)	X				
Bolivar Park				X	
Caruthers Park				X	
Cerritos Sports Complex	X				

List of Infrastructure Program Projects by Phase as of 12/31/2024

(Slide 2 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
El Dorado Regional Project	X				
Heartwell Park at Clark Channel Stormwater Capture Project	X				
Heartwell Park at Palo Verde Channel Stormwater Capture Project	X				
Hermosillo Park	X				
Independence Park Runoff Capture Project	X				
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road	X				

List of Infrastructure Program Projects by Phase as of 12/31/2024

(Slide 3 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
La Mirada Creek Park Project	X				
Mayfair Park					X
Progress Park Stormwater Capture Project	X				
Reservoir Park Stormwater Capture Project	X				
Skylinks Golf Course at Wardlow Stormwater Capture Project	X				
Sorensen Park Multi-Benefit Stormwater Capture Project	X				
York Field Stormwater Capture Project	X				

List of Infrastructure Program Projects and Scientific Studies Completed as of 12/31/2024

PROJECT OR STUDY NAME	PROJECT TYPE
Bolivar Park	Infrastructure Project
Caruthers Park	Infrastructure Project
Mayfair Park	Infrastructure Project
Gateway Area Pathfinding Analysis (GAP Analysis) – Phase 1	Scientific Study
Gateway Area Pathfinding Analysis (GAP Analysis) – Phase 2	Scientific Study

Accomplishments

Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2



Owner: Gateway Water Management Authority

Study Start: 7/1/2023

Study Completion: 12/31/2024

Project Phase: Complete




Study Updates

- **October 24, 2024** – Virtual Workshop
- The study was completed during this period.

Project Highlights



- The GAP Phase 2 objectives were to scale the analysis process developed from GAP Phase 1 to a region-wide scale for long-term planning within the Gateway Watershed Groups.



Join us to learn about the scientific study and database created to help understand:

- The past – showing how existing and projects under construction contribute to overall watershed goals;
- The present – providing context to help weigh project options in Years 4 and 5 of the Safe Clean Water Program; and
- The future – looking at opportunities for consideration using a range of metrics to help guide project developers to the most impactful projects and areas of the Lower San Gabriel River and Lower Los Angeles River Areas.

WHEN: **THURSDAY, OCTOBER 24, 2024**

TIME: **10:00 AM – 11:00 AM**

Click [HERE](#) to register.

[« Previous Post](#) [Next Post »](#)

Accomplishments

La Mirada Creek Park Project



Owner: City of La Mirada

Construction Start: 06/01/2025

Construction Completion: 05/31/2026

Project Phase: Planning / Design



Project Updates

- Completed the 100% Design Phase and began preparation for the Bid and Award Phase.



Project Highlights

- The project proposes renovation of Creek Park by redesigning the flood channel, replacing bridges, building accessible facilities, and adding an upgraded walking trail.



LA MIRADA CREEK PARK
MASTER PLAN
LA MIRADA, CA



Critical Issues

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Skylinks Golf Course at Wardlow Stormwater Capture Project	CEQA In Progress
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road	Report Not Submitted
Regional Pathogen Reduction Study	Report Not Submitted

Questions?





Thank you

QUESTIONS?

Contact:

Uriel Cobian, PE (SafeCleanWaterLA@pw.lacounty.gov & ucobian@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquiries, SafeCleanWaterLA@pw.lacounty.gov