



**SAFE CLEAN
WATER PROGRAM**

Regional Program FY24-25 Annual Report Summary

SAFE CLEAN WATER PROGRAM

March 17, 2026

Rio Hondo (RH)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Infrastructure Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.

For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.

Regional Program Municipal Program

Lower Los Angeles River Category Quarterly Report Name Q4 (April - June) FY23-24 Clear All Filters

Use dropdowns above to filter this table:

(1)

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY24-25 Annual Report	July 2024 – June 2025	Aug 15, 2025	Winter 2025/2026
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026/2027
FY26-27 Mid-Year	July 2026 – December 2026	Feb 15, 2027	Spring/Summer 2027

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2024 to June 30, 2025** for Projects and Studies approved in FY20-21 through FY24-25 Stormwater Investment Plans

WASC Funding Overview as of 6/30/2025

Reporting Period FY24-25:

Regional reports due 45 days
after end of reporting period. 

- **Annual Reporting Period**
July 1, 2024 – June 30, 2025

Total Anticipated SCW Funding

\$77,000,641

Total Funds Awarded to Date

\$48,247,423

Total Funds Received to Date

\$26,183,442

Total Reported Expenditures To Date

\$15,188,231

WASC Funding Overview as of 6/30/2025

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY24-25 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY24-25 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY24-25 Annual Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 6/30/2025.

WASC Funding Overview as of 6/30/2025 (Slide 1 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Additional Funding Request to Support the LRS Adaptation Addressing the LA River Bacteria TMDL for the ULAR Watershed Management Group (RH)	\$115,029	\$115,029	\$115,029	\$112,261
Alhambra Wash Dry-Weather Diversion	\$2,572,180	\$2,572,180	\$275,300	\$0
Baldwin Lake and Tule Pond Restoration Project	\$8,500,000	\$8,500,000	\$3,770,000	\$708,530
Burke Heritage Park & Marengo Yard Stormwater Capture Project	\$4,424,118	\$2,013,304	\$787,896	\$371,125
East Los Angeles College Northeast Drainage Area and City of Monterey Park Biofiltration Project	\$532,618	\$532,618	\$60,524	\$211,235
East Los Angeles Sustainable Median Stormwater Capture Project ¹	\$7,000,000	\$7,000,000	\$7,000,000	\$7,000,000
Eaton Wash Dry-Weather Diversion	\$1,729,220	\$1,729,220	\$247,000	\$0

¹This project has been completed.

WASC Funding Overview as of 6/30/2025 (Slide 2 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
El Monte Norwood Elementary School Stormwater Capture Project	\$9,828,559	\$642,637	\$0	\$0
Fire Effects Study in the ULAR Watershed Management Area (RH)	\$281,112	\$281,112	\$281,112	\$239,437
Identifying Best Practices for Maintaining Stormwater Drywell Capacity (RH)	\$408,871	\$79,989	\$0	\$0
Kinneloa Yard Stormwater Capture Project Preliminary Design and Feasibility Study ¹	\$2,292,762	\$2,292,762	\$2,292,762	\$1,112,317
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group (RH) ²	\$264,500	\$264,500	\$264,500	\$264,500
Maximizing Impact of Minimum Control Measures (RH)	\$240,466	\$240,466	\$240,466	\$234,335

¹The project name changed from “Kinneloa Yard Stormwater Capture Project Preliminary Design and Feasibility Study” to “Eaton Wash Stormwater Capture Project”.

²This project has been completed.

WASC Funding Overview as of 6/30/2025 (Slide 3 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Merced Ave Greenway (Phase I - South Residential Corridor)	\$3,234,694	\$3,234,694	\$3,197,240	\$2,829,935
Merced Avenue Stormwater Capture Project	\$9,799,210	\$3,991,776	\$3,991,776	\$210,797
Mt. Lowe Median Stormwater Capture Project	\$800,000	\$800,000	\$0	\$100,000
Plymouth School Neighborhood Stormwater Capture Demonstration Project ¹	\$559,162	\$559,162	\$548,662	\$558,679
preSIP: A Platform for Watershed Science and Project Collaboration (RH)	\$591,030	\$557,010	\$540,000	\$614,865
Regional Pathogen Reduction Study (RH)	\$693,584	\$243,309	\$0	\$0
Rio Hondo Ecosystem Restoration Project	\$2,329,375	\$2,329,375	\$2,329,375	\$620,215
Rubio Wash Dry-Weather Diversion	\$2,812,080	\$2,812,080	\$241,800	\$0

¹This project has been completed.

WASC Funding Overview as of 6/30/2025

(Slide 4 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
South El Monte High School Stormwater Improvement Project	\$1,264,800	\$1,264,800	\$0	\$0
Vincent Lugo Park Stormwater Capture Project	\$4,078,000	\$4,078,000	\$0	\$0
Washington Park Stormwater Capture Project	\$12,649,271	\$2,113,400	\$0	\$0

FY24-25 – Annual Report Status

Number of Infrastructure Projects (IP)

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	16
In Progress / Pending	0
Incomplete / Missing	1
N/A	0
TOTAL	17

Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF STUDIES
Concluded Study	1
Completed	6
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	7

List of Infrastructure Program Projects by Phase as of 6/30/2025 (Slide 1 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Alhambra Wash Dry-Weather Diversion	X				
Baldwin Lake and Tule Pond Restoration Project	X				
Burke Heritage Park & Marengo Yard Stormwater Capture Project	X				
East Los Angeles College Northeast Drainage Area and City of Monterey Park Biofiltration Project	X				
East Los Angeles Sustainable Median Stormwater Capture Project					X

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 2 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Eaton Wash Dry-Weather Diversion	X				
El Monte Norwood Elementary School Stormwater Capture Project	X				
Kinneloa Yard Stormwater Capture Project Preliminary Design and Feasibility Study	X				
Merced Ave Greenway (Phase I - South Residential Corridor)			X		
Merced Avenue Stormwater Capture Project	X				

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 3 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Mt. Lowe Median Stormwater Capture Project	X				
Plymouth School Neighborhood Stormwater Capture Demonstration Project				X	
Rio Hondo Ecosystem Restoration Project	X				
Rubio Wash Dry-Weather Diversion	X				
South El Monte High School Stormwater Improvement Project	X				
Vincent Lugo Park Stormwater Capture Project	X				
Washington Park Stormwater Project	X				

List of Infrastructure Program Projects and Scientific Studies Completed as of 6/30/2025

PROJECT OR STUDY NAME	PROJECT TYPE
East Los Angeles Sustainable Median Stormwater Capture Project	Infrastructure Project
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group (RH)	Scientific Study
Plymouth School Neighborhood Stormwater Capture Demonstration Project	Infrastructure Project

Accomplishments

Kinneloa Yard Stormwater Capture Project Preliminary Design and Feasibility Study¹



Owner: City of Pasadena
Construction Start: 1/1/2026
Construction Completion: 6/30/2027
Project Phase: Design



Community Engagement Events

- **March 1, 2025 & May 24, 2025** - Community Outreach Events



Project Highlights

- This project was initiated to improve the water quality within the Eaton Wash, Rio Hondo, and Los Angeles Rivers via stormwater diversion, filtration, and infiltration.

¹The project name changed from “Kinneloa Yard Stormwater Capture Project Preliminary Design and Feasibility Study” to “Eaton Wash Stormwater Capture Project”.



March 1, 2025, Outreach Event



May 24, 2025, Outreach Event



Accomplishments

Merced Ave Greenway (Phase I – South Residential Corridor)



Owner: City of South El Monte

Construction Start: 12/11/2023

Construction Completion: 12/31/2025

Project Phase: Construction



Project Updates

- **March 1, 2025** – Ribbon Cutting Ceremony



Project Highlights

- This project was initiated to improve the water quality within the watershed via stormwater capture, filtration, and infiltration. In addition, it mitigates localized flooding.



Critical Issues

(Slide 1 of 1)

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Alhambra Wash Dry-Weather Diversion	CEQA In Progress
Baldwin Lake and Tule Pond Restoration Project	CEQA In Progress Schedule Delay
East Los Angeles College Northeast Drainage Area and City of Monterey Park Biofiltration Project	CEQA In Progress
Eaton Wash Dry-Weather Diversion	CEQA In Progress
Merced Avenue Greenway (Phase 1 – South Residential Corridor)	Schedule Delay
Merced Avenue Stormwater Capture Project	CEQA In Progress
Mt. Lowe Median Stormwater Capture Project	CEQA In Progress Schedule Delay
Rubio Wash Dry-Weather Diversion	CEQA In Progress
Vincent Lugo Park Stormwater Capture Project	Schedule Delay

Questions?





Thank you

QUESTIONS?

Contact:

Dusadee (Dee) Corhiran, PE (SafeCleanWaterLA@pw.lacounty.gov & dcorhiran@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquires, SafeCleanWaterLA@pw.lacounty.gov