



**SAFE
CLEAN
WATER
PROGRAM**

2026 Biennial Progress Report

FY2022-2024 Assessment

DRAFT FOR PUBLIC REVIEW

January 15, 2026





ACKNOWLEDGEMENTS

The development of this report was made possible due to the vital input from Program implementers, the Safe, Clean Water Program Governance Committees, regional partners, community groups, and the public as well as the tremendous effort and collaboration among:

- Los Angeles County Public Works – Safe Clean Water Section
- Los Angeles County Flood Control District
- Conservation & Natural Resources Group, Strategic Planning
- Stantec, Regional Oversight Committee Executive Clerk
- Regional Oversight Committee Members
 - **Diana Tang, Chair**, Long Beach Water Department
 - **Maria Mehranian, Vice Chair**, Cordoba Corporation, Former Los Angeles Regional Water Quality Control Board Chair
 - **Belinda Faustinos**, Retired Non-Governmental Organization & State Agency Executive
 - **Diana Mahmud**, Former Mayor, City of South Pasadena
 - **Carl Blum**, Los Angeles County Flood Control District
 - **Norma Camacho**, Former Los Angeles County Regional Water Quality Control Board Chair
 - **Kristine Guerrero**, League of California Cities
 - **Barbara Romero**, City of Los Angeles, Bureau of Sanitation & Environment
 - **Lauren Ahkiam**, Los Angeles Alliance for a New Economy (LAANE)
 - **Charles Treviño**, Upper San Gabriel Valley Municipal Water District
 - **Mark Gold**, Scripps Institute of Oceanography, California Cooperative Oceanic Fisheries Investigations

TABLE OF CONTENTS

Acknowledgements.....	i
Acronyms & Abbreviations List	iv
Introduction	8
Findings & Recommendations	13
1. Integrate Watershed Plans To Guide Strategic Investments (Tier 1)	14
2. Implement Financial Forecasting And Set Thresholds For Funding Reserves And Leveraged Funding (Tier 1,3)	14
3. Develop Post-Construction Monitoring & Integrate With Regional Monitoring (Tier 1)	15
4. Support for a Growing SCW Program & Increasing Administrative Workload (Tier 1, 2, 3)	16
5. Refine Scoring Criteria (Tier 2)	16
6. Expand Opportunities for Access & Participation (Tier 1)	16
7. Elevate SCW Program Governance Committee Appointments & Attendance (Tier 2, 3)	17
8. Support for Municipal Staffing Challenges (Tier 3)	17
9. Improve Transparency in Municipal Program Expenditures & Activities (Tier 1)	18
10. Integrate Nature-Based Solutions (NbS) (Tier 2)	18
11. Expedite District Education Programs (Tier 1, 2, 3)	18
12. Create a Scientific Advisory Panel (Tier 1, 2)	19
APPENDIX A. Safe, Clean Water Program Overview	21
SCW Program Goals	22
SCW Program Accomplishments.....	23
Project Highlights	25
APPENDIX B. Progress from SCW Program 2024 Biennial Progress Report	35
APPENDIX C. Adaptive Management of the Safe, Clean Water Program	43
Board Motions & Reports:.....	43
Scw Program Committees & Memos:	43
Other Reports:	44
What Has Been Completed Or Established To Date?	44
What Is Underway?	49

What Is Anticipated To Be Initiated Prior To The Next 2028 Biennial Report?	52
What May Be Undertaken In The Future?	54
APPENDIX D. Draft Initial Watershed Plan Program-wide Executive Summary	55
APPENDIX E. Regional Program Summary	106
Summary Of Regional Program Funded Projects, Studies, & Concepts	107
Summary Of Regional Program Funded Projects, Studies, & Concepts	108
Overview Of Regional Program Funds	109
Projected Project Benefits For The First Four Years Of The Scw Program	111
Project Status & Phases	115
Funding & Expenditures	117
Technical Resource Program Concepts	120
Meet The Watershed Coordinators	132
Strategic Outreach & Engagement Plans	134
Annual Reporting	135
Watershed Coordinator Collaboration.....	135
Watershed Coordinators In Action	137
Watershed Coordinator Highlights	138
APPENDIX F: Municipal Program Summary	160
Municipal Program Funding Process	160
Summary Of Local Tax Return For Municipalities.....	161
Summary Of Reported Activity & Expenditures.....	163
Summary Of Program Goals Achieved Through Municipal Program.....	164
APPENDIX G. District Program Summary	167
Program Administration	169
District Education Program	173

ACRONYMS & ABBREVIATIONS LIST

ac-ft	Acre-Feet
ac-ft/yr	Acre-Feet per Year
BMP	Best Management Practice
BOS, Board	Los Angeles County Board of Supervisors
CBO	Community-based Organization
CEQA	California Environmental Quality Act
CIB	Community Investment Benefit
CSMB	Central Santa Monica Bay
CSNA	Community Strengths & Needs Assessment
CVA	County Vulnerability Assessment
DAC	Disadvantaged Community
DDT	Dichloro-Diphenyl-Trichloroethane
DEO	Los Angeles County Department of Economic Opportunity
DNAP	Drainage Needs Assessment Program
EPA	United States Environmental Protection Agency
ESGV WMG	East San Gabriel Valley Watershed Management Group
FTE	Full-Time Equivalent
FY	Fiscal Year
GAP Analysis	Gateway Area Pathfinding Analysis Scientific Studies
GIS	Geographic Information System
GLAC	Greater Los Angeles County
Grants Program	Safe, Clean Water Program Public Education and Community Engagement Grants Program

IP	Infrastructure Program
IRWM	Integrated Regional Water Management
IRWMP	Integrated Regional Watershed Management Plan
IWP	Initial Watershed Plans
LA	Los Angeles
LACCD	Los Angeles Community College District
LACFCD	Los Angeles County Flood Control District
LACDPW, PW	Los Angeles County Department of Public Works (Public Works)
LADWP	Los Angeles Department of Water and Power
LARIAC	Los Angeles Region Imagery Acquisition Consortium
LASAN	Los Angeles Sanitation & Environment
LAUSD	Los Angeles Unified School District
lbs/yr	Pounds per Year
LID	Low Impact Development
LLAR	Lower Los Angeles River
LRS	Load Reduction Strategy
LSGR	Lower San Gabriel River
MMS	Metrics and Monitoring Study
MS4	Municipal Separate Storm Sewer System
N/A	Not Applicable
NbS	Nature-based Solutions
NGO	Non-Governmental Organization
NSMB	North Santa Monica Bay
O&M	Operations and Maintenance
PLA	Project Labor Agreement

Planning Tool	Safe, Clean Water Program Watershed Planning Tool
PCB	Polychlorinated Biphenyls
PMR	Project Modification Request
Report	Safe, Clean Water Program 2026 Biennial Progress Report
RH	Rio Hondo
ROC	Regional Oversight Committee
SC	Scoring Committee
SCR	Santa Clara River
SCW Program	The Safe, Clean Water Program
SDAC	Severely Disadvantaged Community
SIP	Stormwater Investment Plan
SGVCOG	San Gabriel Valley Council of Governments
SS	Scientific Study
SSI	Social Sensitivity Index
SSMB	South Santa Monica Bay
StreetsLA	City of Los Angeles Department of Public Works Bureau of Street Services
SUSTAIN	System for Urban Stormwater Treatment and Analysis Integration
SWRCB	California State Water Resources Control Board
TK-12	Transitional Kindergarten to the twelfth grade
TMDL	Total Maximum Daily Load
TRP	Technical Resources Program
UCLA	University of California, Los Angeles
ULAR	Upper Los Angeles River
USCR	Upper Santa Clara River

USEPA	United States Environmental Protection Agency
USGR	Upper San Gabriel River
USGS	United States Geological Survey
WA	Watershed Area
WARPP Report	Watershed Area Regional Program Progress Report
WASC	Watershed Area Steering Committee
WHAM	Los Angeles County Voter-Approved Measures W, H, A, and M
WMG	Watershed Management Group
WMP	Watershed Management Plan (or Program)
WMS	Watershed Modeling System
WMMS2	Los Angeles County Public Works Watershed Management Modeling System version 2.0
WRAMPS	Watershed Reporting Adaptive Management & Planning System

INTRODUCTION

In November 2018, the voters of Los Angeles County approved Measure W, known as the Safe Clean Water (SCW) Program, or Program. The Program funds stormwater projects, studies, and programs that improve water quality, increase local water supply, and provide community investment benefits. Collecting approximately \$280 million annually, the program cultivates regional and community partnerships and prioritizes underserved communities. The SCW Program is the largest program for delivery of stormwater capture initiatives in the nation.

Fiscally, the Program consists of three major programs which each receive a proportional share of the funds: the Regional Program (50%), Municipal Program (40%), and Los Angeles County Department of Public Works Flood Control District (District) Program (10%). Implementation of SCW Program Regional and Municipal Programs began in Fiscal Year (FY) 2020-2021.

Per the ordinance, the “SCW Program Progress Report” refers to a Biennial Report (every two years) that summarizes all Regional Program Watershed Area Regional Program Progress (WARPP) Reports, all Municipal Program annual progress and expenditure reports, and all District Program annual reports. The Biennial Report serves as a critical checkpoint in the lifecycle of the Program to assess progress and offer key recommendations for adaptive management. The FY2025-2026 biennial reporting cycle fosters continuous improvement of the SCW Program through responsive and data-driven strategies.

The SCW Program 2026 Biennial Progress Report (Report) by the Regional Oversight Committee (ROC) evaluates progress to date with focus on the following timeframes:

- Reported Data – FY2020-2021 to FY2023-2024 (July 1, 2020 to June 30, 2024)
 - Reviews and assesses the first four complete years of SCW Program reported data. This Biennial Report builds on the first Biennial Report completed in 2024 by adding the last two complete fiscal years of reported data.
- Adaptive Management – FY2022-2023 to Current (July 1, 2022 to Present)
 - Reflects on and considers all efforts and adaptive management actions undertaken, with emphasis on most recent activities.

As the second Biennial Report since the launch of the Program, the Report highlights both the accomplishments and the substantial efforts involved in scaling such a large and complex initiative during its first five years.

Key accomplishments and metrics for the Program include:

- **Regional Program:** As of September 2025, the Board of Supervisors has approved five annual Stormwater Investment Plans (SIPs) for the 9 Watershed Areas (a total of 45 SIPs). This Biennial Report assesses the reported data for projects and studies from the first four annual SIPs which budgeted **\$499 million** supporting:
 - **124 Infrastructure Program Projects** that are anticipated to capture stormwater from over 263,000 acres spanning 50 different municipalities. These projects will

provide an increase in local water supply of almost 26,500 acre-feet per year and remove 46 acres of impervious area.

- 18 projects are already constructed and are capturing stormwater from 38,887 acres spanning 12 municipalities. These completed projects provide an average increase in local water supply of over 6,200 acre-feet per year and removed 3.5 acres of impervious area.
- **38 Scientific Studies** to further the region's knowledge and understanding of stormwater science, local conditions, and project potential.¹
- **37 Project Concepts** via the Technical Resources Program (TRP).
- **12 Watershed Coordinators** who proactively educate and build capacity within communities and bolster community and stakeholder engagement, working hand-in-hand with and participating on Watershed Area Steering Committees (WASCs).
- **Municipal Program:** \$446 million (approximately \$111 million annually) has been committed to 86 municipalities and the Unincorporated County for the first four years. In the first four years, municipalities budgeted \$453 million to fund over 660 Projects and Programs that are not also funded by the Regional Program.²
- **District Program:** \$139 million has been allocated to the District over the first five years for administering the Program, providing technical assistance, regional coordination of the 12 Watershed Coordinators, and initial work related to District Education Programs, which include investments in workforce development, K-12 education, as well as general outreach, education, and engagement. District Program implementation began in FY2019-2020, one year ahead of the Regional and Municipal Program, to establish the framework needed for their launch in FY2020-2021.
- **Adaptive Management:** Many program elements have been adapted through the development and implementation of leading-edge guidelines; improved modeling and mapping tools; online project application portal and data solicitation and tracking enhancements; and innovative studies. Enhancements are continuously being rolled out and are expected to better inform the living nature of the Program.

Table 1 provides an early look at the new Program metrics, measures, and targets being developed through the Initial Watershed Plans to better estimate anticipated project benefits from the first five years of the Program. Recall that Los Angeles County is divided into nine major watershed areas under this Program, each with unique opportunities and challenges. The Findings & Recommendations in this Report are intended to both support overall activities Program-wide and within the context of each watershed area.

¹ Some Scientific Studies are counted more than once if funded in more than one watershed or over multiple Stormwater Investment Plans.

² Municipalities may have accrued interest after receiving SCW Program funds.

The Program has also begun collecting these updated measures and metrics for previously funded projects and new applications for the FY2026-2027 Regional Program Call for Projects. The Initial Watershed Plans will be finalized in early 2026, and will inform future Stormwater Investment Plan transmittal reports, WARPP Reports starting in 2026, and the 2028 Biennial Progress Report. For the latest information, please visit the Watershed Planning dashboard:

<https://portal.safecleanwaterla.org/planning-tool/dashboard>.

Table 1 Early look at metrics and measures for anticipated project benefits in the first 5 years of the SCW Program from in progress Initial Watershed Plans

Theme	Project Benefit Metrics	Regional Program In Progress	Regional Program Constructed to 9/30/2025	Municipal Program In Progress ¹	Municipal Program Constructed to 9/30/2025	Total Benefits ²	SCWP Target and Anticipated % Complete ³
Improve Water Quality	Zinc Load reduction (lbs/year)	10,800	4,000	600	200	15,600	52,300 30%
	Total Phosphorous load reduction (lbs/year)	17,400	6,300	1,000	400	25,100	101,000 25%
Increase Drought Preparedness	Increase Local Water Supply through Stormwater Capture (ac-ft/year)	35,500	8,500	500	500	43,000	110,000 39%
	Increase local supply through groundwater recharge and storage (ac-ft/year)	13,100	6,100	500	500	20,200	33,990 59%

Theme	Project Benefit Metrics	Regional Program In Progress	Regional Program Constructed to 9/30/2025	Municipal Program In Progress ¹	Municipal Program Constructed to 9/30/2025	Total Benefits ²	SCWP Target and Anticipated % Complete ³
Improve Public Health	Net area of park and green space created (acres)	57	-	58	-	115	262 44%
	Net area of green space at schools created (acres)	1	-	0	-	1	19 5%
	Net area of park enhanced or restored (acres)	113	37	37	-	187	581 32%
	Net area of canopy, cooling, and shading surfaces (acres)	332	8	-	3	343	1,790 19%
	Net new trees planted	4,700	-	1,300	-	6,000	-
Deliver Multi-Benefit Projects	Net area of habitat created, enhanced, restored, protected (acres)	674	-	76	-	750	1,160 65%

Theme	Project Benefit Metrics	Regional Program In Progress	Regional Program Constructed to 9/30/2025	Municipal Program In Progress ¹	Municipal Program Constructed to 9/30/2025	Total Benefits ²	SCWP Target and Anticipated % Complete ³
Promote Green Jobs & Career Pathways	Annual Full Time Equivalent Jobs Created	#	#	#	#	2,490	13,520 18%
[1] Does not include benefits from 29 Regional Program IP that leveraged Municipal Program funds [2] District Program did not fund any projects through FY2023-2024 [3] SCWP target established in Initial Watershed Plans and the projected percentage completed if all currently funded projects are constructed.							

Details of Program accomplishments, progress, and ongoing efforts can be found in the Appendices of this report.

- Appendix A: Safe, Clean Water Program Overview
- Appendix B: Progress from SCW Program 2023 Biennial Progress Report
- Appendix C: Adaptive Management of the SCW Program
- Appendix D: Initial Watershed Planning Executive Summary
- Appendix E: Regional Program Summary
- Appendix F: Municipal Program Summary
- Appendix G: District Program Summary

FINDINGS & RECOMMENDATIONS

In February 2025, the Regional Oversight Committee (ROC) initiated development of this Report and gathered input throughout the year from SCW Program Committee Chairs, Watershed Coordinators, Public Works staff, and the public on Program progress and opportunities for improvement. Through these discussions, the ROC identified key observations and findings which informed the development of targeted recommendations.

- Findings reflect observations and insights gathered from the SCW Program Committee Chairs, Watershed Coordinators, and to develop recommendations and inform adaptive management of the Program.
- Recommendations reflect thoughtful deliberations, community input, and guidance from subject-matter experts in water quality, water supply, community investment benefits, disadvantaged community investment benefits, and community engagement. The ROC submits these recommendations for consideration by the Board of Supervisors (Board). Upon Board endorsement, SCW Program may pursue implementation—contingent on any legal reviews and available resources—and regularly communicate any relevant progress and any applicable constraints. Implementation of the recommendations may also be coordinated with other County departments and partners.

In addition, each of the recommendations was assessed for what process would be required to carry out the recommendation, using Figure 1 as a reference. The ROC’s key findings and recommendations follow.

Authority	Mechanism for Recommendation to be Implemented
Tier 1 (SCWP Staff)	<ul style="list-style-type: none"> • Regional Program Application Portal • Supplementary data, plans, and tools • Supplementary guidance documents • Regional and Municipal Program Reporting Module
Tier 2 (District Chief Engineer or Designee)	<ul style="list-style-type: none"> • Operating Guidelines • Feasibility Study Guidelines and Scoring Criteria
Tier 3 (Board of Supervisors)	<ul style="list-style-type: none"> • Funds Transfer Agreement Provisions • Entering into Agreements / Contracts • Ordinance Revisions within authority of County Supervisors
Tier 4 (Legislation or Voters)	<ul style="list-style-type: none"> • Ordinance Revisions requiring vote and/or legislation

Figure 1. Authorities and Mechanisms for Implementing Biennial Report Recommendations

1. INTEGRATE WATERSHED PLANS TO GUIDE STRATEGIC INVESTMENTS (TIER 1)

Finding: The Initial Watershed Plans (IWPs) and Planning Tool provide crucial information to support project development and SCW Program implementation. IWPs are primarily structured as a resource and tool, but offer flexible requirements for alignment. The IWPs are currently in draft form and are anticipated to be finalized in February 2026.

Water Quality and Community Investment Benefit working groups were established by the ROC and included outside participants who contributed to the IWP development process, including by providing insight about existing plans and efforts in the region, and offering recommendations about planning methods and setting measurable targets.

Recommendations:

- A. Integrate the Initial Watershed Plans, metrics, targets, and Planning Tool into the overall SCW Program, including Feasibility Study Requirements, by May 2027.
- B. An interagency task force (via an existing platform or new) for ongoing coordination on planning and to inform implementation of IWPs, including updating of metrics and targets as appropriate. Report back on interagency task force development by September 2026.

2. IMPLEMENT FINANCIAL FORECASTING AND SET THRESHOLDS FOR FUNDING RESERVES AND LEVERAGED FUNDING (TIER 1, 3)

Finding: Inflation, economic fluctuations, and extended/delayed project planning and environmental permitting timelines are escalating costs. There is concern that change orders and anticipated O&M funding requests may outpace available funds, highlighting the need for set-asides and pursuit of leveraged funding. Preliminary financial forecasting has indicated that more project designs have been funded than can be constructed and maintained with SCW Program funds alone, potentially leaving limited or no funding for long-term O&M or new projects.

Recommendations:

- C. Establish policies and/or guidance to address the aforementioned findings by May 2027 and subsequently update the Regional and Municipal Transfer Agreements, as applicable.

- a. Set standards and minimum contingencies for projects across planning, design, construction, and O&M phases, and standard and transparent methods for financial forecasting and future SIP Planning Scenarios.
 - D. Assess the use of bonds and other fiscal instruments.
 - E. Regional Program:
 - a. Require that SIPs do not exceed 80% of the available funding in any future year and incorporate financial forecasting it into SIP programming/processes, with the cap potentially adjusted annually based on forecasting
 - b. Each SIP in aggregate must include not less than 25% in leveraged funds
 - F. Municipal Program: Evaluate fund accumulation and carryover policies and report back to ROC by December 2026.
-

3. DEVELOP POST-CONSTRUCTION MONITORING & INTEGRATE WITH REGIONAL MONITORING (TIER 1)

Finding: Post-Construction Monitoring guidance is needed to provide clearer definitions of expectations, required activities, and implementation approaches that effectively demonstrate project performance and contribution to overall SCW Program progress. Regional monitoring data is also available from other sources, but is not currently integrated explicitly into the program.

The Water Quality working group recommended developing a monitoring plan to assess project efficacy as well as assess receiving water quality (using MS4 and other available data) to demonstrate progress towards meeting interim load reduction targets.

Recommendations:

- G. Release Post-Construction Monitoring Guidance in summer 2026, inclusive of workforce assessment guidance, and integrate into overall SCW Program by May 2027.
- H. Partner with Regional Board to align SCW program monitoring and reporting with regional water quality monitoring. Report back to ROC by December 2026.

4. SUPPORT FOR A GROWING SCW PROGRAM & INCREASING ADMINISTRATIVE WORKLOAD (TIER 1, 2, 3)

Findings: As the SCW Program has continued to evolve and quickly expand, administrative responsibilities have also continued to rapidly increase with new programs, expanded subprograms (e.g., Watershed Planning, Municipal Support team, Grants Program), and as new metrics and requirements are incorporated further into the Regional and Municipal Program planning, implementation, and reporting. Moreover, as additional projects and project phases are funded and implemented, the administrative burden grows significantly.

Recommendation:

- I. In recognition of the growth of the SCW Program, provide additional staff and resources commensurate with the Program's expanding responsibilities, and identify opportunities to reduce complexities and gain improved efficiencies to adaptively manage the Program. Explore ways in which artificial intelligence (AI) can be used to streamline administrative duties.

5. REFINE SCORING CRITERIA (TIER 2)

Finding: Scoring criteria are currently applicable to all IP projects submitted regardless of phase, size, and watershed-specific conditions. These criteria pre-date the updated metrics that are starting to be integrated throughout the SCW Program as well as the new methodologies and assumptions created in the IWPs. There have been many suggestions and requests to reassess scoring for different scenarios, especially since application data is the initial input for estimating anticipated project benefits, which help inform watershed planning and tracking progress toward SCW Program goals.

Recommendation:

- J. Once IWPs are finalized, revisit scoring by May 2027 in light of new metrics, targets, and other policy and program changes as part of the adaptive management process.

6. EXPAND OPPORTUNITIES FOR ACCESS & PARTICIPATION (TIER 1)

Finding: Larger agencies have dominated SCW Program funded activities and project delivery. Smaller cities, schools and educational institutions, community-based organizations (CBOs),

and others face persistent capacity barriers. While the Program already allows for bundling of small projects which may help address eligibility there is strong support for set-asides and streamlined processes to enable participation, especially to balance participant reporting and transparency requirements. There is existing SCW Program grant opportunities and ongoing engagement to cities, educational institutions, and CBOs through the Public Education & Community Engagement Grants Program, scheduled to sunset soon, but more can be done.

Recommendation:

- K. Assess how a continuum of support can be provided to help all applicants across the SCW Program. Report back to ROC by May 2027

7. ELEVATE SCW PROGRAM GOVERNANCE COMMITTEE APPOINTMENTS & ATTENDANCE (TIER 2, 3)

Finding: Each Watershed Area Steering Committee (WASC) is composed of a diverse group of members from agencies, community stakeholders, and municipalities to ensure a broad representation within the respective Watershed Areas. However, WASCs have faced challenges meeting the attendance requirements outlined in Section 5 of the WASC Operating Guidelines, which mandates a minimum of two members from each member category, in addition to reaching a quorum, to hold a WASC meeting due to vacancies and attendance issues.

Recommendations:

- L. Prioritize expeditious filling of committee vacancies for members/alternates (ongoing).
- M. Enforce maximum allowable absences. (ongoing).

8. SUPPORT FOR MUNICIPAL STAFFING CHALLENGES (TIER 3)

Finding: High staff turnover, differences in municipal capacity, and disparate SCW Program knowledge impact municipalities' ability to deliver plans, projects, and reports.

Recommendation: By March 2027, report back to the ROC on the following:

- N. Increase capacity of Public Works to support municipalities with planning, reporting, and Project and Program development both within the Municipal Program and for municipalities as participants in the Regional Program.

9. IMPROVE TRANSPARENCY IN MUNICIPAL PROGRAM EXPENDITURES & ACTIVITIES (TIER 1)

Finding: There is a need to evaluate the applicability of metrics from the Metrics and Monitoring Study (MMS) for project and non-project-based activities in the Municipal Program. Public commenters have specifically asked for clearer, more accessible summaries of municipal expenditures and outcomes. This recommendation is aligned with and related to Recommendations described below (Monitoring Improvements & Greater Integration)

Recommendations:

- O. Improve Municipal Program reported data dashboards for accessibility and transparency towards progress of achieving SCW Program Goals by March 2027.

10. INTEGRATE NATURE-BASED SOLUTIONS (NBS) (TIER 2)

Finding: The NbS Blue-Ribbon Panel has met and developed definitions and standards for generic as well as water-specific NbS countywide. These definitions have not yet been integrated into the SCW Program and were not included in Initial Watershed Plans since they were being developed in parallel. Recommendations below are contingent on the timing and completion of NbS performance measures.

Recommendation:

- P. Continue convening NbS Task Force in 2026.
- Q. Incorporate NbS definitions, metrics, and performance measures into the SCW Program, with input from the NbS Task Force, targeting by May 2027, contingent on the availability and readiness of the performance measures.

11. EXPEDITE DISTRICT EDUCATION PROGRAMS (TIER 1, 2, 3)

Public Education & Community Engagement (Grants Program)

Finding: The Public Education & Community Engagement Grants Program has been well received and, in fact, over-subscribed. The high level of enthusiasm and participation demonstrates strong interest and is expected to positively inform and improve future SCW Program efforts.

Recommendation:

- R. Develop a dedicated grant program(s) as a successor to the current Public Education & Community Engagement Grants Program which is concluding in Summer of 2026. Report back to the ROC by June 2026 on status of any new programs.
- S. Develop and deliver training program for elected officials and municipal/agency staff about SCW Program. Report back to the ROC by December 2027.

Workforce Development

Recommendation:

- T. Develop a grants program for Workforce Development modeled on the Public Education & Community Engagement Grants Program. Report back to the ROC by June 2026 on status.
- U. Evaluate opportunities to invest in in-house and/or other in other Workforce Programs identified in Appendix G: District Program Summary. Report back to ROC by June 2026.

K-12 Schools Education Program(s)

Recommendations:

- V. Recommend unique curriculum elements that could be developed and made available to schools, teachers, CBOs, and others involved in educating K-12 students about stormwater and related issues.
- W. Develop a grants program for K-12 education and schoolyard transformation. Report back to ROC by June 2026.
- X. Report back to ROC by June 2026 on status of schools-related activities to date and those planned.

12. CREATE A SCIENTIFIC ADVISORY PANEL (TIER 1, 2)

Finding: There is often little to no context to understand how scientific study findings relate to each other, watershed needs, SCW Program Goals, and broader scientific bodies of work. SCW

Program Scientific Studies should be proactively directed to answer scientific questions of regional significance and address gaps in understanding and data.

Recommendations:

- Y. Create a Scientific Advisory Panel to review and assess scientific study proposals and propose future research topics in alignment with Program priorities. Report back to the ROC by June 2026 on status.

APPENDIX A. SAFE, CLEAN WATER PROGRAM OVERVIEW

The Safe, Clean Water Program (SCW Program, or Program) is a pioneering regional initiative that provides dedicated local funding to increase water supply, safeguard and improve water quality, and deliver community investment benefits, with particular focus on historically underserved communities. The Program was created in 2018 following the approval of Measure W by Los Angeles (LA) County voters, which established a special parcel tax of 2.5 cents per square foot of impermeable surface area on private properties within the jurisdiction of the LA County Flood Control District. The Program receives approximately \$279 million annually, with a total of \$1.39 billion collected as of July 2025.

The Program is designed to promote a multi-benefit approach to stormwater management, encouraging innovation and adaptive management. It supports projects and programs that contribute to the fulfillment of US Clean Water Act requirements and addresses many other priorities across LA County related to equity, climate resilience, sustainability, education, and workforce development. Since its inception in 2018, the SCW Program has allocated over \$1.3 billion³ to the combined Regional and Municipal Programs across nine Watershed Areas and 86 municipalities to fund activities such as projects, studies, concepts, and programs in the first four years of SCW Program.

What distinguishes the Program is its regional and collaborative approach to addressing the stormwater management needs of LA County. It authentically engages communities in the design and implementation of local infrastructure improvements and prioritizes nature-based solutions that can enhance communities with amenities such as green spaces and recreation areas. These efforts help mitigate the urban heat island effect and make neighborhoods and communities more climate resilient. The Program also places significant emphasis on education, outreach, and engagement, including the in-process development of sub-programs to provide environmental education to K-12 students, public engagement, and support for growing a workforce with expertise in green infrastructure and stormwater management.

The multi-benefit and innovative nature of the Program complements other Countywide initiatives including, but not limited to, the OurCounty Sustainability Plan, LA County Water Plan, and Infrastructure LA to help build the resilience and sustainability of the region. The Program

³ Note that all numerical values are representative of the first four years of the Program (fiscal years 2020 - 2024) unless otherwise explicitly specified - Regional Program includes total budgeted and projected through the FY2023-2024 Stormwater Investment Plan and Municipal Program includes budgeted amounts in Annual Plans.

is established by District Code [Chapters 16](#) and [18](#). Many additional governing documents, resources, and guidance can be found on the SCW Program [website](#).

SCW PROGRAM GOALS

The SCW Program is implemented consistently with the Program Goals outlined in Ordinance Section 18.04:

- A. Improve water quality and contribute to attainment of water-quality requirements
- B. Increase drought preparedness by capturing more Stormwater and/or Urban Runoff to store, clean, reuse, and/or recharge groundwater basins
- C. Improve public health by preventing and cleaning up contaminated water, increasing access to open space, providing additional recreational opportunities, and helping communities mitigate and adapt to the effects of climate change through activities such as increasing shade and green space
- D. Leverage other funding sources to maximize SCW Program Goals
- E. Invest in infrastructure that provides multiple benefits
- F. Prioritize Nature-Based Solutions
- G. Provide a spectrum of project sizes from neighborhood to regional scales
- H. Encourage innovation and adoption of new technologies and practices
- I. Invest in independent scientific research
- J. Provide [Disadvantaged Community] Benefits, including Regional Program infrastructure investments, that are not less than one hundred and ten percent (110%) of the ratio of the [disadvantaged communities] population to the total population in each Watershed Area
- K. Provide Regional Program infrastructure funds benefiting each Municipality in proportion to the funds generated within their jurisdiction, after accounting for allocation of the one hundred and ten percent (110%) return to [Disadvantaged Communities], to the extent feasible
- L. Implement an iterative planning and evaluation process to ensure adaptive management
- M. Promote green jobs and career pathways
- N. Ensure ongoing operations and maintenance for Projects

A number of these goals set the framework to guide implementation of the SCW Program. Other goals are being tracked more explicitly through the current Regional and Municipal Program frameworks including Feasibility Studies, Annual Reporting, and Annual Plans. Where applicable, progress for specific goals will be highlighted throughout subsequent Appendices.

The SCW Program contains three major programs: Regional Program, Municipal Program, and District Program. Further detail on each of these programs is provided within their respective Appendices.

SCW PROGRAM ACCOMPLISHMENTS

The initial years of the SCW Program included significant efforts to establish the complex governance structure, including establishing 182 total active committee member seats across eleven committees, and developing guidance and policies to facilitate transparency and accountability at all levels of the Program. These efforts involved collaboration with the Board of Supervisors, municipalities, partner agencies, community members, non-governmental agencies, consultants, academia, and many others.

The SCW Program has successfully funded regional multi-benefit projects and has provided direct funding to municipalities to undertake projects and activities that make progress towards the Program Goals. Some key accomplishments and milestones are described below.

Regional Program

As of September 2025, the Board of Supervisors has approved five annual Stormwater Investment Plans (SIP) for the 9 Watershed Areas (a total of 45 SIP). This Biennial Report assesses the reported data for projects and studies from the first four annual SIPs which budgeted \$499 million for:

- 124 Infrastructure Program Multi-benefit Projects
- 38 Scientific Studies⁴
- 37 Project Concepts via the Technical Resources Program (TRP)
- 12 Watershed Coordinators who educate and build capacity in communities and facilitate community and stakeholder engagement, working with and participating on Watershed Area Steering Committees (WASCs)

The anticipated benefits from these projects are outlined in Appendix E: Regional Program Summary.

Municipal Program

⁴ Note some scientific studies are counted more than once if funded in more than one watershed or more than one Stormwater Investment Plan.

\$446 million (approximately \$111 million annually) has been committed to 85 municipalities and the Unincorporated County for the first four years. In the first four years, municipalities budgeted \$453 million for over 660 locally funded projects and programs, separate from those funded by the Regional Program.⁵

The anticipated benefits from these projects are outlined in Appendix F: Municipal Program Summary.

District Program

\$139 million has been allocated to the District over the first five years of the Program for administering the Program, including technical assistance, regional coordination of the 12 Watershed Coordinators, and initial work related to District Education Programs that include investments in workforce development, K-12 education programs, and general outreach, education, and engagement. The District Program implementation began in FY2019-2020, one year ahead Regional and Municipal Program, to establish the framework needed to launch for their launch in FY2020-2021.

Adaptive Management

Many program elements have already been adapted through the development and implementation of guidelines, new programming and mapping tools, the online application Portal and data solicitation and tracking enhancements, and studies. Additional efforts are also underway, which are expected to further inform the adaptive management of the SCW Program.

A critical ongoing effort for the Program is to continue developing methods, metrics, and monitoring criteria to measure, track, and report progress toward Program Goals. New metrics and measures are being developed through the Initial Watershed Plans to better estimate anticipated project benefits and support achievement of Program goals. SCW Program has also begun collecting these updated metrics for previously funded projects and new applications for the FY2026-2027 Regional Program Call for Projects. Once the Initial Watershed Plans are finalized in early 2026, these metrics will inform future SIP transmittal reports, Watershed Area Regional Program Progress Reports beginning in 2026, and the 2028 SCW Program Biennial Progress Report. Additional details on these ongoing and planned adaptive management efforts are included in Appendix C: Adaptive Management of the Safe, Clean Water Program.

⁵ Note some municipalities have accrued interest after receiving SCW Program funds.

PROJECT HIGHLIGHTS

As SCW Program projects implementation moves from planning and design to construction, a growing number of funded projects are now under construction or have been constructed across Los Angeles County. The following project highlights showcase the Program's impact on improving water quality, increasing our local water supply, and providing community investment benefits such as green spaces and parks.

Adventure Park Multi Benefit Stormwater Capture Project

- **Project Developer:** LA County Public Works
- Construction Start: February 2023
- Estimated Construction Completion: October 2025
- Latest Reported Project Phase: Construction
- **SCW Program Funding up to FY2023-2024:** \$13.5 million from Regional & \$3 million from Municipal Program
 - Year 1 Regional Program Infrastructure Program (IP) Project

Project Highlights

- This project aims to improve water quality in the Coyote Creek and San Gabriel River. The project includes new drainage infrastructure that captures and treats stormwater from 1,530 acres of contributing drainage area, where the 85th percentile storm volume is 337,894 cubic feet.
- Construction nearing completion.
- Estimated annual average stormwater capture of 190 acre-feet, with zinc and phosphorous load reduction of approximately 370 and 580 pounds per year, respectively.



Beverly Hills Way Green Street and Water Efficient Landscape Project

- **Project Developer:** City of Beverly Hills
- Construction Start: August 2021
- Construction Completion: April 2024
- Latest Reported Project Phase: Post-Construction Monitoring
- SCW Program Funding up to FY2023-24: \$5 million from Regional
 - Year 1 Regional Program Infrastructure Program (IP) Project

Project Highlights

- February 28, 2024 – Ribbon Cutting Ceremony
- The project diverts captured stormwater into two bioswales which routes the treated water to a 1 million gallon underground reservoir.
- Estimated annual average stormwater capture of 60 acre-feet, with zinc and phosphorous load reduction of approximately 30 and 60 pounds per year, respectively.



City of San Fernando Regional Park Infiltration Project

- Project Developer: City of San Fernando
- Construction Start: April 2022
- Construction Completion: October 2023
- Latest Reported Project Phase: Post-Construction Monitoring
- SCW Program Funding up to FY2023-24: \$9.1 million from Regional Program
 - Year 1 Regional Program Infrastructure Program (IP) Project

Project Highlights

- This project diverts runoff flow from storm drain systems to a pre-treatment device and conveys the treated flow to a subsurface infiltration system, capturing 24.9 acre-feet per storm.
- Estimated annual average stormwater capture of 260 acre-feet, with zinc and phosphorous load reduction of approximately 180 and 290 pounds per year, respectively.



Hamilton Park Project

- Project Developer: City of Pomona
- Construction Completion: August 2023
- **SCW Program Funding up to FY2023-24:** \$0.28 million from Municipal Program
- Leveraged Funding:
 - Measure A – Parks & Recreation
 - Prop 68 – State of California Parks & Water Bond 2018

Project Highlights

- The project renovated a much-needed community park located within a disadvantaged community.
- The project manages runoff from a 247-acre drainage area and captures 11.2 acre-feet. By mimicking natural processes and incorporating natural materials, the project will enhance local habitat and park space, while providing multiple benefits to the surrounding community.



Monteith Park and View Park Green Alley Stormwater Improvements Project

- **Project Developer:** LA County Public Works
- Construction Start: June 2023
- Estimated Construction Completion: August 2025
- Latest Reported Project Phase: Construction
- SCW Program Funding up to FY2023-24: \$4.55 million from Regional
 - Year 1 Regional Program Infrastructure Program (IP) Project

Project Highlights

- The project reduces the amount of bacterial, toxic, and metal pollutants discharged into Ballona Creek through infiltration and interception of stormwater runoff
- It also provides water supply via infiltration to the Central Basin, as well as recreational benefits through the enhancement of existing recreational amenities.
- Estimated annual average stormwater capture of 40 acre-feet, with zinc and phosphorous load reduction of approximately 40 and 70 pounds per year, respectively.



Plymouth School Neighborhood Stormwater Capture Demonstration Project

- Project Developer: Amigos de los Rios
- Latest Reported Project Phase: Operations & Maintenance
- SCW Program Funding up to FY2023-2024: \$0.56 million from Regional
 - Year 2 Regional Program Infrastructure Program (IP) Project

Project Highlights

- This project captures stormwater runoff via a large bioswale and implemented Low Impact Development planters, rain gardens, and several other beneficial improvements.
- Estimated annual average stormwater capture of 7 acre-feet, with zinc and phosphorous load reduction of approximately 4 and 4 pounds per year, respectively.



The Distributed Drywell System Project

- Project Developer: City of Glendale
- Construction Start: October 2023
- Construction Completion: August 2024
- Latest Reported Project Phase: Operations and Maintenance
- SCW Program Funding up to FY2023-2024: \$1.9 million from Regional
 - Year 1 Regional Program Infrastructure Program (IP) Project

Project Highlights

- This project captures and treats stormwater with 14 newly installed drywells and bioretention locations with a 400 square foot area.
- Estimated annual average stormwater capture of 120 acre-feet, with zinc and phosphorous load reduction of approximately 100 and 170 pounds per year, respectively.



Urban Orchard Project

- **Project Developer:** City of South Gate
- Construction Start: July 2021
- Construction Completion: July 2025
- SCW Program Funding up to FY2023-2024: \$4.7 million from Regional
 - Year 2 Regional Program Infrastructure Program (IP) Project

Project Highlights

- The Grand Opening of the Urban Orchard Park was held July 12, 2025.
- The project diverts and treats stormwater from the Los Angeles River in a 30-acre passive park which will also serve as a recreational area for the community.
- Estimated annual average stormwater capture of 100 acre-feet, with zinc and phosphorous load reduction of approximately 40 and 60 pounds per year, respectively.



Walnut Park Pocket Park Project

- **Project Developer:** Los Angeles County Public Works
- Construction Start: November 2022
- Construction Completion: January 2024
- **Latest Reported Project Phase:** Operations & Maintenance / Post-Construction Monitoring

Project Highlights

- The completed Project is located on undeveloped land in Walnut Park and includes a 0.5-acre park with a staff office and public restroom building, playground areas, splash pad, open lawn area, and more. The building provides a base of operations for Dept. of Parks and Rec and Sheriff's Dept. Parks Bureau personnel to ensure safe and accessible recreational programming for the local community.
- The stormwater capture elements include a diversion system and infiltration dry wells to divert and capture both urban and stormwater runoff. The project reduces bacteria and metal pollutants from entering the Los Angeles River through the capture of stormwater and urban runoff from a 27-acre drainage area.
- Estimated annual average stormwater capture of 10 acre-feet, with zinc and phosphorous load reduction of approximately 10 and 20 pounds per year, respectively.



APPENDIX B. PROGRESS FROM SCW PROGRAM 2024 BIENNIAL PROGRESS REPORT

NOTE: This section is DRAFT and was last updated November 2025

The Table below (Table B.1) shows the recommendations that were made by the 2024 Biennial Progress Report, and a summary of the status of activity that resulted.

Table B.1. Biennial Progress Report Recommendations from 2024

No.	2024 Biennial Recommendation	Status
1	Expedite watershed planning efforts, including consideration of previous and concurrent studies, working with Watershed Area Steering Committees (WASCs), regional agencies, and community groups related to watershed-specific priorities (to also help inform Municipal Program planning and tracking) by doing the following:	<p>In Progress —</p> <ul style="list-style-type: none"> SCW Program Initial Watershed Planning is in progress and anticipated completion is early 2026, including supplemental definitions, and establishment of key metrics and targets for Watershed Areas. The program-wide Executive Summary for Initial Watershed Plans will be included as an appendix of the 2026 Biennial Progress Report with more information.
1a	Obtain additional dedicated resources to provide proactive leadership and adaptive management of the SCW Program and its numerous goals.	<p>✓ Complete —</p> <ul style="list-style-type: none"> Dedicated SCW Program Municipal Program team established to administer this program and provide additional support to the Municipalities. Obtained consultant to assist in coordinating submittal and review of reports for both Regional and Municipal Programs, enabling existing SCW Program Staff to prioritize adaptive management of SCW Program and lead those strategic initiatives.

No.	2024 Biennial Recommendation	Status
		<p>In Progress —</p> <ul style="list-style-type: none"> Assembled a dedicated PW team and they are now leading efforts to develop the SCW Program Initial Watershed Plans. Enhancing County leadership with dedicated resources to guide WASCs in using the Initial Watershed Plans to identify and advance strategic and collaborative infrastructure investments across the region. Establishing a new Scientific Advisory Panel to identify research gaps and provide strategic recommendations.
1b	Conduct a strategic goal setting process to be completed with the Director of Public Works	<p>✓ Complete — Director attended the February 15, 2024 ROC meeting to discuss crucial next steps and the implementation framework for the first SCW Program Biennial Progress Report. The ROC meetings on May 8 and June 12, 2024, were facilitated strategic planning sessions with the Director and focused on advancing SCW Program goals.</p>
1c	Establish watershed specific goals, objectives, metrics, and timelines, that would allow project applicants to focus on projects that would meet goals and objectives of each watershed.	<p>In Progress — SCW Program Watershed Planning is developing Initial Watershed Plans that establish proposed metrics and targets, and will be finalized for the Program's use in early 2026. Adaptive Plan updates will be ongoing.</p>
1d	Establish Water Quality quantitative goals and develop a plan with timelines to accomplish these goals. Ensuring that these goals and planning efforts are developed to build upon established regional water quality programs and projects (e.g. Municipal Separation Storm Sewer System (MS4) permit) and include characterization of upstream and downstream program interactions.	<p>In Progress —</p> <ul style="list-style-type: none"> SCW Program Initial Watershed Plans are incorporating Water Quality goals, targets, opportunities and strategies. To develop these goals and targets, Initial Watershed Plans modeled previously funded Regional Program Infrastructure Projects in Los Angeles County Public Works Watershed Management Modeling System 2.0 (WMMS2) and considered project attributes such as capture

No.	2024 Biennial Recommendation	Status
		<p>area, existing upstream and downstream projects, and major capture facilities. These goals and targets will be finalized for the Program's use in early 2026 and are expected to be established when the ROC approves this Biennial Report in February 2026.</p> <ul style="list-style-type: none"> On May 14, 2025, the ROC voted to include ROC Water Quality Working Group revised March 28, 2025 memo, adopt the 2038 target, disseminate the memo to the Board of Supervisors, the cities, the WASCs, and the County Water Plan; that the Initial Watershed Plans reflect the recommendations in the memo. <p>Ongoing — Bacteria time series is currently unavailable through WMMS2. This is a known data gap that will be addressed in future Watershed Planning efforts.</p>
1e	<p>Establish Community Investment Benefit quantitative goals, including the development of a plan with timelines to meet these goals.</p>	<p>In Progress —</p> <ul style="list-style-type: none"> SCW Program Watershed Planning incorporated CIB goals, targets, opportunities, and strategies. These goals and targets will be finalized for the Program's use in early 2026 and are expected to be established when the ROC approves this Biennial Progress Report in February 2026. On May 14, 2025, the ROC voted to include Community Investment Benefits and Benefit Ratio Working Group Engagement Compendium in the 2026 Biennial Progress Report. An interagency task force (via an existing platform or new) will be used for ongoing coordination for CIB and to support adaptive management of the SCW Program. Public Works will report back to the ROC by August

No.	2024 Biennial Recommendation	Status
		2026 with an update and future efforts/timeline.
1f	Set a region wide water supply target of 300,000 acre-foot of additional storm water capture by 2045. This acre-foot target deadline should be temporarily aligned with the 80% local water by 2045 target in LA County's OurCounty Sustainability Plan and draft LA County Water Plan.	✓ Complete — SCW Program Watershed Planning included the region-wide target of 300,000 AFY as well as a SCW Program contribution of 110,000 AFY that is subdivided into watershed-specific water supply targets. This target aligns with the County goal of 580,000 acre-foot of stormwater capture by 2045. SCW Program Watershed Planning incorporates regional water supply targets and will be finalized for the Program's use in early 2026 and expected to be established when the ROC approves this Biennial Report.
1g	Clarify that claiming Water Supply Benefits requires an applicant to demonstrate that the storm water capture is "new" water and will be available for regional water supply.	✓ Complete + Ongoing Adaptation — Project applicants are required to demonstrate stormwater capture is "new" water and will be made available for regional water supply. See 2025 Interim Guidance and Supplemental Guidance to the Support Feasibility Study Guidelines . Note: "New" water may not be possible for projects within all areas of the SCW Program.
1h	Develop guidelines/criteria to incentivize large infrastructure projects and investments.	Ongoing — Initial Watershed Plans are using a large repository of available data to identify opportunity areas for projects, including the potential for large infrastructure project sites.
1i	Develop guidelines/criteria to streamline applications for various sized projects and various stages of development.	✓ Complete — Started with the Call for Projects FY2026-2027 (deadline was July 31, 2025), the projects application portal was updated to streamline and allow project phase applications for design only, construction, or construction and O&M. Supplemental Guidance to the Support Feasibility Study Guidelines was developed to clarify the 19 requirements for a Project applying for design only funds versus a project applying for construction, and/or O&M funds.

No.	2024 Biennial Recommendation	Status
		<p>In Progress —</p> <ul style="list-style-type: none"> • Post-Construction Monitoring Guidance anticipated completion in early summer 2026. • Updates to projects application portal to streamline project applications for O&M phase anticipated for Call for Projects FY2027-2028. <p>Ongoing — Re-evaluation of scoring criteria and Feasibility Study Guidelines for Water Quality, Water Supply, Community Investment, Nature-Based Solutions, and Leveraging Funds and Community Support to align with experience to date in the Program, new metrics/methods, the in-process Initial Watershed Plans, and further tailor for various project phases and various sizes. These revisions will be prepared in time for the 2027 Call for Projects.</p>
1j	Create/strengthen collaborative planning and co-funding with other agencies and organizations to maximize the benefits to LA County.	<p>In Progress — SCW Program Municipal Program team was established to assist in coordinating collaborative planning between municipalities as applicable, including providing project support-related services as well as connecting municipalities with appropriate pathways into the Regional Program. Looking ahead, the team is expected to expand its role to provide direct support for the development of stormwater projects.</p> <p>Ongoing — Public Works continues to expand its role in strategic regional planning with municipalities and other interested parties, in project identification, partnerships, development, and related activities, as well as integrate lessons learned from the technical working group such as discussion of O&M needs for Regional Program Infrastructure Projects.</p>

No.	2024 Biennial Recommendation	Status
1k	Coordinate between the Regional and Municipal programs to better meet established goals.	Ongoing — <ul style="list-style-type: none"> Watershed Coordinators continue to proactively engage municipalities in Regional Program and overall SCW Program processes. Watershed Planning continues to assess further integration through opportunities and recommendations.
2	Establish Disadvantaged Community investment quantitative goals and develop a plan with timelines to meet these goals.	✓ Complete + Ongoing Adaptation — Early performance measures have been incorporated into the Program (see ROC Workbook), and additional evaluation of opportunities are being incorporated through the Initial Watershed Plans, which will be completed early 2026.
3	Make strategic investments in workforce development programs for skills related to SCW Program programs and projects in the short- and long-term, and ensure workforce-related elements are reflected in procedures, guidelines, and reports as appropriate.	In Progress — <ul style="list-style-type: none"> SCW Program District Program team is assessing options and actively coordinating with the Department of Economic Opportunity (DEO); last presented at the ROC March 12, 2025 meeting. \$4M of SCW Program Funds will be committed over the next 2 years for workforce development and training partnerships, including alignment with existing programs and potential inclusion of workforce in the next SCWP grant program. Collaborative discussions are ongoing with the DEO to refine a proposal.
4	Revise Regional Program quarterly reporting to twice yearly in conjunction with Project Modification Reports (Ordinance change, Board Approval).	✓ Complete — The Ordinance was amended on May 21, 2024 to transition Regional Program reporting from a quarterly to a semi-annual schedule. Regional Program Project and Study developers began submitting semi-annual reporting starting in February 2025.

No.	2024 Biennial Recommendation	Status
5	<p>Revise the process and timeline for the ROC to evaluate whether Program Goals are being accomplished at the Program and watershed levels per the Ordinance, including bringing Stormwater Investment Plans (SIPs) to the ROC as they are approved by the WASC's to allow for a more timely review and deliberation, and developing a dashboard to assess Program-wide benefits (Regional, Municipal, and District) over time</p>	<p>✓ Complete —</p> <ul style="list-style-type: none"> • Monthly ROC meetings were established following the ROC's approval of the 2024 Biennial Progress Report in January 31, 2024. Strategy sessions with the Director were completed. A routine 12-month look-ahead was incorporated into agendas to support ongoing planning and coordination efforts. • SIP transmittals were revised to include available data and support timely review and deliberation. • SCW Program dashboard was updated and refined further as part of broader Adaptive Management efforts, including Watershed Planning. These enhancements improved data accessibility, performance tracking, and program transparency. The Watershed Planning Dashboard also presented key data for the ROC (and others) to assess alignment with SCW Program Goals and Watershed Planning Targets. • WASC and ROC feedback on SIPs will also now include areas/topics of interest to inform future proposals in the context of ongoing updates to Watershed Planning models and tools (e.g., identification of certain Opportunity Areas to focus on).
6	<p>Evaluate recommendations that will result from the in-process Metrics and Monitoring Study and recommend changes, if and when appropriate, to the procedures, guidelines, and scoring criteria currently used to manage the various goals/programs of the SCW Program.</p>	<p>✓ Complete + Ongoing Adaptation — During the first five years of Regional Program implementation, the Scoring Committee, interested parties, and the Metrics & Monitoring Study (MMS) identified considerations for adapting the Infrastructure Program Scoring Criteria. For the FY2026-2027 Call for Projects, applicants now have the option—but are not required—to use the Water Quality Scoring Adaptation Pilot Rubric and/or the Water Supply Scoring Adaptation Pilot Rubric. For</p>

No.	2024 Biennial Recommendation	Status
		<p>more information, refer to Attachments A and B in the Supplemental Guidance to the Support Feasibility Study Guidelines.</p> <p><i>In Progress</i> —</p> <ul style="list-style-type: none"> • SCW Program began collecting new measures and metrics for both previously funded projects and new project applications for Regional Program’s Call for Project FY2026-2027. These updated measures and metrics will start informing Stormwater Investment Plan transmittal reports and Watershed Area Regional Program Progress Reports in 2026 and will also support the 2028 Biennial Progress Report. • SCW Program began implementing certain recommendations and is currently evaluating others for potential use through Watershed Planning, anticipated in early 2026. • Post-Construction Monitoring Guidance anticipated completion in early 2026.

APPENDIX C. ADAPTIVE MANAGEMENT OF THE SAFE, CLEAN WATER PROGRAM

Adaptive management is an integral component of the Safe, Clean Water Program (SCW Program, or Program). Due to the Program's complexity, proactive improvements that are aligned with community and governance committee input have resulted in numerous enhancements. Much feedback has been received since inception of the Program that have informed effective adaptive management, including input that informed the [2024 Biennial Progress Report](#). Examples of additional input include recommendations from the Metrics & Monitoring Study (MMS), engagement and outcomes from Watershed Planning, feedback from Program implementers (e.g., SCW Program Staff or Public Works, municipalities, project proponents), advice from governing bodies (e.g., Regional Oversight Committee [ROC], Scoring Committee, Watershed Area Steering Committees [WASCs]), and input from regional partners, community members, and the public. Critical materials considered in the development of this 2026 Biennial Progress Report include:

BOARD MOTIONS & REPORTS:

- [July 25, 2023 Motion by Supervisor Lindsey P. Horvath: Accelerating Implementation of the SCW Program](#)
 - [November 27, 2023 District's 120-day Report Back on July 25, 2023 Motion](#)
- [March 12, 2024 Public Works SCW Program Status and Biennial Progress Report to the Board](#)
- March 19, 2024 Motion by Supervisor Lindsey P. Horvath and Hilda L. Solis: Progress and Adaptive Management of the Safe Clean Water Program
 - [June 20, 2024 90-day Report Back on March 19, 2024 Motion](#)
- [May 7, 2024 Board Motion to Amendments to the SCW Program Ordinance Regarding Frequency of Administrative Reporting and Calls for Infrastructure Projects](#)

SCW PROGRAM COMMITTEES & MEMOS:

- [2023 Scoring Committee Memo](#) and [2024 Scoring Committee Memo](#)
- February 12, 2025 ROC meeting: [Regional Program Committee Chairs Biennial Report Recommendations](#)
- May 14, 2025 ROC meeting: [Watershed Coordinator Input for consideration for Biennial Report](#)
- Public Comments related to the Biennial Report at the March 12, October 8, and December 12, 2025 ROC meetings as well as extensive public comment received at other ROC, WASC, and Scoring Committee meetings

- March 12, 2025 ROC meeting: [Public Input for consideration in Biennial Report](#)
- [Regional Oversight Committee](#) meeting minutes and meeting materials

OTHER REPORTS:

- Los Angeles Waterkeeper Report “[Changing the Course – What’s Worked, What Hasn’t, and What’s next for the SCWP](#)”
- Accelerate Resilience Los Angeles (ARLA) Working Group SCW Program Recommendations
- [Strategic Concepts in Organizing and Policy Education \(SCOPE\)](#) OurWaterOurVoice Report

WHAT HAS BEEN COMPLETED OR ESTABLISHED TO DATE?

Significant effort has been invested and progress made in establishing and refining various parts of the Program. Below are descriptions of notable updates or accomplishments since the prior Biennial Progress Report.

Ordinance Update

In alignment with the recommendations from the 2024 Biennial Progress Report, the [Ordinance was amended on May 21, 2024](#) to transition Regional Program reporting from a quarterly to a semi-annual schedule. Regional Program Project and Scientific Study Developers began submitting semi-annual reporting starting in February 2025.

Guidance and Guidelines

Numerous guidance documents and guidelines have been developed to further inform and support various elements of the SCW Program. Many of these documents were developed through robust stakeholder engagement and public comment processes.

- [Regional Program Committee Handbook](#), which includes 2025 Interim Guidance, Feasibility Study Guidelines, Supplemental Guidance to Support Feasibility Guidelines, Watershed Area Steering Committee Operating Guidelines, Regional Oversight Committee Charter & Operating Guidelines, and Scoring Committee Operating Guidelines
- Guidance for the Regional Program, including:

- [Call for Projects Webpage](#), including presentation slides, recording links, and a Questions & Answers document from the Information Sessions
- Public participation and public comments during Governance Committee in-person or virtual meetings
- [Stormwater Investment Plan Programming Guidelines](#), including recommendations to apply a monetary cap to the recommended programming in the four subsequent years of the Stormwater Investment Plan
- [Project Modification Guidelines](#)
- [Supplemental Guidance to Support Feasibility Study Guidelines](#), developed in parallel with updates to the online application process to clarify Feasibility Study Guidelines requirements for Infrastructure Program Project
 - Phase-specific guidance for applications (design phase and construction / operations and maintenance phases)
 - [Regional Water Management Plan Project Inclusion Guidance and list of Lead Agency Contacts](#)
 - [Guidance to obtain a Letter of Support from a Municipality and Contact List of Municipalities](#)
 - [Guidance for Estimating New Performance Measures](#)
 - [Scoring Criteria Pilot Adaptations for Water Quality and Water Supply](#)
- [2025 Interim Guidance](#), which provides guidance and updates around four key areas listed below and a detailed glossary
 - Strengthening Community Engagement & Support
 - Clarification of Water Supply Benefits
 - Programming of Nature-Based Solutions
 - Implementing Disadvantaged Community Policies in the Regional Program
- [Metrics & Monitoring Study](#)
- [Reporting & Audit Requirements](#)
- [Handbook for Municipalities](#)
- [Water Supply Focus Group Recommendations Memo](#)

Transfer Agreement Updates

The Regional Program Transfer Agreement was updated in 2024 in line with the Ordinance updates. The Municipal Transfer Agreement did not have any substantial changes in 2024.

Technical Resource Program Updates

Technical Assistance Teams budget allocation was increased from \$300,000 to \$400,000 to ensure proper engineering analysis can be conducted for the development of the Feasibility Study. The scopes of work for the development of Feasibility Studies were also updated to reflect a mandatory requirement to conduct community outreach and engagement.

Established Post-Project Completion Reporting Requirements

In support of the Regional Program Transfer Agreement requirements, the SCW Program developed a post-performance report template for Infrastructure Program Developers to submit after the first, second, and third operational years of a completed project. The post-performance report focuses on how the project is performing and whether the project is providing anticipated benefits as proposed. This reporting came online in late 2023.

Established Dedicated Municipal Support Team

Public Works has established a Municipal Support Team to assist municipalities participating in and meeting the requirements of the Municipal Program. The team's responsibilities include facilitating and reviewing Annual Plans, Reports, and Audits, as well as connecting municipalities with appropriate pathways into the Regional Program. Looking ahead, the team is expected to expand its role to provide direct support for the development of stormwater projects.

Established Dedicated Watershed Planning Team

Public Works established a dedicated Watershed Planning team to develop Initial Watershed Plans for each Watershed Area. The final plans will be published in 2026. More information about the Initial Watershed Planning can be found in Appendix D: Initial Watershed Planning Executive Summary

Data and Tools

Numerous tools have been developed and/or compiled by Public Works to support SCW Program management, decision-making, and implementation. These tools are regularly updated and maintained as part of adaptive management, and it is anticipated that many will continue to be updated with outputs from upcoming watershed planning efforts.

- [SCW Portal](#), which includes user-friendly applications and interfaces for many interested parties to participate in and/or learn about investments in the Program
 - The Application Module for Project Developers to submit project applications undergoes annual enhancements to improve the user interface and experience, streamline the application process, and better facilitate alignment with SCW Program goals and objectives
 - Starting FY2026-2027 Call for Projects, phase-specific applications have been implemented for the Infrastructure Program to improve

Project evaluation and accelerate implementation by better aligning requirements with the certainty of Project attributes and benefits known during each respective phase.

- [Portal Map](#) with summary information and links to detailed Plans and Reports for Regional Program Infrastructure Projects, Scientific Studies and the TRP
- [Regional Program Reporting Dashboard](#) that provides the ability to filter and assess Regional Program investments in a user-friendly interface
- [Bid and Project schedule](#) information to inform interested parties about upcoming bid opportunities and construction schedule for Regional and Municipal Program Projects and Studies
- [Reporting Module](#) for Project Developers to submit Reports with updated metrics and reporting requirements including improved tracking of project phases, construction schedules, and financials details (e.g. interest accrued, unspent funds, and delay reasons).
- [SIP Programming Tool](#) to track SIPs across the nine Watershed Areas and support decision-making by the WASCs following the annual Call for Projects
- Municipal Module for Metrics and Measures
- [Safe Clean Water Spatial Data Library](#), which is a collection of public geospatial data resources including water quality, hydrology, community characteristics, Disadvantaged Community indicators, municipal and political information, and IRWM information. Data can be visualized using the tool to see how different elements are aligned, for instance, exploring areas that are high priority for new parks and also subject to poor surface water quality. Spatial data is downloadable for use. Applicants, committee members, and other interested parties can use this library to explore the interconnected, dynamic relationships at play, a key concept of multi-benefit projects. The library can be used for communication, project proposals, decision support, and more.

Metrics and Monitoring Study

The MMS was completed in early 2024 and includes recommendations for refined metrics, SCW Program processes and updates to guidance documents, scoring criteria, project development, and monitoring. Implementation of the MMS is being completed through incorporation of metrics in Regional Program and Municipal Program reporting requirements, updates to Portal modules, and through watershed planning. Scoring and guidance updates are anticipated to be completed by April 2027 for the 2027 Call for Projects. Additional information can be found at the [MMS page](#) of the Program website.

Equity in Stormwater Investments White Paper

The University of California Los Angeles (UCLA) Luskin Center for Innovation and Stantec were commissioned by Public Works—as an early deliverable within MMS—to develop a white paper addressing strategies for emphasizing equity in stormwater investments. The white paper offers advice to the SCW Program for measuring community engagement and Disadvantaged Community Investment Benefits to better achieve the equitable impact sought by the Program. The findings of the [white paper](#) are incorporated into the final recommendations of the MMS.

SCW Program Website & Communications

The Program website was originally developed as a source of information about Measure W and has been gradually updated for the adopted SCW Program. Public Works completed a strategic refresh of Program communications to better provide consistent, clear, up-to-date, and culturally relevant information. The website and other communications have been designed to serve diverse audiences and encourage the sharing of opportunities for participation and engagement.

Scoring Adaptation Pilots for Water Quality and Water Supply

Water Supply Scoring Pilot for FY2024-2025 Call for Projects

SCW Program analyzed 183 Infrastructure Program Project applications (including projects that were accepted and funded, considered but not funded, referred to the TRP, or were currently under consideration) to assess potential alternatives for scoring Water Supply Benefits. It was determined that calibrating Water Supply Benefits scoring to recent projects would allow for project proponents to potentially increase their water supply score and address stakeholder concerns about inflation and potential diminishing opportunities resulting from water captured by nearby projects. The pilot scoring rubric was being tested for the FY2024-2025 Call for Projects, noting that annual updates to the calibration will be needed if implemented long term. Out of the 20 Infrastructure Program Project applications advanced to the Scoring Committee in FY2024-2025 Call for Projects, 8 applications used the Alternate Water Supply Scoring Pilot. A [memorandum on the SCW Program website](#) provides additional information.

Water Quality & Water Supply for Scoring Pilot FY2026-2027 Call for Projects

Program staff continue to analyze Infrastructure Program Project applications from previous 5 rounds of Call for Projects to determine ways to support applicants and address stakeholder concerns. For FY2026-2027 Call for Projects, SCW Program provided a pilot rubric to aid Project applicants in estimating Water Supply Benefit scores calibrated to historical projects with gradation added to more accurately reflect potential benefits. SCW Program also provides

a pilot rubric to aid Project applicants in estimating Water Quality Benefit scores with gradation added to the current criteria and redefined calculation of cost-effectiveness to better align with pollutant reduction goals and more fairly reward a wider range of Project types.

WHAT IS UNDERWAY?

The SCW Program is continuously delivering efforts across a suite of programs, and under evaluation for process and programmatic improvement – all part of Adaptive Management. Below are descriptions of a number of SCW Program updates that are in progress.

SCW Program Public Education & Community Engagement Grants Program

As part of the District Education Program, the District entered into an agreement with the Water Foundation to develop and administer a Public Education and Community Engagement Grants program (Grants Program) for the SCW Program. The Grants Program awards grants to non-profits, community groups, small municipalities, and others to support sustained community engagement and education that advance the Program Goals. A Sole Source Agreement with the Water Foundation was adopted on June 6, 2023 by the Board of Supervisors for a not-to-exceed amount of \$10M over a 3-year term. Three rounds of grants have been reviewed with 52 grants funded for a total of \$8.5 million. At the time of this Report, grant funds have been distributed, and grant activities are in progress. The timeline for spending the funds will depend on the length of the proposal activities, however all funds must be expended no later than **July 2026**, and final reports submitted no later than **September 2026**.

SCW Program is supporting TK-12 watershed and stormwater education through multiple avenues. It has committed \$250k per year, totaling \$1.75M, to the upcoming Generation Earth contract that is scheduled to commence in 2026. Additionally, SCW Program has committed \$5M to partner with Discovery Cube Los Angeles on the development and construction of a new outdoor educational exhibit.

Watershed Planning

The SCW Program Watershed Planning effort will enhance the delivery of benefits provided by the Program. It includes development of nine Initial Watershed Plans that outline clear regionwide and watershed area-specific targets and needs, efforts to date, and highlight strategies and opportunities to guide the SCW Program's future investments. This effort builds on ongoing and past work, integrates valuable stakeholder and community input, and reflects best available information and practices. The ROC has been engaged throughout the Initial Watershed Planning Process, including through working groups focused on the issues of Water

Quality and Community Investment Benefits (CIB) and Benefit Ratios. Initial Watershed Plans will be released in early 2026. As part of this effort, a proposed Addendum to the SCW Program Feasibility Study Guidelines will add a 20th requirement requiring Regional Program Infrastructure Program applicants to describe how proposed projects align with the Initial Watershed Plans. Additional Information is available on the [Watershed Planning website](#) and Appendix D of this report.

Community Investment Benefits

Public Works is reaching out to agencies related to CIB as part of the Watershed Planning public comment and revision process to obtain input on CIB baselines, targets and opportunities. An ongoing County interagency task force (either new or as part of an forum) will be utilized for continued coordination.

Establish Scientific Advisory Panel & Host Annual Scientific Study Symposiums

A new Scientific Advisory Panel will be convened to identify gaps and research priorities, in alignment with the findings and needs to be identified in watershed planning. In addition, the first Annual Scientific Study symposium will be held in November 2025 to present findings and share information related to completed and ongoing research across the Program. Additionally, Public Works will establish a clearinghouse for Scientific Studies information in 2026.

Post-Construction Monitoring Guidance

Per the Regional Program Transfer Agreement, Infrastructure Program Project Developers are required to submit a monitoring plan when the design phase is complete and to conduct post-construction monitoring for a period of 3 years, starting after the first operational year. The post-construction monitoring will focus on the actual performance of each project compared to its expected performance and evaluate whether the project is operating, being maintained, and providing intended benefits as proposed. The District will use the outcomes of the MMS and progress made in the Initial Watershed Plans to produce guidance for the demonstration of project effectiveness and overall SCW Program progress tracking. The Post Construction Monitoring Guidance and its inclusion in the Regional Program Reporting Module will be available in 2026.

Transfer Agreement Updates

Regional Program Transfer Agreement Update is anticipated to go to the Board in 2026 for approval, which will include clarified requirements for Projects per phase (i.e., a Project that

was awarded design funds versus a Project that was awarded construction or operation and maintenance funds).

Los Angeles County Water Plan Nature-Based Solutions Blue Ribbon Panel

The Los Angeles County Water Plan has established a Nature-based Solutions (NbS) Task Force and Blue Ribbon Panel (BRP) to support with developing a Countywide definition and criteria for prioritization of NbS in County projects. The Task Force includes over 50 participants representing Tribes, CBOs, technical experts, government agencies, and academia who collaborate through regular meetings. The BRP is a smaller working group of the Task Force that leads the iterative process of developing the definition and standard. The NbS Task Force Definitions & Standards Report has been drafted and is currently under review. Continued collaboration among the County, Task Force, and BRP is ongoing to ensure outcomes align with the needs of the SCW Program.

Complementary & Related Studies

A number of studies are underway that may have impacts for SCW Program implementation and/or Project characterization. These include the following:

BMP Effectiveness Research

The Southern California Coastal Water Research Project has been commissioned by the Public Works Division of Water Quality to develop a BMP Performance Index to rethink how performance can be measured and used to inform when BMP maintenance should occur to optimize benefits.

Bureau of Reclamation WaterSMART Basin Study Program

Public Works, in collaboration with US Department of the Interior Bureau of Reclamation (USBR) and US Geological Survey (USGS), and others, is engaged in a study that will produce a model to quantify the deep percolation of stormwater to managed aquifers and to optimize BMP site selection for effective stormwater recharge. This model is being calibrated using field monitoring data collected from four sites.

Stormwater Recharge Efficiency in the Greater Los Angeles Region in collaboration with USGS:

This study builds upon previous work by expanding the analysis to include all groundwater basins in the region. Its primary goal is to quantify both the location and volume of groundwater

recharge through potential Stormwater Control Measures (SCMs) across the Los Angeles area. By spatially integrating groundwater models with the Watershed Management Modeling System (WMMS), the study will produce a groundwater recharge efficiency map. This map will support water managers in identifying optimal locations for SCMs to maximize groundwater recharge potential.

Community Strengths & Needs Assessment (CSNA)

In coordination with Watershed Coordinator Strategic Outreach and Engagement Plans (SOEPs) and watershed planning, Public Works launched the CSNA to solicit and incorporate community input and needs in an ongoing manner to inform all aspects of the Program. This includes assessment of already available community needs information and development of a framework that includes ongoing education around SCW Program benefits. As the CSNA is ad hoc self-reported data, it will be considered in conjunction with other studies and technical information (e.g., IWP needs and opportunities) for use in the Program. As of end of September 2025, 775 responses in all nine watershed areas have been submitted. Additional information can be found on the [CSNA Dashboard](#).

WHAT IS ANTICIPATED TO BE INITIATED PRIOR TO THE NEXT 2028 BIENNIAL REPORT?

The recommendations made by this 2026 Biennial Progress Report will result in further adaptive management activity over the next two years. Below is a description of some of the activities that are anticipated to be undertaken.

Update Regional Program Scoring Criteria, Application, & Reporting

With the implementation of phase-specific Infrastructure Program Project applications (design phase and construction/operation and maintenance phase) in the FY2026-2027 Call for Projects, the District is anticipated to include an operation and maintenance-only application starting in FY2027-2028 Call for Projects. While the Regional Program Reporting is continuously being updated, the latest upcoming update is the inclusion of the post-construction monitoring, which is scheduled for 2026. Additional updates to the Regional Program application and reporting will be assessed following the Initial Watershed Plans and may further tailor for different project phases and sizes. This may include updates to the Feasibility Guidelines and Scoring Criteria, as well as incorporation of new data and tools that may arise from the Community Strengths and Needs effort and Initial Planning Tools.

Update Municipal Program Annual Plan & Reporting

Updates to the Municipal Program planning and reporting requirements will be assessed following the Initial Watershed Plans to provide Program-wide consistency and transparency.

Update Current Program Guidance and/or Develop New Program Guidance

Updates to current guidance (e.g., SIP Programming Guidance, Interim Program Guidance) and/or establishment of new guidance (e.g., Post-Construction Monitoring Guidance) will be coordinated in conjunction with the aforementioned revisions to Regional Program and Municipal Program updates, watershed planning efforts, and community strengths and needs efforts by March 2027 for use for the 2027 Call for Projects.

Refresh Spatial Data Library

Following the completion of the special studies and watershed planning efforts, updates will be made to the spatial data library to include additional/refined resources for project developers and program implementers, as appropriate.

Create Clearinghouse for Community Outreach & Engagement Resources

In coordination with the Watershed Coordinators, create a centralized landing page on the website for outreach and engagement resources (e.g., SCW Program and/or third-party materials, manuals, guidance, curricula or handouts, signage templates) and potential partnership opportunities to support sustained community outreach and engagement.

Facilitate Additional Sharing of Information Across SCW Program Governance Committees

The Regional Program now has four complete years of SIP deliberations to reflect upon. It could be valuable moving forward to share approaches and innovations across the different WASCs to consider additional guidance or best practices, like the decision made by the Lower San Gabriel River WASC to annually earmark up to \$1.5 million for small-sized projects.

Additional Integration of Watershed Plans

The Initial Watershed Plans reflect the collective insights and priorities of the Regional Oversight Committee (ROC), Watershed Area Steering Committees, Municipalities, Community Leaders, and Community Based Organizations. The Initial Watershed Plans are intended for use by the ROC, WASCs, Project Developers, Municipalities, Planners, Community-Based Organizations, and Community Leaders. After the Initial Watershed Plans are released in early 2026, the District will adopt an Addendum to the SCW Program Feasibility Study Guidelines to add a 20th requirement to require Regional Program Infrastructure Program applicants to describe how proposed projects align with the Initial Watershed Plans, and the WASCs will program their SIPs with projects that reflect this alignment to ensure that funding addresses the highest-priority watershed needs and delivers the greatest water quality, water supply, and community investment benefits.

WHAT MAY BE UNDERTAKEN IN THE FUTURE?

The following items have been identified as important for the continued adaptive management of the SCW Program however, they are not currently prioritized due to competing needs and resource limitations. It is possible that some of these may be initiated during the next few years and are included here for reference.

- The development of Adaptive Watershed Plans may be considered every five years in collaboration with each WASC and ROC based on lessons learned and more available data. Adaptive Watershed Plans would support the integration of new elements or guidance such as site-specific opportunities and prioritization and may be developed on an as-needed basis.
- Establish Anti-Displacement guidance (in the context of any broader County efforts).
- Explore opportunities to partner with Metropolitan Water District of Southern California to pilot a private property incentive program for enhanced turf replacement, supporting SCW Program goals while expanding co-benefits and improving data collection.
- Assess potential to streamline processes and requirements for declared emergency coordination/alignment (e.g., with fire impacted areas).

APPENDIX D. DRAFT INITIAL WATERSHED PLAN PROGRAM-WIDE EXECUTIVE SUMMARY

PROGRAM OVERVIEW

The Safe, Clean Water Program (SCW Program) was established in 2018 to fund stormwater initiatives that improve water quality, enhance local water supply, and deliver community investments that advance sustainability, equity, and climate resilience. Funded by a Los Angeles County voter-approved special parcel tax, revenues became available in 2020. Since then, the SCW Program has become the nation's largest stormwater capture program. To date, it has programmed over \$1.5 billion of SCW Program funds for multi-benefit stormwater Projects and Programs⁶ across nine Watershed Areas (WAs) in the Los Angeles region. Each of the SCW Program's nine WAs are illustrated in Figure D.1. below.

⁶ As defined in Chapter 16 of the Los Angeles County Flood Control District (LACFCD; District) Municipal Code ([LACFCD Code §16](#)):

- "Project" means the development (including design, preparation of environmental documents, obtaining applicable regulatory permits, construction, inspection, and similar activities), operation and maintenance (including monitoring), of a physical structure or facility that increases Stormwater or Urban Runoff capture or reduces Stormwater or Urban Runoff pollution in the SCW Program Watershed Areas.
- "Program" means a planned, coordinated group of activities related to increasing Stormwater or Urban Runoff capture or reducing Stormwater or Urban Runoff pollution in the SCW Program Watershed Areas.




Figure D.1 Safe, Clean Water Program Watershed Area Delineations

Led by Los Angeles County Public Works (Public Works), the SCW Program cultivates regional and community partnerships, prioritizes historically underserved communities, and ensures accountability through 14 SCW Program Goals (Goals) that emphasize water quality improvements and multi-benefit outcomes. The Program's numerous subprograms, diverse sets of interested parties, and SCW Program governance committee members with varying priorities, makes the SCW Program a uniquely complex effort.

WHY WATERSHED PLANNING?

At the start of the SCW Program, many Projects funded by SCW Program were water quality compliance-focused, multi-benefit Projects already identified in regional compliance plans. Over time, the Program has proactively evolved toward a more strategic and collaborative model of green stormwater infrastructure planning that demands proactive coordination and long-term vision. In parallel, the Los Angeles County Board of Supervisors (BOS), Public Works, governance committees, and other practitioners recognized the need for centralized leadership to set specific targets, drive strategic investments towards those targets, and facilitate adaptive

management. In response, the BOS adopted a motion ⁷ in July 2023 to accelerate implementation of the SCW Program through a comprehensive Watershed Planning effort.

Watershed Planning integrates interested party and governance committee priorities, leverages existing efforts, and identifies opportunities for impactful multi-benefit Projects to improve SCW Program decision-making, reduce redundancies, and enhance accountability across the region. In short, it facilitates strategic planning and progress tracking.

What is Watershed Planning?

Watershed Planning is an iterative and collaborative process that aims to advance Goals by:

- Establishing aspirational SCW Program targets, as well as strategies and actions to plan for, achieve, and progress towards those targets.
- Identifying meaningful opportunities for multi-benefit investments within each unique WA, without prescribing specific Projects.
- Compiling and integrating community input through the Community Strengths and Needs Assessment (CSNA) [Survey](#) and [Dashboard](#) to support delivery of benefits sought by communities.
- Proactively guiding SCW Program implementation by providing a framework for leveraging all three SCW Program subprograms (i.e., Municipal, Regional, and District Programs) through shared vocabulary and coordinated pursuit of shared countywide targets through WA-specific contributions.

The [Initial Watershed Plans](#) include nine Initial Watershed Plan documents, one for each SCW Program WA, and a companion online [Watershed Planning Tool](#) (Planning Tool).

Using the Initial Watershed Plans and Planning Tool

Initial Watershed Plan outputs aim to support a range of interested parties—Public Works, the Regional Oversight Committee (ROC), the WASCs, Scoring Committee (SC), Municipalities, Project and Program proponents, advocacy groups, schools and school districts, and others—in tracking SCW Program progress and making strategic investments. The following interested parties can use the Initial Watershed Plans and Planning Tool as follows:

- **Public Works** will continue to integrate new findings and tools into Adaptive Management efforts such as Feasibility Study Guidelines, Scoring Criteria revisions, supplemental guidance, Adaptive Watershed Plans, and more.
- **Public Works, ROC, SC, and WASCs** will assess Projects and Programs for alignment with the Initial Watershed Plans and contributions towards Goals.

⁷ [Board of Supervisors Motion of Jul 25, 2023, Item 23 Accelerating Implementation of the SCW Program.](#)

- **Municipalities and Project, Program, Project Concept, and Scientific Study proponents** must align Projects and Programs with the Initial Watershed Plans to propose strategic multi-benefit investments and to report on actual benefits.
- **Community members, the regulatory community, and other interested parties** can explore local Project benefits, and advocate for priorities through the CSNA Survey.
- **Watershed Coordinators** will support implementation of the Initial Watershed Plans by helping interested parties align SCW Program applications and reports with the Initial Watershed Plans.

INITIAL WATERSHED PLAN KEY OUTPUTS

The Initial Watershed Plans establish a logical progression: from assessing WA characteristics, interested party input, and governance committee priorities to establishing baseline benefits, SCW Program targets, and WA needs. This progression, outlined by the figure below, frames the potential, challenges, and priorities for achieving Goals, culminating in strategies, actions, and opportunities that guide coordinated, strategic decision-making and provide recommendations for incremental updates and improvements. The [Planning Tool](#) (Chapter 6) serves as a living, interactive version of these outputs. Each individual output is described in more detail in Figure D.2. and in Attachment A.




Figure D. 2. Initial Watershed Planning Outputs and their Planning Chapters

Benefits from SCW Program Projects funded to date (FY20-21 to FY24-25) are summed to establish a 2025 constructed baseline and assess aggregated benefits. The 2025 aggregated benefits serve as planning benchmark for target-setting, assessing WA Needs (Figure D.4), and identifying strategies and opportunities. The graph below (Figure D.3) uses the Indicator “Zinc Load Reduction” to illustrate how benefits and baselines are assessed to provide context for target-setting.




Figure D.3. SCW Program-wide benefits, baselines, targets, and cumulative WA Needs for each Indicator are summarized as follows in Attachment A of this Executive Summary




Figure D.4 Cumulative Watershed Area Needs Overview

While many strategies and actions are tailored to each WA, several WA strategies, including Priority Strategies identified through WASC engagement, are common and essential to every WA.

Strategies are designed to be implemented synergistically to maximize co-benefits in addition to Water Quality Benefits. To support this integrated approach, the Initial Watershed Plans identify composite opportunities. Composite opportunities serve as a strategic foundation for prioritizing investments that combine multiple strategies to deliver multi-benefit Projects and Programs that address multiple Goals. Browse the [Planning Tool](#) to explore more composite and other opportunity layers (Figure D.5).




Figure D.5. Example Multi-benefit Opportunity Layering

NEXT STEPS & RECOMMENDATIONS FOR WATERSHED PLANNING

The Initial Watershed Plans will be adopted by Los Angeles County Flood Control District (LACFCD) Chief Engineer in February 2026 to serve as SCW Program guidance documents and support future decision-making by the Regional, Municipal and District Programs.

Following adoption of the Initial Watershed Plans in 2026, near-term next steps for Watershed Planning include addressing key planning gaps through engagement, data collection, new guidance and guidelines, Scientific Studies, and updates to the SCW Program Portal. Watershed Planning defines a gap as a lack of information that is definitionally, temporally, or spatially needed to assess progress towards achieving a Goal. Gaps may be addressed through Adaptive Management efforts (e.g., new guidance, data collection, studies, etc.) and incorporated in future Adaptive Watershed Plans or Planning Tool updates. For example, the Initial Watershed Plans identified the need for post-performance Project metrics to quantify reported benefits and data on aquifer capacity for stormwater recharge as key gaps to address through Adaptive Management.

In the long term, annual updates to the Planning Tool will ensure Project data and opportunities remain current. Adaptive Watershed Plans, tentatively to be developed on a five-year cycle (as needed), will assess the plans' impact and use incorporating new planning elements and data to reflect ongoing progress, emerging priorities, and evolving WA conditions.




Figure D.6. Watershed Planning Tool Development Timeline

ATTACHMENT D.1. SCW Program-wide Benefits, Baselines, Targets, and Cumulative Watershed Area Needs

The figures on the following pages summarize the established SCW Program-wide 2025 benefits, baselines, targets, and cumulative WA Needs, defined as follows:

- **Aggregated Benefits:** The sum of benefits across all SCW Program Projects for a particular WA or across the SCW Program, using the most up-to-date estimates or data for each Project regardless of stage.
 - **Planned Project Benefits:** Anticipated benefits from SCW Program Projects in planning, design, or construction phases, based on early modeling, design assumptions, or conceptual plans.
 - **Constructed Project Benefits (i.e., 2025 Constructed Baseline):** Anticipated benefits from SCW Program Projects with completed construction, validated by design or final engineering but not yet measured or reported.
 - **Reported Benefits:** Post-construction/Operational benefits supported by monitoring, reporting, or performance data. Note that metrics for reported benefits are not included or quantified in the Initial Watershed Plans. SCW Program guidance for Project monitoring and post-performance metrics is expected to be published in early 2026.
- **WA Needs:** Represents the progress remaining to meet targets and inform the development of tailored strategies and actions. For magnitude-based Indicators expressed in numerical terms (e.g., acres, ac-ft/yr, jobs created), the WA Need is determined as the difference between a target and its 2025 aggregated benefits. To ensure consistent long-term progress toward targets, WA Needs for percentage-based Indicators are set at their respective targets. This means that the specified percentage or greater must be achieved and sustained to demonstrate continued progress toward targets.
 - *Note:* WA Needs for magnitude-based Indicators are expected to decrease incrementally over time, as more multi-benefit Projects and Programs are implemented in alignment with strategies that address multiple WA Needs and advance progress toward achieving Goals. Percentage-based Indicators do not accrue benefits in a linear or additive manner. Instead, they reflect cumulative progress over time.


As a result, their benefit values may fluctuate—either decreasing or increasing from year to year—depending on the evolving proportion of benefits realized throughout the lifetime of the SCW Program.

Quantification of these outputs is facilitated by Indicators. Indicators are metrics which sum cumulative Project benefits across large spatial scales, such as the SCW Program as a whole

(includes cumulative benefits from Projects in all nine WAs) and across each specific WA (includes cumulative benefits from Projects in one specific WA). Indicators are anchored in the 14 Goals, and organized into the nine Planning Themes to allow for efficient WA and SCW Program-wide summaries. See Chapter 4 and Appendix G for additional details on Indicator development and quantification methods.

As outlined by the legend in Figure D.1.1 on the following page, magnitude-based Indicators have a purple line in the bar chart that represents the final SCW Program target (2038 for water quality, 2045 for all other Indicators). The darkest blue portion illustrates the current (2025) constructed baseline for that Indicator, while the middle blue represents the planned Project benefits, and the lighter blue bar quantifies the remaining WA Need to meet the target.

An overview of the methods for establishing benefits, baselines, targets, and WA Needs is provided in Chapters 3, 4, and 5, with detailed methods and data sources available in Appendix H of the Initial Watershed Plans.



¹Indicators are anchored in the 14 SCW Program Goals and are organized into nine Planning Themes to allow for efficient WA and SCW Program-wide summaries.


²**Aggregated Benefits:** Aggregated benefits reflect the sum of benefits across all SCW Program Projects using the most up-to-date estimates or data for each Project regardless of stage - including planned, constructed, and reported benefits. Aggregated benefits serve as a planning benchmark for target-setting, assessing WA Needs, and identifying strategies and opportunities. *Note that metrics for reported benefits will be established in early 2026. As a result the values shown here reflect planned Project benefits and constructed Project benefits only.*

³**Planned Project Benefits:** Anticipated benefits by SCW Program Projects in planning, design, or construction phases, based on early modeling, design assumptions, or conceptual plans.

⁴**2025 Constructed Baseline:** The constructed Project benefits at the start of Watershed Planning, based on SCW Program Projects funded in FY20-21 to FY24-25.

⁵**Constructed Project Benefits:** Anticipated benefits for SCW Program Projects with completed construction, validated by design or final engineering but not yet measured or reported.

Figure D.1. 1. SCW Program-wide Benefits, Baselines, Targets, and Cumulative Watershed Areas Needs (part 1)



⁶Percentage-based Indicators do not accrue benefits in a linear or additive manner. Instead, they reflect cumulative progress over time. As a result, their benefit values may fluctuate—either decreasing or increasing from year to year—depending on the evolving proportion of benefits realized throughout the lifetime of the SCW Program. To ensure consistent long-term progress toward targets, WA Needs for percentage-based Indicators are set at their respective targets. This means that the specified percentage or higher one—must be achieved and sustained to demonstrate continued progress toward targets.

⁷The target for this Indicator is subject to change in the final Initial Watershed Plans.

⁸Methods for quantifying this Indicator, and the associated benefits and baselines, are subject to change in the final Initial Watershed Plans.

⁹Indicator name shown is abbreviated from "Provide DAC Benefits Not Less Than 110% of the DAC Population to Total Population"

Figure D.1. 2. SCW Program-wide Benefits, Baselines, Targets, and Cumulative Watershed Areas Needs (part 2)

ATTACHMENT D.2. Strategies and Actions

The strategies and actions are intentionally high-level, providing broad direction while the Planning Tool and opportunity layers serve as a dynamic, data-driven resource to identify needs and opportunities across the watershed.

While many strategies and actions are tailored to each WA, several WA strategies, including Priority Strategies identified through WASC engagement, are common and essential to every WA. Figure D.2.1 outlines these SCW Program-wide strategies.

SCW Program-wide Strategies 		
 Improve Water Quality		SCW Program Goal A
1.1	Prioritize high performance Projects and Programs in areas with the highest pollutant loads	
 Increase Drought Preparedness		SCW Program Goal B
2.1	Link MS4 compliance and water supply planning to maximize stormwater capture for water quality and water supply*	
 Improve Public Health		SCW Program Goal C
3.1	Evaluate open space and large lot potential, particularly on school campuses*	
3.2	Create, enhance, and restore park and green space, especially in high-need communities	
3.3	Help communities most affected by extreme heat mitigate and adapt to the effects of climate change	
 Deliver Multi-Benefits with Nature-Based Solutions & Diverse Projects		SCW Program Goals E, F, G
4.1	Acknowledge, where feasible, other capital improvement programs that can contribute to regional outcomes*	
4.2	Deliver nature-based, multi-benefit Projects and Programs that improve water quality while addressing community priorities and concerns	
 Leverage Funding & Invest in Research & Development		SCW Program Goals D, H, I
5.1	Bolster SCW Program and regional coordination to support identification and communication of alternative funding sources and opportunities	
5.2	Bolster the Scientific Study Program through enhanced review, coordination, and dissemination of results	
 Equitably Distribute Benefits		SCW Program Goals J, K
6.1	Consider historic land use disparities and environmental justice metrics across the SCW Program area*	
6.2	Advance equity and prioritize new investments particularly in communities not currently served by a SCW Program Project or Program	
 Promote Green Jobs and Career Pathways		SCW Program Goal M
7.1	Prioritize smaller Projects for which construction and maintenance jobs are more likely to come from a local labor force	
7.2	Invest in research and Programs that promote permanent career pathways	
7.3	Coordinate job placement and partner with workforce training and pre-apprenticeship programs	
 Ensure Ongoing Operations & Maintenance for Projects		SCW Program Goal N
8.1	Maintain a skilled, local workforce to ensure quality construction and comprehensive operation & maintenance	
8.2	Ensure sufficient resources are set aside for Project O&M and monitoring	
8.3	Promote wildfire resilience through fire-resilient O&M protocols for Projects	
8.4	Integrate post-construction monitoring data into O&M plans	
 Prioritize Meaningful Engagement		
9.1	Promote meaningful and sustained outreach and engagement through regional coordination and expertise	
9.2	Develop and bolster existing resources and support for Project and Program-specific engagement	
9.3	Promote fire-adapted communities through enhanced education and outreach	

***SCW Program-wide Priority Strategy based on WASC engagement**

Note: While some strategies may not explicitly reference water quality, in accordance with the SCW Program Implementation Ordinance, all SCW Program Projects and Programs are required to include a Water Quality Benefit.

Figure D.2. 1. Program-wide Strategies

ATTACHMENT D.3. Water Quality and Community Investment Benefits Working Group Engagement Compendium

In May 2025, the ROC voted to include the Water Quality and Community Investment Benefits working group summaries in this Biennial Report. The working groups engagement compendium is provided in the following pages.



Water Quality Working Group Engagement Compendium

May 14, 2025

Safe, Clean Water Program

Watershed Planning

WatershedPlanning@PW.LACounty.gov



Contents

Meeting Summary 3.....	2
Revised Memorandum.....	5
Meeting Summaries 1 and 2.....	9
Memorandum	15



Meeting Summary 3

Date: 19 March 2025

From: Hayat Rasul, Mike Antos, Stantec

To: SCW Program Watershed Planning Team

Re: Interested Party Engagement Meeting Summary

Safe, Clean Water Program Watershed Planning Regional Oversight Committee Water Quality Working Group Engagement 3

Wednesday, March 19, 2025

11:00 AM – 12:00 PM (PST)

Attendees

Working Group Members

Mark Gold, Natural Resources Defense Council and Safe, Clean Water Program
Regional Oversight Committee

Norma Camacho, Los Angeles Regional Water Quality Control Board and Safe, Clean
Water Program Regional Oversight Committee

Mark Lombos, Los Angeles County Public Works

Bruce Hamamoto, Los Angeles County Flood Control District, SCR & NSMB WASC

Jenny Newman, Los Angeles Regional Water Quality Control Board

Ken Susilo, Geosyntec

Michael Scaduto, City of Los Angeles

Susie Santilena, City of Los Angeles, Co-Chair CSMB WASC, SSMB WASC

Staff and Consultants Present:

Melanie Morita-Hu, Justin Jones, Jonpaul Sarro, Bryan Igboke, Jason Jade Pepito,
Genevieve Osmena (SCWP Watershed Planning (WP), Los Angeles County Public
Works)

Thom Epps (Craftwater)

Jack Mikesell, Dustin Bambic (Paradigm)

Raina Dwivedi (Conservation Natural Resources Group)

Chris Minton (Larry Walker Associates)

Mike Antos, Hayat Rasul (Stantec)

Meeting Discussion

This summary memo describes strategies shared by the water quality (WQ) working group and their synchronicities with the existing in-progress work of the SCW Program Watershed Planning Effort.

Discussion on the Water Quality Working Group Recommendations Document

The Water Quality (WQ) Working Group leads presented a document modeled after the water supply strategy document, aiming to establish overarching goals, objectives, and priorities for WQ. Lead authors Mark Gold, Norma Camacho, and Jenny Newman refined the alternative approach, which is attached with redlines, to create a comprehensive policy strategy document. This document highlights the importance of WQ targets and sets an overarching goal for WQ within the SCW Program, with objectives and priorities based on the Watershed Planning Framework and past Governance Committee Meetings on Watershed Planning.

The Working Group indicated that the document is ready for review by the Regional Oversight Committee (ROC) for consideration of inclusion in the Biennial Report. Members of the Working Group expressed a desire to take the document through the ROC to the County Board of Supervisors (BOS).

The document and the Working Group strive for alignment with previous efforts and recommendations, ensuring consistency with prior work (e.g., EWMPs). It also addresses policy framework changes since January 2025, considering the new Federal administration.

Discussion on the WQ Watershed Planning Presentation

Consultants presented the in-progress WQ Targets that will be included in the Initial Watershed Plans. These plans cover the three existing pollutants being monitored and additional ones like trash, PCB, and DDT. **The team noted that time series for DDT, bacteria, and PCBs are not currently available from the County's Watershed Management Modeling System (WMMS), which is identified as a gap to address during adaptive management.**

Strategies are designed to support the program and project developers, helping municipalities participate in the municipal program. The technical team confirmed that, in the future, projects can leverage efforts to prioritize high pollutant load areas to maximize multi-benefit solutions.

The WQ Working Group emphasized the need for the Watershed Area (WA) planning tool to include SCW-funded projects and other relevant projects since 2000. They added that guidance will be provided to help inform this, using WMPs to select strategies. Beyond the 2026 Adaptive Plan, the WQ Working Group wants the Initial Watershed Plan to explain how all WP are linked together to achieve 2038 Total Maximum Daily Load (TMDL) goals and standards. Members requested the development of a Countywide Adaptive Management Implementation Plan to assess existing data and baseline WQ. Additionally, they want load

reduction and project-based targets to be linked to countywide targets to help WASCs select projects based on results.

The WQ Working Group highlighted the importance of understanding how SCW is tied to the Los Angeles County Water Plan and other countywide efforts, ideally forming an overarching umbrella strategy. They encourage a phased approach over 2-3 years.

The WQ Working Group also requested a pause to assess monitoring data and discuss potential course corrections. Members clarified that permittees requested emergency holds on MS4 compliance, and similar considerations may be needed here. They support spatial prioritization and want project-specific maintenance costs included to understand BMP effectiveness. The group expressed that wildfire impacts and vulnerabilities should be considered, including resilience overlaps. There were also concerns about implementation with the WASC and future efforts to identify priority projects. The WQ Working Group wondered how this can be translated into something that can incubate larger projects. They emphasized the importance of climate resilience and wildfires as a response to climate change, incorporating wildfire into the program and discussions around Community Investment Benefits.

Action Items for Watershed Planning:

- The Working Group will engage with the document and provide feedback to Jenny by 3/24. PW and consultants are coordinating the finalization of the document.
- The Working Group would like to see the conversation held today reflected at the April or May ROC meeting.
- Public Works will discern how recommendations apply to Watershed Planning and how others may fit in other County efforts.
- The Group wants to see climate resilience and wildfire resilience incorporated into the existing language of the Program (see CIB and BR Working Group Action Items, which parallel this ask).

Results:

- A final version of the Working Group memo, attached below, was delivered by the working group to Public Works on March 28, 2025.
- On April 16, 2025, Norma Comacho confirmed this document is the final draft from the working group, and no additional changes are expected before the May 14, 2025 Regional Oversight Committee meeting.

Revised Memorandum

From: Regional Oversight Committee Water Quality Working Group

For: Watershed Planning

Date: March 28, 2025

Alternative Approach for Developing Water Quality Targets for Safe Clean Water Program Watershed Planning

This memo represents the recommendation for water quality targets from the ROC Water Quality Workgroup. Water quality targets provide an opportunity for Countywide assessment of SCWP efficiency. They also offer a way to center water quality regulations, which were the impetus for the SCWP, when making watershed planning decisions. The Workgroup's recommendations for water quality targets are intended to help realize these possibilities.

Importance of Water Quality Targets

Specific, measurable targets that are clearly linked to water quality in receiving waters are necessary to focus municipalities' limited resources on priority water quality issues. Although SCWP does not provide adequate resources to meet Water Quality Standards attainment, it will serve as a catalyst to cleaner and safer water for people and aquatic life. There are a variety of sources that affect the quality of receiving waters, but WASCs do need to know how much progress SCW projects have made in attaining water quality standards in their watersheds. This assessment is critical in helping the WASC set water quality improvement priorities for projects. Specifically:


- Targets that are set with the goal of attaining water quality standards in receiving waters will help WASCs strategically prioritize projects during planning, as well as measure success after implementation. Focusing on water quality standards attainment will also help leverage resources from other funding sources.
- Targets that are developed and expressed spatially, with clear deadlines based on water quality regulations such as the MS4 Permit, will help WASCs prioritize projects in critical areas that will have the most impact on water quality.
- Targets and watershed planning that consider the work of previous efforts, such as the LA County Water Plan, MS4 WMPs, and the City of Los Angeles' Watershed Investment Strategic Plans, will ensure project benefits are cumulatively assessed for more efficient disbursement of SCWP funding.

The following proposed water quality targets are intended to assess progress under the SCWP for watershed planning purposes and are not meant to determine compliance with the MS4 Permit or as criteria to receive ongoing funding under the SCWP. The County would not be held accountable for not meeting the targets. Rather, the targets are a way to provide direction and a common goal to strive towards.

Proposed Alternative Water Quality Targets Approach

This proposal attempts to include parallel language to the existing Watershed Planning Process and Structure presented at the December 11, 2024 ROC meeting so that the proposal can be considered for incorporation into the existing framework.

Overarching Goal (Countywide Target) – Meet water quality standards in all receiving waters directly impacted by dry weather and stormwater runoff by 2038.



Objective 1 (Develop Watershed Area Interim Targets) – Attain interim load reduction targets in each of the nine Watershed Areas.

Achieve interim watershed-specific percent load reductions by 2032. Watershed-specific pollutants include zinc, *E. coli*, nitrogen, and PCBs/DDT. The advantage of the indicators is their simplicity and interim use; their purpose is not to demonstrate compliance with the MS4 Permit or attainment of final 2038 Countywide Target. It is merely an indicator to ensure that there is progress in the next few years towards reaching WQS attainment.

Action 1.1 – The County will establish Watershed Area load reduction targets based on estimates provided in MS4 Watershed Management Programs by end of 2025 (a 50% reduction can be assumed as default but should be adjusted for watershed-specific reduction needs). The method outlined in the October 7 Water Quality Workgroup presentation can be used, but at this point in time the targets will not be adjusted for SCWP contribution until data on efficacy by project type and costs is obtained.

Action 1.2 – The County, in coordination with the LA Water Board, will develop a method to directly measure attainment of interim load reduction targets that is based on modeled/estimated load reductions from projects as well as data from actual projects implemented.

Objective 2 (Priority Strategies) – Attain interim project-based performance targets in each of the nine Watershed Areas

Action 2.1 - Initial Watershed Plans should be modified by June 2026 to include priority strategies based on their ability to meet interim load reduction targets (in Objective 1). The Opportunity Analysis should prioritize strategies by land-use and geographic area, using existing WMPs and other relevant agency stormwater planning documents, when identifying opportunity areas in order to achieve load reductions.

Action 2.2 - The County's Watershed Area Planning Tool (Planning Map) should show where all SCWP-funded and other relevant projects have been or will be constructed (both regional and municipal funding) and present the pollutant load reductions designed to be achieved by these projects. Other relevant projects include all past constructed stormwater quality projects completed by agencies and other parties (e.g., Proposition O, CBO/NGO projects completed before and outside of the SCWP) since 2000.

Action 2.3 - The LA Water Board will develop guidance for WASCs, based on existing WMPs and the County's summary from Action 2.2, on how to select priority strategies to achieve interim load reduction targets and final water quality standards.

Objective 3 - Countywide Assessment and Adaptive Management Implementation Plan

The County should develop a Countywide Adaptive Management Implementation Plan within 2-3 years. This Countywide plan is in addition to the proposed "Adaptive Watershed Plans" due in 2026 under the current framework. The Countywide plan should be designed to achieve

the Countywide Target of meeting all water quality standards in receiving waters by 2038. The implementation plan will identify specific projects which align with the prioritized strategies to achieve this target, how progress will be assessed, and how progress will be reported back to the ROC.

Action 3.1 – Planning. The plan will include an initial assessment of existing data and quantitatively link the Watershed Area Targets (load reduction targets) and Priority Strategies (project-based targets) to the Countywide Target (all receiving water quality standards by 2038) so that correlations can be established between watershed area targets and receiving water quality standards to inform adaptive management at the County and watershed scale.

Action 3.2 – Assessment. The plan will include monitoring to assess project efficacy (using metric from Action 1.2), as well as receiving water quality (using MS4 and other data), to assess progress towards meeting interim load reduction targets and final water quality standards.

Action 3.3 – Reporting. The plan will include a procedure for reporting progress back to the ROC. The progress reports could be a synthesis of WARPs and other existing planning documents, including municipal program reports and dashboards. The reporting could also be integrated with WRAMPS to ease reporting burdens and avoid duplication of effort.

Action 3.4 – The LA Water Board will work with the County to provide MS4 and other relevant effluent and receiving water quality monitoring data to help with planning, assessment, and reporting.



Meeting Summaries 1 and 2

Date: 18 November 2024
 From: Hayat Rasul, Mike Antos, Stantec
 To: Safe Clean Water (SCW) Program Watershed Planning Team
 Re: Interested Party Engagement Meeting Summary

**Safe, Clean Water Program Watershed Planning
 Regional Oversight Committee Water Quality Working Group Engagement**
 October 7, 2024 & November 6, 2024

Working Group Members

Mark Gold, Natural Resources Defense Council and Safe, Clean Water Program Regional Oversight Committee
 Barbara Romero, City of Los Angeles and Safe, Clean Water Program Regional Oversight Committee
 Norma Camacho, Los Angeles Regional Water Quality Control Board and Safe, Clean Water Program Regional Oversight Committee
 Bruce Hamamoto, Los Angeles County Flood Control District, SCR & NSMB WASC
 Jenny Newman, Los Angeles Regional Water Quality Control Board
 Dawn Petschauer, City of Pasadena, Chair RH WASC
 Ken Susilo, Geosyntec
 Susie Santilena, City of Los Angeles, Co-Chair CSMB WASC, SSMB WASC
 Mark Lombos, Los Angeles Department of Public Works

Staff and Consultants Present:

Mike Antos, Hayat Rasul (Stantec)
 Melanie Morita-Hu, Justin Jones, Luis Perez, Jonpaul Sarro (SCWP Watershed Planning (WP), Los Angeles County Public Works)
 Rebecca Kaliff, Dustin Bambic (Paradigm)
 Raina Dwivedi (California Natural Resources Group)

Water Quality Working Group

Meeting 1 – October 7, 2024

Discussion

Objectives

1. Review the recommendation shown at the September ROC meeting.
2. Describe and receive feedback about an alternative recommendation.
3. Discuss the proper balance between the indicators and metrics of the MS4 Permits and the watershed management groups, and the SCW Program indicators and metrics

The Working Group (WG) was refreshed on the Initial Watershed Planning approach shown at the September ROC meeting, constitutive of Water Quality (WQ) Opportunity Analysis and Targets. WG members raised concerns about potential confusion if different WQ targets are used for this program as compared to the MS4 Permits, particularly if the SCW Program were able to claim success at achieving its WQ targets while the MS4 WQ standards had not yet been attained.

It was highlighted that while good projects are being submitted, their cumulative WQ benefits are not being tracked in relation to regulated WQ standards attainment. The need for future investments to prioritize regulated contaminants was emphasized. **It was acknowledged that the SCW Program alone will not achieve WQ standards attainment but is a crucial catalyst.** The WG emphasized the importance of drawing funding from state and federal levels to join local and regional expenditures both in and outside the SCW Program.

Upon the WP Team presentation, which described an alternative approach that expands the number of pollutants used for Indicators and incorporates a method for quantifying the SCW Program contribution to Countywide targets (rather than a flat 50% reduction), the WG discussion emphasized that SCW Program Watershed Area targets must link to the Watershed Management Programs (WMPs) developed by MS4 watershed groups rather than solely adopting program-wide contaminant reduction targets. The WG suggested that legacy organic pollutants (DDTs and PCBs) and trash be added as WQ targets, even though very few WMPs list organic pollutants as limiting pollutants and even though trash is managed outside of WMPs in the MS4 Permit.

The WG shared that integrating ongoing monitoring data with SCW Program efforts is crucial, and noted the importance of planning, modeling, and designing effective metrics. **The WG recommended that the Program aim to improve WQ by contributing to existing WQ requirements rather than developing targets focused solely on load reductions.** They also acknowledged that there is a gap in consistency and integration between SCW Program goals and MS4 Permit, and avoiding duplicative or conflicting reporting by the MS4/WMP and SCW Programs is important.

Following the meeting, a document was shared with the Watershed Planning Team by members of the Working Group (see below, Addendum).

Action Items for Watershed Planning:

- Consider additional contaminant reduction targets, beyond the three proposed, to better capture the variability in regulated contaminants in the different watersheds management groups.
- Receive and consider proposed ideas in the follow-up document co-created by members of the Working Group.

Water Quality Working Group Meeting 2 – November 6, 2024

Discussion

Objectives:

1. Review the recommendation document shared by members of the WG.
2. Continue to discuss the proper balance between the indicators and metrics of the MS4 Permits and the watershed management groups, and the SCW Program indicators and targets.

The meeting consisted of some general comments and discussion, followed with a focus on the three objectives in the document shared by the WG.

Members of the WG outlined an alternative method for developing WQ targets (Addendum, below), building off the approach initially shared by the SCW Program Watershed Planning (WP) Team. The WP Team discussed the overarching goal in the refined strategy shared by the WG, which suggests that SCW Program Initial

Watershed Planning **acknowledge larger regional targets** (i.e., full MS4 compliance by 2038) and suggested that smaller targets are not as meaningful as setting an aspirational and large-scale target. The WP Team emphasized the importance of anchoring WQ targets in the SCW Program Goal A – which is to “contribute to” attainment rather than setting targets that suggest the SCW Program is wholly responsible for attainment. With this approach, the WQ targets can mimic the Water Supply targets and establish a SCW Program contribution to the Countywide targets while also estimating the additional reductions that would be needed by other programs to achieve the Countywide targets.

The WG acknowledged that SCW Program was not solely responsible for the investments necessary to achieve compliance and expressed understanding that the Initial Watershed Plans are identifying countywide targets and then evaluating the appropriate SCW Program contribution towards those targets.

The WG noted that they would like to see more synchronicity across County water planning efforts. The WG also reiterated the importance of including DDTs/PCBs but acknowledged that trash is unique and managed under separate mechanisms by the MS4 Permit. The WP Team noted that quantifying DDTs / PCBs and trash is more challenging compared to nutrients, metals and bacteria and data gaps may need to be addressed to fully incorporate DDTs/PCBs and trash as Indicators. The WG suggested that projects should be performance-based, and the term “compliance” should be replaced with “attainment” to better measure progress towards SCW Program goals rather than just MS4 Permit compliance.

Regarding implementation, the WP Team added that the Initial Watershed Plans will work with the Stormwater Investment Plans (SIPs), so WASCs can make more informed decisions when evaluating projects. **The WG acknowledged that the SCW Program Initial Watershed Plans will not identify specific projects, rather, it will provide opportunity areas and targets that will support project development, and the development of both SIPs and Municipal Annual Plans.** The WG shared the desire to more directly support implementation of projects that lead to achievement of WQ targets. Some members of the WG felt the WASCs can be given stronger direction and strategies along with the Initial Watershed Plans for decision making in the coming fiscal years. The WP Team acknowledged that full Adaptive Plans may be needed to more clearly identify the set of specific actions/targets that lead to WQ attainment. The WG suggested a Countywide Implementation Plan be developed, but that is not currently planned. **The WG highlighted the importance of “rolling up” the nine Initial Plans (and eventually, Adaptive Plans) into a Countywide summary, rather than only having nine separate plans.** The WG also highlighted the importance of identifying the additional efforts that are needed beyond the SCW

Program to achieve Countywide and Watershed Area targets, so that a comprehensive Countywide vision of WQ needs is presented to the public.

The WG emphasized the need to leverage both modeling and monitoring data for program assessment. **The WG discussed the use of modeling and monitoring for program assessment, and it was suggested that both have key roles for assessment and adaptive management (rather than solely using monitoring or modeling).** The WP Team noted that Initial Plans will largely be based on modeling, and monitoring can be incorporated during assessment/adaptive management/Adaptive Plans. The type of monitoring needed was discussed and it was acknowledged that WMP Groups currently undertake extensive receiving water and outfall monitoring across the County, and post-construction project monitoring is built into the SCW Program transfer agreements. The WG suggested that additional monitoring stations may or may not be needed in the future to support assessment of achievement of Watershed Area targets.

Implications for Watershed Planning:

- Build upon the approach presented at the October WG meeting and consider key adjustments, including:
 - adding additional pollutants (PCBs/DDTs and perhaps trash);
 - including the year 2038 as a timeline for achieving Countywide WQ targets plus interim targets;
 - incorporating monitoring as a part of program assessment and adaptive management;
 - ensuring a Countywide summary is presented based on the nine Watershed Area plans;
 - highlighting how future Adaptive Planning could support identification and funding of specific projects that could strategically/cost-effectively achieve WQ targets; and
 - clearly illustrating the overall efforts needed to achieve Countywide targets (not just SCW Program).
- Consider how SCW Program post-construction project monitoring can synchronize with receiving water and outfall monitoring programs required by the MS4 Permit, and whether additional monitoring is needed by SCW Program in the future to support assessment and adaptive management.

- Consider how to report progress toward SCW Program WQ targets in a manner that avoids confusion of audiences that are also tracking MS4 Permit reporting by permittees and the Regional Board.

Memorandum

From: Regional Oversight Committee Water Quality Working Group

For: Watershed Planning

Date: October 24, 2024

The following is the initial unedited document co-created by members of the Working Group that was shared with Public Works Watershed Planning Team. Formatting, fonts, font color, tracked changes shown, and comments, have been retained from the document provided.

October 24, 2024

ALTERNATIVE APPROACH FOR DEVELOPING WATER QUALITY TARGETS FOR SCWP WATERSHED PLANNING

General comment: LASAN supports efforts to develop goals and metrics for the SCWP Watershed Plans that help to focus resources on water quality issues. We have a few questions and suggestions for this alternative approach, detailed below in red comments and tracked changes.

Background

The October 7 Water Quality Workgroup participants provided feedback on the County's proposed approach for developing water quality targets for watershed planning, including:

- Targets need to be based on attainment of water quality standards in receiving waters on a watershed basis,
- Targets should help WASCs strategically prioritize projects on the front end, not just measure success on the back end, to avoid scattershot project implementation,
- Watershed planning needs to build on previous efforts such as the LA County Water Plan and MS4 WMPs and other relevant agency stormwater planning efforts and use the existing tools in these plans,

LASAN comment: In addition to MS4 WMPs, watershed planning should also include other relevant agency stormwater planning efforts, such as the City of Los Angeles' Watershed Investment Strategic Plans

- Targets need deadlines,
- Targets should be developed and expressed spatially, and
- Targets can assume **contributions from** ~~contribution of~~ other funding sources – ~~there's no need to isolate SCWP contribution in setting or measurement of targets.~~

LASAN comment: We disagree with the bullet that says “...– there's no need to isolate SCWP contribution in setting or measurement of targets.” There is a benefit and a need to estimate what the program can realistically accomplish. Highlighting the program's limitations will give the public and WASCs realistic expectations of the program. This will communicate to WASCs the need to focus and give priority to effective water quality projects, quantify the shortfall between the overarching goal and what the program can do, and identify/quantify needs for other resources to be leveraged to fill that gap.

The following alternative approach is proposed to address this feedback.

Alternative Water Quality Targets and Watershed Planning Approach

Overarching goal – Meet water quality standards in all receiving waters directly impacted by dry weather and stormwater runoff by 2038.

Objective 1 – Attain interim load reduction targets in each of the nine Watershed Areas

Achieve 50% reduction in watershed-specific pollutants by 2032^[1]. Watershed-specific pollutants include zinc, *E. coli*, nitrogen, and PCBs/DDT^[2]. The advantage of the indicators is their simplicity and interim use; their purpose is not to demonstrate attainment of final 2038 goal.

LASAN comment: Objective 1 “Achieve 50% reduction in watershed-specific pollutants by 2032” needs more clarity. What is the basis of the 50%? Is this a goal of 50% reduction in receiving water loading overall, or 50% progress toward Program goals? What are the specific parameters for each watershed to be achieved? It should be based on the summation of the specific water quality needs and should consider opportunities in individual watershed areas. Given the universal acknowledgement that the SCWP does not on its own have enough funding to attain water quality standards by 2038, pollutant reductions should be WASC-

specific. This will promote the implementation of the right projects in the right places (not more or less than what is needed for water quality standards attainment).

Action 1.1 – The County will establish Countywide and Watershed Area load reduction targets. The method outlined in the October 7 Water Quality Workgroup presentation can be used, but Countywide load reduction targets should not be adjusted for SCWP contribution.

Action 1.2 – The County will develop a method to directly measure attainment compliance with interim load reduction targets that is not based solely on modeled/estimated load reductions from projects.

Objective 2 – Attain interim project-based performance targets in each of the nine Watershed Areas

WASCs will implement strategic projects to meet interim load reduction targets in each of the nine Watershed Areas. Short- and medium-term projects (i.e., before 2038) will be prioritized by land-use and geographic area to achieve interim load reduction targets and final water quality standards, based on existing WMPs.

Action 2.1 - The County will summarize via GIS where all SCWP funded projects have been or will be constructed (regional and municipal funding) and will present, by Watershed Area, the volume and pollutant load reduction designed to be achieved by these projects.

LASAN comment: To do true regional planning, the County should take into account all past constructed stormwater quality projects completed by agencies and other parties (e.g. Proposition O, CBO/NGO projects completed before and outside of the SCWP) to ensure funds are not being used in areas that already have a completed project.

Action 2.2 - The LA Water Board will develop guidance for WASCs, based on existing WMPs and the County's summary from Action 2.1, on how to set short- and medium-term pollutant reduction priorities to achieve interim load reduction targets and final water quality standards.

Action 2.2 - WASCs will use their WMPs and LA Water Board guidance to include short- and medium-term priorities for project implementation as a section within their Initial Watershed Plans.

Action 2.3 - Watershed Coordinators shall use the WASC Initial Watershed Plans to solicit applications for specific priority projects identified in the plans.



Community Investment Benefits And Benefit Ratio Working Group Engagement Compendium

May 14, 2025
Safe, Clean Water Program
Watershed Planning
WatershedPlanning@PW.LACounty.gov



Contents

Meeting Summary 2.....	2
Memorandum	7
Meeting Summary 1	10
Addendum.....	14

Meeting Summary 2

Date: 24 March 2025

From: Hayat Rasul, Mike Antos Stantec

To: SCW Program Watershed Planning Team

Re: Interested Party Engagement Meeting Summary

**Safe, Clean Water Program Watershed Planning
Regional Oversight Committee Community Investment Benefit and Benefit Ratios
Working Group Engagement**

Monday, March 24, 2025

10:00 AM – 11:00 AM (PST)

Attendees

Working Group Members

Belinda Faustinos, Safe, Clean Water Program Regional Oversight Committee

Rich Watson, Rio Hondo Watershed Coordinator, Rich Watson Associates

Santina Contreras, University of Southern California

Staff and Consultants Present:

Genevieve Osmena, Justin Jones, Jonpaul Sarro, Bryan Igboke, Jason Jade Pepito,
(SCWP Watershed Planning (WP), Los Angeles County Public Works)

Mike Antos, Hayat Rasul (Stantec)

Dustin Bambic (Paradigm)

Raina Dwivedi (California Natural Resources Group)

Thom Epps (Craftwater)

Paul Hartman (Larry Walker Associates)

Continued Discussion on Community Investment Benefits and Benefit Ratios as Part of Watershed Planning

Is there anything you would like to change from your previous recommendations?

Are there any specific community benefits to add that can address wildfire resilience?

The Watershed Planning team discussed several key points regarding the impact of recent fires and potential adjustments to action items. The working group emphasized the need to gauge what was missing in the review and summary of issues. The group highlighted the importance of distinguishing between creating new green spaces and enhancing existing ones, encouraging the program to pursue both. Members noted that the Program's interested parties have wanted updates on the evaluation process from the MMS recommendations on Community Investment Benefits (CIB) tracking in the Program.

Additionally, the working group discussed the effects of valuable community engagement. The working group discussed valuable community engagement in the context of success stories within the Program and among interested parties. The group compared the value of a letter of support from one agency versus the depth of community engagement that can possibly lead to community ownership.

With respect to recent fires, the group mentioned opportunities for land acquisition in fire-affected areas through donations, which could promote CIB as a restoration and water quality initiative. Fire response, according to the working group, in the context of the program could also exist as encouraging working with local groups and community-based organizations (CBOs), leveraging watershed coordinators, and focusing on smaller, affordable projects that offer local recreational and green space opportunities.

Watershed Planning teams suggested providing additional guidance for developers to create a better pathway for project implementation and discussed the importance of positioning projects to meet eligibility thresholds. The Group outlined the ideal scenario of continuous engagement from development to ownership, emphasizing that deep engagement and expertise in project development score highest. Finally, the Group raised considerations for selecting partners, including demonstrating qualifications, past positive community engagement, and documenting developers' track records in communities.

The Working Group added that they encourage Municipalities to engage with local groups and CBOs, leveraging Watershed Coordinators (WCs) for smaller, affordable projects that offer recreational and green space opportunities. The Group added that the effort should provide additional guidance to developers, offering a clear pathway to follow, ensuring projects meet eligibility criteria and positioning themselves to cross the threshold of eligibility. There should be a continuum from engagement to ownership (e.g. Interim Guidance 2022), development, implementation, and finally ownership. Deep engagement and expertise in project development score highest, rather than just letters of support. When considering partnership selection, specific implementation strategies, qualifications for the project, and evidence of positive past community engagement should be included. Additionally, documenting the track record of developers in the community is essential.

The Group highlighted efforts completed by MMS and Infrastructure Justice LA (IJLA) on community engagement aspects in scoring, breaking them down to consider implementation, outputs, and how IJLA organizes this information. Pieces of engagement happening can be shared with Watershed Planning.

The role of elected representatives in community engagement was also being considered by the Watershed Planning engagement teams, and brought up to the Group. The Group shared that Watershed Planning Targets should match desired outcomes, potentially requiring changes to applications. It was noted that some in the Group and on the Scoring Committee are advocating for more detailed scoring, including 3-4 letters of support from community levels and CBOs for additional points, emphasizing the understanding of facility use. The Watershed Planning team reminded the Group that MMS shared that projects could qualify beyond the typical criteria, such as safe routes to schools. Projects in DACs automatically benefit, but those proximate and providing benefits for communities aren't tracked, with claims verified by WASCs under current policy. The Group asked that Public Works work with municipalities to better engage and understand that smaller cities can reach out to their WCs for project support.

It was noted by the Group that some cities engage in this program with stormwater engineering staff, while other municipal elements engage with the community, including parks and elected representatives, though this isn't universal. The Group shared that Program leaders can impact by connecting people at cities doing engagement without considering stormwater, and vice versa.

There are also opportunities to build integrated city partnerships. For example, Rio Hondo is fortunate to work partially through San Gabriel Valley Council of Governments, meeting with elected officials, city managers, and public works directors, allowing outreach messages to be preached effectively. Schools and

stormwater working groups are also involved. The Group called for exemplary case highlights via projects funded, implemented, and tracked by the program, language requirements by the program, and recommendations to collectively organize efforts towards recommended actions. Good engagement examples should be categorized by city size, municipality, organization, project, etc.

The Group also emphasized the importance of 3-4 letters of support versus one, engagement to ownership, WC roles, and WC working groups (tribal allyship, wildfire, and schools and stormwater). The Group addressed the unprecedented opportunity to elevate CIB via greenspace, using natural systems to collect water and clean runoff. The Group reminded Watershed Planning of the Elmer Street project, which reimagines what a community street can look like, with the entire neighborhood developed after that. The Group shared the sentiment that there is an opportunity to work, relook, and rebuild neighborhoods to be fire resilient, providing CIB opportunities aligned with improved watersheds to clean and capture stormwater and debris.

The Group ended by highlighting completed green street projects that increase trees, beautify neighborhoods, have dry wells, and multimodal transit, increasing shade and school routes, all incorporating multiple benefits from Ch. 16.03 of the Measure W Ordinance. The Group discussed that the larger picture of Watershed Planning and CIB involves building resilience to wildfires, planting trees and vegetation, improving landscapes, and increasing wildfire resilience. This includes opening up stormwater capture and managing water access for fighting wildfires. Existing efforts should be highlighted to adapt to wildfire resilience components. The Group mentioned housing proposals related to fire resilience, such as a 5-foot setback around houses. The Group suggested greening at schools as a priority for wildfire resilience, and future research and data collection should consider new concerns fitting with the conversation. The Group concluded and **proposed including a memo on the definition of CIB and its potential to include wildfire resilience in the existing language**, considering wildfire resilience and multiple benefits from that as a CIB, and deepening Program connections to other co-existing, multi-benefit planning efforts like safe routes to schools and green streets.

Action Items for Watershed Planning

- Distinguish between creating new green spaces and enhancing existing ones; pursue both, noting that there was a strong preference for prioritizing the creation of new park space from the group.
- Provide updates on the evaluation process from MMS recommendations on CIB tracking.

- Emphasize continuous engagement from community development to ownership, highlighting deep engagement and expertise in project development.
- Explore opportunities for land acquisition in fire-affected areas through donations to promote CIB as a restoration and water quality initiative.
- Consider qualifications, past positive community engagement, and developers' track records in communities when selecting partners.
- Highlight exemplary cases of projects funded, implemented, and tracked by the program, categorized by city size, municipality, organization, project, etc.
- Consider a memo on the definition of CIB and its potential to include wildfire resilience in the existing language.
 - *In-progress Memo: Wildfire and the Safe, Clean Water Program: Stormwater Planning and a Possible Pathway to Multi-benefit Strategies in Los Angeles County*

Memorandum

Date: 24 April 2025
From: Hayat Rasul, Mike Antos, Jon Abelson, Thom Epps, Brianna Datti
To: Safe, Clean Water Program Watershed Planning Community Investment Benefits and Benefit Ratios Working Group
Re: Wildfire and the Safe, Clean Water Program – Stormwater Planning and a Possible Pathway to Multi-benefit Strategies in Los Angeles County

Los Angeles County faces an array of environmental challenges, particularly in a changing climate. Among the most pressing in the region are heat, flood, wildfires, and the threats of water scarcity, all of which a changing climate exacerbates. The intersections of climate challenges and stormwater planning provides the opportunity to rethink urban and environmental planning to center multiple benefits. The Safe, Clean Water Program, when written as Measure W, includes clauses that center the possible multiple benefits of projects that are encouraged to apply for funding. In Chapter 16 Section 3 of Los Angeles County Flood Control District Municipal Code, terms used in the Program are defined. Community Investment Benefits (CIBs) are defined as:

F. **"Community Investment Benefit"** means a benefit created in conjunction with a Project or Program, **such as, but not limited to:** improved flood management, flood conveyance, or flood risk mitigation; creation, enhancement or restoration of parks, habitat or wetlands; improved public access to waterways; enhanced or new recreational opportunities; and greening of schools. A Community Investment Benefit also includes a benefit to the community derived from a Project or Program that improves public health by reducing heat island effect and increasing shade or planting of trees or other vegetation that increase carbon reduction/sequestration and improve air quality."
 Ord. 2019-0042 § 1, 2019; Ord. 2018-0044 § 1, 2018.

The "such as, but not limited to," clause in the definition of CIB includes seven examples. These seven examples are colloquially referred to as the Such As Seven list of CIBs. The Working Group encouraged an evaluation of what fire and wildland-urban-interface strategies related to fire would already be "included" by the broad topics in this list. Below is a table which includes a non-exhaustive list generated by the Watershed Planning consultant team. This effort is also in alignment with County Water Plan integrated strategies for water management (see Strategy 12 in Los Angeles County Water Plan).

The below table outlines existing wildland-urban-interface strategies that increase wildfire resilience and are already written into the Program via the Such As Seven. Each strategy below is a suggestion. Notes are provided on whether a benefit can

be indirect as part of the complexity of qualitative benefits from projects (See Equity in Stormwater Investments, Watershed Planning Engagement, Community Strengths and Needs Assessment). Though indirect via the Program's language, the Adaptive Management of the Program is paving a path for the tracking of such benefits.

Community Investment Benefit [is] created in conjunction with a Project or Program, such as, but not limited to...	Related Wildfire Resilience Strategy
Improved flood management, flood conveyance, or flood risk mitigation	<ul style="list-style-type: none"> • Slope stabilization with native plants • Maintaining integrity of emergency routes • Debris basin and dam maintenance
Creation, enhancement, or restoration of parks, habitats, or wetlands	<ul style="list-style-type: none"> • Fire prone invasive plant removal • Habitat enhancement for ecological resilience • Fire spread buffer • Wetland, riparian, upland soil moisture retention • Education and engagement assets and programs
Improved public access to waterways	<ul style="list-style-type: none"> • Emergency firefighting access to water • Emergency routes • Education and engagement assets and programs
Enhanced or new recreational opportunities	<ul style="list-style-type: none"> • Fuel management via open space programming, operations, and maintenance • Education and engagement assets and programs
Greening of schools	<ul style="list-style-type: none"> • Fire spread buffer • Education and engagement assets and programs

Reducing heat island effect and increasing shade	<ul style="list-style-type: none">• Soil moisture retention• Fire spread buffer
Planting of trees and/or vegetation that sequesters carbon and improves air quality	<ul style="list-style-type: none">• Post-fire air quality and recovery• Fire spread buffer



Meeting Summary 1

Date: 18 November 2024

From: Hayat Rasul, Mike Antos, Stantec

To: SCW Program Watershed Planning Team

Re: Interested Party Engagement Meeting Summary

Safe, Clean Water Program Watershed Planning Regional Oversight Committee Community Investment Benefit and Benefit Ratios Working Group Engagement

October 30, 2024

Attendees

Belinda Faustinos, Safe, Clean Water Program Regional Oversight Committee
Rich Watson, Rio Hondo Watershed Coordinator, Rich Watson Associates
Santina Contreras, University of Southern California
Dawn Petschauer, City of Pasadena, and Rio Hondo Watershed Area Steering Committee
David Diaz, Active SGV, Scoring Committee

Staff and Consultants Present:

Melanie Morita-Hu, Justin Jones, Luis Perez, Jonpaul Sarro (SCWP Watershed Planning (WP), Los Angeles County Public Works)
Mike Antos, Hayat Rasul (Stantec)
Raina Dwivedi (California Natural Resources Group)

Discussion 1: Community Investment Benefits

- Are there benefits that are a priority for the region?
- Which benefit types should have targets to drive progress, and which can just be tracked with metrics?
- Are there existing resources that can be referenced?
- Aside from the seven listed CIBs, how should other benefits be addressed?

The working group shared that there will be implications to Metrics and Scoring. The group inquired if all metrics are weighted equally or if there will be scoring attached. The group emphasized the importance of how projects relate to scoring and addressing park needs. The group also shared that Urban Heat Island (UHI) Reduction requires trees, and that project eligibility might be influenced by this. The working group added that WASCs, as evaluators, may use quantitative data as a resource, not a direct influence on scores.

The group then shifted to talking about green space as a CIB. It was suggested that targets for new green space should be set separately from targets for enhanced park space, highlighting its critical importance for the region. The group again emphasized the importance of including new green space and distinguishing the benefits of new parks versus enhanced parks. The working group noted that new parks have different impacts, such as less community disruption.

Part of the discussion focused on greening at schools, and how greening of schools through infrastructure projects should also include public, private, and other youth-based educational programs.

The group emphasized that adding vegetation and greening can sequester carbon. Green space and vegetation are recommended, especially on routes to schools.

Similarly, they noted Greenhouse Gas (GHG) emission reduction could also be considered a CIB. They added that the County has a target to provide at least 15% canopy cover for all unincorporated County residents, focusing on equitable access via the Community Forest Management Plan (CFMP). They noted that the target for all unincorporated areas combined is 20% canopy cover.

During the discussion, the group was asked to consider how the SCW Program can guide those seeking to fulfill the policies about some CIB being “accessible.” The working group collectively agreed that this word was not intended to relate only to the American with Disabilities Act, and that policy definition of accessibility. In the context of CIB, “access” should not be limited to ADA access, but should also include physical access, public use, and enjoyment of green spaces

Finally, the group shared that Santa Monica Bay Restoration Commission has stream enhancement plans, and Pasadena’s Climate Action Plan includes targets for mobility, greening, and water management.

Discussion 2: Benefit Ratios and Default Service Areas

- Are the ‘who benefits’ recommendations appropriate?
- Do you support the CIB default service area considerations? Will these data track meaningful progress towards the SCW Program goals?
- Are there additional recommendations to consider?

The group discussed whether the recommendations are suitable. The group acknowledged that tracking meaningful progress for CIB is complex.

The group reviewed a proposal to use specific distance buffers to document which people would benefit from different types of CIB, and generally agreed that specific benefit types, and even the scale of that benefit, should have differential distance metrics for who should be considered a beneficiary of the project, or project element. In particular, different size parks were thought to have different “service areas,” where a pocket park would serve a smaller area than would a larger regional park.

The group highlighted challenges with distance requirements and the need for community acknowledgment and supporting documentation, like community benefits agreements. It was shared that this was also a recommendation from the Metrics and Monitoring Study.

The discussion then centered on identifying active organizations and ensuring sustained involvement, including community-based organizations (CBOs) and parks and recreation directors. The group considered how to define project benefits and agreed that user input from the CSNA and community benefits agreements will be valuable but not sufficient without project specific engagement efforts.

The group requested follow up and notes via email and would like to provide more input on CIB in the context of the WP effort.

Action Items for Watershed Planning:

- Consider separating metrics for new from those for enhanced green spaces or recreational spaces as a resource for incentivizing new recreational area.
- Document additional planning documents recommended by the group against the existing list and consider their implications for opportunity analysis and target setting.
- Distribute a follow-up email with prompts for additional feedback from the Working Group Members.
- Prioritize engagement with municipalities to support awareness of SCW Program targets and to encourage alignment between municipal planning efforts (particularly Climate Action Plans) and SCW Program adaptive watershed plans.

Addendum

A follow up email was sent to the Working Group, which asked the following questions. Comments received are in italics below each of the questions. A summary is found at the bottom, where the comments are framed for their potential implications for initial watershed planning.

Question 1:

Of the seven Community Investment Benefits described by the program, are there existing targets in the region served by SCWP held by another entity? During the meeting we heard about the Community Forest Management Plan, Pasadena's Climate Action Plan, the SMBRC stream enhancement plans, and the LAUSD greening resolution.

Email Comment 1: *Recommended Plans:*

- *Parks Needs Assessment - Plus (30x30 State Targets use this as local plan)*
- *Not yet completed but good to keep tabs on the County's Climate Ready Communities Initiative & Climate Heat Action Plan*
- *SGV Greenway Plan; LA & SG River Master Plans.*

Email Comment 2: *Each city should have adopted a Climate Action Plan, so there are multiple local specific targets within each jurisdiction. With the 2014 passage of Measure P, (Neighborhood Parks, Gang Prevention, Youth/Senior Recreation, Beaches/Wildlife Protection Measure) the County of LA undertook what was a fairly robust community engagement and parks needs assessment study, some of the information might be outdated but much will still be accurate.*

Question 2:

The Metrics and Monitoring Study proposed that CIB should have an 'eighth' category: something requested by the community (that is not among the seven shown above). Have you any suggestions for how to set targets about providing community-identified benefits?

Email Comment 3: *The community needs assessment should identify potential benefits that vary based on the needs of each watershed area. The survey should provide a comprehensive understanding of these needs. Targets for providing community-identified benefits should align with available data, such as tree canopy needs, park needs, and heat impacts.*

Email Comment 4: *Difficult to discuss without knowing the additional target, targets should be established considering the size of the population benefited and the per capita cost of the benefit. If the target exists in another document, such as a Climate Action Plan, the SCW target should be consistent with that document to the extent reasonable.*

Question 3:

After reviewing slides 11-17, have you any specific thoughts on the proposal for how the program can understand “who benefits” from each project?

Email Comment 5: *(about slide 13) The term "population served" should be replaced with "population benefited" to align with the community needs identified by local community members and organizations. The term "community acknowledgement" should specify that the acknowledging entity must be a locally based organization with at least three years of community service.*

Email Comment 6: *The intent of "population served" is synonymous with "population benefited," but the latter is more precise. It is suggested that local jurisdictions also be included as entities providing community acknowledgement, with the requirement that such acknowledgement be subject to city council or county board of supervisors action to allow for public comment.*

Email Comment 7: *It would be beneficial for the DAC Benefit to be determined by the Scoring Committee to ensure consistent application of metrics throughout the program.*

Email Comment 8: *The DAC Benefit should continue to be determined by the WASC, as they are more familiar with the communities within their watershed compared to the Scoring Committee, which oversees a larger region. Consistency in determining DAC benefits is desirable, so the Scoring Committee should have the ability to review DAC benefit determinations based on established criteria and revise them only if there are serious concerns about accuracy.*

Email Comment 9 (about slide 16): *The drainage area upstream of the school should be considered as a potential service area. In many of the SCW's fully built-out*

communities' schools are unique in offering often large public spaces that might be used for infiltration. Such spaces are very difficult to find in most urban communities.

Implications for Initial Watershed Planning

The email comments made by members of the ROC CIB and Benefit Ratio Working Group align with the earlier comments made during the meeting of the group. Some of the items that are new in the email responses are considered below.

The plans recommended were already included in the work of the Initial Watershed Planning effort, most notably, the Parks Needs+ Plan. The Climate Ready Communities effort described is underway, so will be considered as a resource during future Watershed Planning efforts.

The scope of Initial Watershed Planning is not extensive enough to allow engagement with each municipality's climate action plan, as suggested. Instead, the OurCounty Plan and its follow-on work related to climate vulnerability and climate action are the source of climate action opportunity analysis and target setting efforts of the Initial Watershed Plans.

Comments about the link between community-stated needs and developing targets, performance measures, and data about community investment benefits are aligned with work completed during MMS, and are incorporated into the Initial Watershed Plans. The seven "such as" CIB categories are being considered for their alignment with outcomes sought after by communities.

In situations where a community seeks a benefit that can be delivered by SCW Program effort but that does not fit in the seven categories, Initial Watershed Planning and other elements of the SCW Program are establishing mechanisms where those benefits can be included by a project, judged as contributing to project eligibility, and counted as a delivered benefit amongst the outcomes of the SCW Program.

MMS proposed a multi-prong approach that is inclusive of existing planning documents (like Parks Needs+), use of the Community Strengths & Needs Assessment, direct engagement, and education. Documenting the source of community support is being strengthened within the SCW Program and will include multiple pathways. Ultimately, the sufficiency of any particular pathway for any particular project is likely to remain within the judgement of the WASCs (in the Regional Program) and the municipalities (in the Municipal Program).

The final comment about the extent to which a school property can be considered an opportunity area for the surrounding community is acknowledged. In the context of Water Quality and Water Supply Benefits, the technical team will consider if the

subwatershed in which the school property sits can be considered benefitted by a project located at a school, or if proximity to the campus, or even the service area of the school, is a stronger way to express who benefits from a school project.

Action Items for Watershed Planning:

- Evaluate and document decision-making about the benefit area of a school project.
- Continue efforts to support delivery of benefits sought by communities that are or are not aligned with the “such as” seven of the CIB policy.
- Continue discussions about the roles of non-governmental organizations, elected representatives, and elected representative bodies, in describing community preference.
- Consider adjustments to how Scoring Committee and Watershed Area Steering Committees can be engaged in verifying Regional Program projects’ claims about providing Disadvantaged Community Benefits.

APPENDIX E. REGIONAL PROGRAM SUMMARY

The Regional Program receives fifty percent (50%) of the funding from the Safe, Clean Water Program (SCW Program, or Program) annually. The Regional Program is comprised of the Infrastructure Program (IP), Technical Resources Program (TRP), and Scientific Studies Program. The Regional Program has received \$557.8 million to implement FY2020-2021 through FY2023-2024. The Regional Program is administered in nine watershed areas through Watershed Area Steering Committees (WASCs), which recommend the allocation of funding through annual Stormwater Investment Plans (SIPs) that project five-years of investments by the Program (see watershed areas in Figure E.1).

Detailed information on the timing for the yearly Call for Projects, Regional Program processes, and reporting requirements are on the [SCW Program website](#).

Table E.1. Regional Program Funding Allocations

Regional Program Element	Proportion of Funds Available
Infrastructure Program (IP)	At least 85%
Technical Resources Program (TRP)	At most 10%
Scientific Studies Program (SS)	At most 5%

Infrastructure Program

The objective of the IP is to plan, build, and maintain watershed-based multi-benefit projects to contribute to attainment of the 14 Program Goals. Each project is required to provide a Water Quality Benefit and/or a Water Supply Benefit and/or a Community Investment Benefit. The allocation of IP funds follows a well-defined process outlined in District Code Ch16.05.D.1.

Technical Resources Program

The TRP provides technical assistance to community groups, municipalities, and individuals to develop their project concepts into Feasibility Studies that can be considered under the IP. The District provides Technical Assistance Teams that support the development of Feasibility Studies in partnership with the project proponent. The TRP also provides Watershed Coordinators to educate and build capacity in communities and facilitate community and stakeholder engagement.

Scientific Studies Program

The Scientific Studies Program provides funding for eligible scientific studies and other activities such as, but not limited to, technical studies, monitoring, modeling, and other similar activities. This Program also includes efforts by Public Works to use independent research and academic institutions as peer reviewers for activities carried out by other entities.

SUMMARY OF REGIONAL PROGRAM FUNDED PROJECTS, STUDIES, & CONCEPTS

Over the first four years of the SCW Program (FY2020-2021 through FY2023-2024), 124 IP Projects⁸, 37 TRP Project Concepts, 38 Scientific Studies⁹, and 12 Watershed Coordinators were approved across the nine Watershed Areas. The 124 approved IP Projects to date represent over \$833 million in funds programmed through FY2028-2029. These projects¹⁰ are being implemented across 50 municipalities and are projected to:

- Capture stormwater from over 260,583 acres that drain to the respective projects.
- Invest over \$703 million in projects benefiting Disadvantaged Communities.
- Provide an increase in storage capacity for projects that clean stormwater during rain events of 3,178 acre-feet (for a typical rainy day).
- Provide an increase in local water supply through an additional annual average stormwater capture of 26,479 acre-feet.
- Remove 46 acres of impervious area, which reduces concentrated stormwater flows and pollution running off paved surfaces. Increased greenspace can also reduce the urban heat island effect and increase opportunities for community activities.
- Reduce numerous pollutants and contribute to meeting water quality requirements related to stormwater discharges and water quality; and
- Leverage over \$613 million in other funding sources to complete the projects.
 - 29 IP Projects reported \$52.3 million of leveraged fund expenditures from Municipal Program through June 30, 2024.

A summary of the 16 individual Scientific Studies funded to date is included in Attachment E.1.

Of the 37 funded TRP projects, 11 feasibility studies have been developed and subsequently approved for funding through the Infrastructure Program. The remaining funded TRP project concepts have technical assistance teams with work in progress or anticipated to start soon. Additional information about the TRP can be found on the [website](#).

⁸Three IP Projects were withdrawn or removed.

⁹ Some scientific studies are counted more than once if funded in more than one watershed or in more than one Stormwater Investment Plan.

¹⁰ Three IP Projects were funded in two different Call for Projects Years and their project benefits are counted as one project when applicable.




Figure E. 1. Safe, Clean Water Program Watershed Area Delineations

SUMMARY OF REGIONAL PROGRAM FUNDED PROJECTS, STUDIES, & CONCEPTS

Over the first four years of the SCW Program (FY2020-2021 through FY2023-2024), 124 IP Projects¹¹, 37 TRP Project Concepts, 38 Scientific Studies¹², and 12 Watershed Coordinators were approved across the nine Watershed Areas. The 124 approved IP Projects to date represent over \$833 million in funds programmed through FY2028-2029. These projects¹³ are being implemented across 50 municipalities and are projected to:

- Capture stormwater from over 260,583 acres that drain to the respective projects.
- Invest over \$703 million in projects benefiting Disadvantaged Communities.
- Provide an increase in storage capacity for projects that clean stormwater during rain events of 3,178 acre-feet (for a typical rainy day).
- Provide an increase in local water supply through an additional annual average stormwater capture of 26,479 acre-feet.

¹¹Three IP Projects were withdrawn or removed.

¹² Some scientific studies are counted more than once if funded in more than one watershed or in more than one Stormwater Investment Plan.

¹³ Three IP Projects were funded in two different Call for Projects Years and their project benefits are counted as one project when applicable.

- Remove 46 acres of impervious area, which reduces concentrated stormwater flows and pollution running off paved surfaces. Increased greenspace can also reduce the urban heat island effect and increase opportunities for community activities.
- Reduce numerous pollutants and contribute to meeting water quality requirements related to stormwater discharges and water quality; and
- Leverage over \$613 million in other funding sources to complete the projects.
 - 29 IP Projects reported \$52.3 million of leveraged fund expenditures from Municipal Program through June 30, 2024.

A summary of the 16 individual Scientific Studies funded to date is included in Attachment E.1.

Of the 37 funded TRP projects, 11 feasibility studies have been developed and subsequently approved for funding through the Infrastructure Program. The remaining funded TRP project concepts have technical assistance teams with work in progress or anticipated to start soon. Additional information about the TRP can be found on the [website](#).

OVERVIEW OF REGIONAL PROGRAM FUNDS

Figure E.2 illustrates the overview of Regional Program funds for each fiscal year in the first four years. A dashed line shows the mean annual Regional Program funds available for Stormwater Investment Plans, disbursements, and expenditures for each fiscal year.




Figure E. 2. Regional Program Fund Summary for FY2020-2021 to FY2023-2024

1. **Budgeted in Stormwater Investment Plans (SIPs)** – Each year, the SCW Program facilitates around 80 public committee meetings (Scoring Committee, Watershed Area Steering Committees, and Regional Oversight Committee). These meetings culminate in recommending funding Infrastructure Program (IP) Projects, Scientific Studies (SS), and Technical Resources Program (TRP) Concepts for inclusion in the SIPs, which are then approved by the Board of Supervisors.
2. **Disbursements** – After SIP approval by Board of Supervisors, Fund Transfer Agreements are executed for each IP Project and SS once required documents are submitted. IP Projects MUST complete California Environmental Quality Act (CEQA)

processes before receiving SCW Program funds for construction. Figure E-2 shows the total disbursements to IP Project Developers, SS Developers, and TRP contracts awarded within FY.

3. **Total Reported Expenditures** – SCW Program **expenditures and progress** reported by IP Project and SS Developers. For TRP, the full contracted amounts for TRP Concepts and Watershed Coordinators are assumed to be spent unless funds are returned from closed out contracts managed by Public Works.
4. **Estimated Total Carry Over** – Estimated total carry over of **unspent** funds at the end of each FY. Estimated by subtracting reported expenditures from total available funds budgeted for IP, SS, TRP (including amounts budgeted in SIP and previous year carryover).

Over time, these values are expected to regress to the mean, reflecting more consisting funding patterns as the Program matures.

Table E.2 provides an overview of the Regional Program investments during the first four years of SCW Program implementation (up to SIP FY2023-2024). It summarizes the number of projects, concepts, and studies funded, along with their total budgeted and projected amounts, leveraged funds, and the projected SCW Program funding benefiting Disadvantaged Communities (DAC).

Table E. 1. Summary of Regional Program Funded Projects, Concepts, and Studies funded for FY2020-FY2021 to FY2023-FY2024

Funding Program	# of Projects, Studies, Concepts	Total Budgeted & Projected to FY2028-2029	Total Leveraged Funds	Projected Funding benefitting Disadvantaged Communities ⁵
Infrastructure Projects Approved	124	\$833,102,571	\$612,817,546	\$703,183,502
FY2020-2021	41	\$375,549,734	\$341,929,675	\$336,848,854
FY2021-2022	35 ^[1]	\$223,103,515	\$162,999,675	\$168,563,524
FY2022-2023	23 ^[2]	\$73,531,828	\$25,504,002	\$60,552,140
FY2023-2024	25	\$160,917,494	\$82,384,194	\$137,218,984
Scientific Studies Approved	38 ^[3]	\$21,414,893	\$1,487,116	N/A

FY2020-2021	7	\$4,506,367	\$1,210,000	N/A
FY2021-2022	8	\$5,119,493	\$0	N/A
FY2022-2023	17	\$5,764,422	\$277,116	N/A
FY2023-2024	6	\$6,024,611	\$0	N/A
Technical Resources Efforts Approved	49	\$31,900,000	N/A	N/A
Watershed Coordinators	12	\$20,700,000	N/A	N/A
FY2020-2021	14 ^[4]	\$4,300,000	N/A	N/A
FY2021-2022	12	\$3,600,000	N/A	N/A
FY2022-2023	6	\$1,800,000	N/A	N/A
FY2023-2024	5	\$1,500,000	N/A	N/A
Grand Total	211	\$886,417,464	\$614,304,662	\$703,183,502
<p>[1] Excludes 2 Projects that were withdrawn by the applicant.</p> <p>[2] Excludes 1 Project that was withdrawn by the applicant.</p> <p>[3] Scientific Studies across multiple Watershed Areas are counted individually and represent a total of 16 unique Scientific Studies.</p> <p>[4] Excludes 2 Concepts that were withdrawn by the applicant.</p> <p>[5] DAC benefits are confirmed by WASCs during SIP recommendation process.</p>				

PROJECTED PROJECT BENEFITS FOR THE FIRST FOUR YEARS OF THE SCW PROGRAM

The Scoring Committee evaluated the benefits anticipated to be provided by each proposed Regional Program project including claimed Water Quality Benefits, Water Supply Benefits, Community Investment Benefits, Nature-Based Solutions, and Leveraged Funds, as defined in the Project Scoring Criteria in the Feasibility Study Guidelines. As shown Figure E.3 below, all five scored benefit categories are represented in the funded Regional Program projects, with water quality being the core benefit. In this web plot, the closer to the outside of the plot signifies a greater proportion of projects achieving that Benefit or feature, and the closer to the center of the plot, the smaller the proportion of projects achieving that Benefit or feature.

Overall Scoring Category Distribution




Figure E. 3. Overall Scoring Category Distribution for IP Projects for FY2020-2021 to FY2023-2024

Below are tables and figures that summarize the information collected through applications for the funded IP Projects in first four years. New SCW Program metrics and measures are being developed through the Initial Watershed Plans to better estimate anticipated project benefits towards achieving Program goals. SCW Program also began collecting these updated measures and metrics for previously funded projects and new applications for the FY2026-2027 Regional Program Call for Projects. Once the Initial Watershed Plans are finalized in early 2026, these metrics will inform future Stormwater Investment Plan transmittal reports, Watershed Area Regional Program Progress Reports starting in 2026, and the next SCW Program Biennial Progress Report in 2028.

Table E. 2. Estimated Anticipated Aggregate Benefits for IP Projects for FY2020-2021 to FY2023-2024

Project Characteristic	All Funded Projects	Constructed Projects
Total # of IP Projects	124 ¹	18

Project Characteristic	All Projects	Funded Projects	Constructed Projects
Area Managed by Projects (acres)	260,583		38,531
Project 24-hour Storage Capacity (acre-feet)	3,178 ²		440
Annual Average Stormwater Capture (acre-feet)	26,479		6,218
Dry Weather Inflow to Projects (cubic feet per sec)	144		43.8
Impervious Area Removed (acres)	46		3.5
Zinc Load Reduction (pounds per year) ³	14,000		4,100
Total Phosphorus Load Reduction (pounds per year) ³	22,200		6,600
<p>[1] 3 IP Projects were funded in multiple Call for Project years and their project benefits are counted once.</p> <p>[2] For wet-weather Projects only.</p> <p>[3] New SCW Program water quality metrics from in progress Initial Watershed Plans</p>			





 Community Benefits	 Nature-Based Solutions
105 Reduce Heat Island Effects 97 Provide Recreational Opportunities 110 Increase Shade and Trees 100 Improve Flood Protection 37 Improve Waterway Access 104 Enhance Habitat or Park Space 27 Increase Green Spaces at Schools	120 Implement Natural Processes 117 Utilize Natural Materials
	 Projects Providing Water Supply Benefits
	69 Connected to an Aquifer 19 Connected to Wastewater Treatment for Reuse 37 Uses Water Onsite
 Primary Pollutants Addressed	
60 Total Zinc 17 Bacteria	
3 Total Phosphorus 7 Total Nitrogen	
37 Other*	
<small>*Primary Pollutant Addressed does not apply to Dry Weather Projects. "Other" includes Dry Weather Projects, Copper, Lead, Toxics, and Chlorides.</small>	

Figure E. 4. Project Number of IP Projects Providing Selected Benefits for FY2020-2021 to FY2023-2024

Table E. 3. Number of IP Projects by BMP type

Primary BMP Type	Number of Wet Weather IP Projects	Number of Dry Weather IP Projects
Biofiltration	5	1
Bioretention	4	2
Cistern	8	0
Diversion to Sanitary Sewer	4	3
Infiltration Facility	36	6
Infiltration Well	22	1
Treatment Facility	19	13
Total	98	26

Table E. 4. Regional Program Funding Allocated for Disadvantaged Communities through FY2027-2028 by projects for FY2020-2021 to FY2023-2024

Regional Program support for Disadvantaged Communities	
IP Projects Benefiting Disadvantaged Communities ¹⁴	93 (of 124)
Total IP Allocations and Projections through FY2028-2029	\$833,102,571
Total IP Allocations and Projections Benefitting Disadvantaged Communities through FY2028-2029	\$703,273,502
Percent of Allocations and Projections Benefitting Disadvantaged Communities through FY2028-2029	84%

¹⁴ DAC benefits are confirmed by WASCs during SIP recommendation process.

PROJECT STATUS & PHASES

Based on most recent completed reports as of July 2025, the list below summarizes the status of the 124 funded IP Projects from FY2020-2021 to FY2023-2024¹⁵.

- 86 Projects in planning or design phase
- 15 Projects in bid/award or construction
- **18 Projects that have completed construction** and are undergoing operation and maintenance or post-construction monitoring
- 2 Projects did not report their latest phase
- 3 Projects were funded in two different Call for Projects years and are counted once when reporting project phases in this report for Regional Program

Projects and Studies in the FY2024-2025 and FY2025-2026 SIPs are in progress and their Reports have not been completed and reviewed by the WASCs; therefore, the status of the projects are not yet available. Expenditures, metrics and progress for Projects and Studies in the FY2024-2025 and FY2025-2026 SIPs will be reported in the Regional Program Annual Report of progress, due August 15, 2025 and August 15, 2026, respectively, and will be summarized in the subsequent WARPP and SCW Program Biennial Reports after submitted Annual Reports are reviewed and made available.

As of July 2025, figure E.5 shows the locations and the drainage area managed by the 18 constructed Regional Program IP projects.

¹⁵ Note that two Projects withdrawn or were removed since SIP FY2023-2024 was approved




Figure E. 5. Locations of 18 IP Projects constructed (as of July 2025)

Figure E.5 shows the estimated construction start and completion schedules for the first four-year IP projects, as reported by project developers in their most recently reviewed and completed reports as of July 2025.




Figure E. 6. Reported Estimated Construction Start and End for FY2020-2021 to FY2023-2024

Based on the estimated construction completion schedules shown in Figure E.6, Figure E.7 projects how constructed SCW Program IP projects funded in first 4-years are anticipated to expand across Los Angeles County over time, using wet-weather project managed area as the basis.




Figure E. 7. Projection of IP Project Completion and Wet-Weather Area Managed from FY2020-2021 to FY2023-2024 Project Information

FUNDING & EXPENDITURES

Table E.6 summarizes expenditures for the 124 IP Projects and 16 Scientific Studies in FY2020-2021 to FY2023-2024 SIPs. As of June 30, 2024, \$58.2 million of SCW Program funds was budgeted, with \$47.6 million reported spent by the 18 constructed IP Projects. Additionally, 29 IP Projects reported \$52.3 million of leveraged fund expenditures from Municipal Program reporting.

Table E. 5. Summary of Regional Program Funding and Expenditures for FY2020-2021 to FY2023-2024

Funding Year	# of Projects, Studies	Total Program Funds Budgeted up to 6/30/2024	Total Program Expenditures up to 06/30/2024	Total Cost Share Expenditures ² up to 6/30/2024
FY2020-2021	48	\$290,135,916	\$97,400,000	\$198,000,000
Infrastructure Program Projects	41	\$285,850,199	\$93,200,000	\$198,300,000

Funding Year	# of Projects, Studies	Total Program Funds Budgeted up to 6/30/2024	Total Program Expenditures up to 06/30/2024	Total Cost Share Expenditures ² up to 6/30/2024
Scientific Studies	7	\$4,285,717	\$4,200,000	\$16,000
FY2021-2022	43	\$110,159,994	\$26,300,000	\$45,000,000
Infrastructure Program Projects	35 ¹	\$106,882,941	\$24,500,000	\$45,000,000
Scientific Studies	8	\$3,277,053	\$1,800,000	\$0
FY2022-2023	40	\$43,005,076	\$5,700,000	\$1,700,000
Infrastructure Program Projects	23	\$38,351,508	\$4,200,000	\$1,700,000
Scientific Studies	17	\$4,653,568	\$1,500,000	\$48,000
FY2023-2024	31	\$49,832,615	\$500,000	\$1,900,000
Infrastructure Program Projects	25	\$49,217,559	\$500,000	\$1,900,000
Scientific Studies	6	\$615,056	\$0	\$0
Grand Total	162	\$493,133,601	\$129,900,000	\$247,100,000
<p>Information based on submitted and completed reports by Regional Program Developers as of July 17, 2025.</p> <p>[1] Includes expenditures by one removed project.</p> <p>[2] Includes 29 Regional Program projects that used local cost share from Municipal Program, totaling \$52.3M in reported expenditure.</p>				

The Watershed Area Regional Program Progress (WARPP) Report Appendix, which summarizes reported information and data for projects and studies, is included in Attachment

E.3 of this report. The FY2023–2024 WARPP Report Appendix was prepared as part of the development of this Biennial Report to improve transparency on projects and studies progress.

Table E.7 summarizes the 69 Regional Program Projects reporting SCW Program expenditures in FY2022-2023 to FY2023-2024 towards Program benefits. 55 IP projects from first 4-years did not report SCW Program expenditures in FY22-23 or FY23-24. Projects and Studies from FY2024-2025 and FY2025-2026 are in progress and Reports have not been completed or reviewed. Expenditures, metrics and progress for Projects and Studies in the FY2024-2025 and FY2025-2026 SIPs will be reported in the Regional Program Annual Report of progress, due August 15, 2025 and August 15, 2026, respectively, and will be summarized in the subsequent SCW Program Reports after Annual Reports become available.

Table E. 6. Number of Regional Projects reporting Program Expenditures towards Program Benefits from FY2022-2023 to FY2023-2024

Program Benefits	Number of IP Projects
Community Investment Benefits	68
Water Quality Benefits	69
Water Supply Benefits	60
Nature-Based Solutions	67
Disadvantaged Communities Benefits	53
Total Number of IP Projects reporting Program Expenditures in FY2022-2023 to FY2023-2024	69¹
Information provided by Regional Program Project Developers. [1] Does not include one removed Project which reported expenditures in FY2022-2023 to FY2023-2024 but which has since been removed from the SIPs.	

TECHNICAL RESOURCE PROGRAM CONCEPTS

The Technical Resources Program (TRP) provides resources to community groups, municipalities, and individuals who need assistance to develop their project concepts into Feasibility Studies that can be considered for the Regional Program Infrastructure Program (IP). SCW Program staff manage the Technical Assistant Teams to support development of Feasibility Studies in partnership with the project proponent. Figure E.8. displays statuses of the TRP Concepts funded through Stormwater Investment Plan FY2023-2024 as of September 2025 analyses.

Watershed Coordinator Program

The TRP provides Watershed Coordinators to educate and build capacity in communities and to facilitate community and stakeholder engagement. There are 12 Watershed Coordinators, with each of the nine Watershed Areas having at least one designated Watershed Coordinator. The North Santa Monica Bay Watershed Area is smaller and has a lower population, so it has a part-time Watershed Coordinator. Because of their larger size and greater populations, Central Santa Monica Bay has two Watershed Coordinators, and Upper Los Angeles River has three.

Watershed Coordinators play a vital role in connecting potential applicants with technical resources and promoting meaningful engagement. They work closely with cities, Project Developers, and Technical Assistance Teams to develop innovative project concepts, as well as to secure additional funding from other sources. They actively engage with municipalities, community groups, and other interested parties, particularly those from Disadvantaged Communities, to ensure their priorities are considered.

Watershed Coordinators organize public outreach events to educate interested parties and serve as non-voting members of Watershed Area Steering Committees. Supported by the Regional Coordination Team, they collaborate with their counterparts across watersheds to ensure consistency in implementation and share effective outreach and communication approaches. Current [contact information](#) for Watershed Coordinators and a [calendar](#) of community events can be found on the SCW Program website.

As seen in Table E.8 below, as of April 2025 the Watershed Coordinators have engaged more than 71,000 people through 613 educational events and 790 engagement events across all nine




Figure E. 8. Technical Resources Program by the Numbers

Watershed Areas (Table 8). A more in-depth summary of Watershed Coordinator activities can be found in Attachment E.2.

Table E. 7. Watershed Coordinator Engagement Metrics

Watershed Area	Estimated People Reached	Educational Events	Engagement Events
Central Santa Monica Bay	17,800	201	227
Lower Los Angeles River	6,185	43	28
Lower San Gabriel River	6,000	14	30
North Santa Monica Bay	5,383	22	23
Rio Hondo	1,600	10	19
Santa Clara River	8,353	26	143
South Santa Monica Bay	12,800	210	88
Upper Los Angeles River	7,692	48	99
Upper San Gabriel River	5,200	39	133
Grand Total	71,013	613	790

ATTACHMENT E.1: Summary of Scientific Studies

Scientific Studies that have been funded by the Regional Program through the Stormwater Investment Plans of the first five Program Years are displayed in Table E.1.1. This table is duplicated in Appendix E of the 2026 Initial Watershed Plans, too.

- **Purpose:** The knowledge gap or impetus behind conducting the study.
- **Expected/Key Findings:** The data, knowledge, and outcomes the Scientific Study proponent seeks to ascertain.
- **Broader Impact:** The effects the study results could have on the SCW Program.

Table E.1. 1. Summary Scientific Studies in SIPs FY2020-2021 to FY2024-2025

Study Name	Watershed Area(s), SIP Year, Status	Summary
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	RH, ULAR FY2020-2021 Completed	<p>Purpose: Adapt and enhance the existing LRS to focus on identifying and eliminating human waste sources contributing to bacteria pollution in key areas of the ULAR watershed, such as the Los Angeles River (LA River) Segment B and Arroyo Seco</p> <p>Key Findings: Deliver refined prioritization tools, source identification strategies, and targeted abatement recommendations supported by technical outputs like maps and planning documents to guide effective bacteria reduction</p> <p>Broader Impact: Improve public health and water quality through more cost-effective, source-focused solutions while aligning efforts with other agencies and informing future updates to regional stormwater compliance strategies like the Reasonable Assurance Analysis</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
preSIP: A Platform for Watershed Science and Project Collaboration	RH, ULAR FY2020-2021 In Progress	<p>Purpose: Provide the Regional and ULAR Watershed Area Steering Committees (WASCs) with a science-based platform to collaboratively develop and evaluate Stormwater Investment Plans (SIPs) that align with SCW Program Goals</p> <p>Expected Findings: Produce a vetted list of candidate Projects and a decision-support tool for testing, validating, and adapting SIPs over time at the WA scale.</p> <p>Broader Impact: Strengthen coordination, strategic planning, and long-term effectiveness of SCW Program investments through more data-driven, flexible, and community-aligned watershed programming.</p>
Recalculation of Wet Weather Zinc Criterion	SSMB, ULAR FY2020-2021 In Progress	<p>Purpose: Reevaluate and update the acute zinc water quality criterion to more accurately reflect zinc toxicity during storm events, improving stormwater management strategies across the LA River, Ballona Creek, and Dominguez Channel watersheds</p> <p>Expected Findings: Provide a revised zinc criterion that could lead to a 5–25% reduction in the required BMP capacity, resulting in potential cost savings of \$300 million to \$1.1 billion for watershed management</p> <p>Broader Impact: Enable more efficient resource allocation and cost-effective BMP implementation while maintaining effective water quality improvements, offering a more targeted approach to zinc reduction in urban stormwater runoff.</p>
San Gabriel Valley Regional Confirmation of Infiltration Rates	USGR FY2020-2021 Completed	<p>Purpose: Improve understanding of stormwater infiltration rates across the East San Gabriel Valley by field-verifying performance, enabling more accurate Project planning and BMP design for optimal stormwater capture</p> <p>Key Findings: Identify sites best suited for stormwater infiltration, provide critical data for selecting and sizing BMPs, and inform future studies that connect infiltration efforts to groundwater production</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
		Broader Impact: Reduce construction costs, prioritize water supply-enhancing Projects, and maximize the impact of SCW Program investments, supporting regional water sustainability goals
Evaluation of infiltration testing methods for design of stormwater drywell systems	ULAR FY2021-2022 Completed	<p>Purpose: Improve the accuracy and cost-effectiveness of stormwater drywell system design by evaluating and comparing various infiltration testing methods used in the Los Angeles region</p> <p>Key Findings: Develop a stakeholder-informed toolbox of best practice testing methods—such as steady-head and falling-head techniques—to guide the appropriate sizing and placement of drywells</p> <p>Broader Impact: Reduce the frequency of oversized or rejected systems, helping Municipalities and developers streamline investments in infiltration infrastructure and accelerate progress toward local water quality and groundwater recharge goals</p>
Fire Effects Study in the ULAR Watershed Management Area	RH, ULAR FY2021-2022 In Progress	<p>Purpose: Assess how wildfires impact stormwater and urban runoff—specifically hydrology, pollutant loading, and the effectiveness of stormwater BMPs—using post-fire data, watershed modeling, and climate scenario analysis</p> <p>Expected Findings: Generate models and pollutant load estimates to evaluate BMP performance under wildfire-affected and future climate conditions, with recommendations for resilient, cost-effective BMP design</p> <p>Broader Impact: Inform regulatory frameworks, such as post-fire Total Maximum Daily Load (TMDL) targets, and enhance public understanding of wildfire-related water quality risks, supporting more adaptive and science-based watershed management</p>
Gateway Area Pathfinding	LLAR, LSGR FY2021-2022	Purpose: Establish a data-driven, watershed science-based roadmap to guide SCW Program investments, ensuring they lead to measurable improvements in water quality and supply within the Gateway region. The GAP Analysis seeks to provide local decision-makers with comparisons of Project performance estimates

Study Name	Watershed Area(s), SIP Year, Status	Summary
Analysis (GAP Analysis)	Completed	<p>in the context of existing Projects and other planned Project options and help them envision the next Projects to pursue, whether regional or distributed</p> <p>Key Findings: Deliver a prioritized inventory of Project opportunities—both new and existing—validated through field assessments, and aligned with community needs, budgets, and multi-group Watershed Planning</p> <p>Project Context Matters: Considering upstream actions in a Project's capture area is crucial, as these influence downstream capture opportunities</p> <p>Project Location is Key: Projects should target areas with high pollutant generation, particularly those not yet addressed by other Projects or in combination with them</p> <p>Planning Horizons Guide Evaluations: Evaluating potential near-term Projects using water quality compliance milestones ensures focus on relevant Projects, while remaining adaptable to changing conditions and priorities</p> <p>GAP Dashboard: Maps implementation scale details to strategic investment locations that can be pursued collaboratively between Municipalities and identified for future potential infrastructure funding through the SCW Program</p> <p>Broader Impact: Enhance planning transparency, efficiency, and coordination across Watershed Management Groups (WMGs), with potential to scale the approach countywide and reduce Project overlap or conflicts</p> <p>These findings have been acknowledged in the Watershed Planning process and incorporated accordingly</p>
LAUSD Living Schoolyards	ULAR FY2021-2022	<p>Purpose: Demonstrate the potential of school campuses as multifunctional green infrastructure by retrofitting ten Los Angeles Unified School District (LAUSD) sites to support stormwater management, water quality improvement, and community resilience</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
Program Pilot Study	In Progress	<p>Expected Findings: Generate site-specific recommendations and a scalable implementation plan identifying infrastructure Projects for future SCW Program funding, integrating stormwater solutions into long-term regional and educational planning</p> <p>Broader Impact: Advance Goals through NBS that improve drought resilience, public health, and green job creation—especially in Disadvantaged Communities (DACs)—while fostering long-term environmental stewardship</p>
Regional Pathogen Reduction Study	<p>CSMB, LLAR, LSGR, NSMB, RH, SCR, ULAR, USGR</p> <p>FY2021-2022 to FY2023-2024</p> <p>In Progress</p>	<p>Purpose: Improve public health and water quality by identifying and addressing high-risk sources of human pathogens in stormwater and urban runoff, particularly at recreational sites throughout the Los Angeles region</p> <p>Expected Findings: Develop risk-based pathogen reduction strategies, deliver an adaptive watershed modeling tool, and identify effective, cost-efficient Best Management Practices (BMPs) for targeted implementation</p> <p>Broader Impact: Enable smarter, health-focused stormwater investments by filling data gaps on contamination risks and guiding the strategic placement of BMPs for long-term regional benefit</p>
Additional Funding Request to Support the LRS Adaptation Addressing the	<p>RH, ULAR</p> <p>FY2022-2023</p> <p>In Progress</p>	<p>Purpose: Support the ULAR WMG in implementing a refined LRS Adaptation Plan to address bacteria pollution in the LA River, particularly from human waste, through risk-based and source-specific strategies</p> <p>Key Activities and Findings: Conduct data gap analyses, targeted source investigations, and early interventions to identify and reduce high-risk bacteria sources, especially in dry-weather flows; expected findings will inform cost-effective, health-protective approaches</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
Los Angeles LA River Bacteria TMDL for the ULAR Watershed Management Group		<p>Broader Impact: Improve regional water quality and public health outcomes while generating technical resources and facilitating knowledge-sharing through a dedicated webpage—supporting regulatory alignment and replicability across other Los Angeles Was</p>
Community Garden Stormwater Capture Investigation	<p>CSMB, ULAR, USGR FY2022-2023 Completed</p>	<p>Purpose: Evaluate the feasibility of using community gardens as sites for stormwater capture and water quality improvement through the identification and assessment of suitable locations within the watershed</p> <p>Key Findings: Deliver a prioritized list of potential sites and develop detailed concept reports for three top locations to guide future implementation of BMPs</p> <p>Broader Impact: Increase engagement and community awareness of the environmental and public health benefits of integrating stormwater infrastructure into shared green spaces</p>
Maximizing Impact of Minimum Control Measures	<p>RH, ULAR, USGR FY2022-2023 In Progress</p>	<p>Purpose: Strengthen the performance, evaluation, and optimization of Minimum Control Measures (MCMs) in stormwater management across the San Gabriel Valley, with a focus on tracking water quality and supply benefits</p> <p>Expected Findings: Produce tools including a regional MCM database, effectiveness models, standardized assessment methods, and a technical platform to support data-driven program management and planning</p> <p>Broader Impact: Enhance the role of MCMs—like street sweeping and community outreach—as cost-effective, scalable alternatives to structural infrastructure, enabling more strategic investment in nature-based, multi-benefit Projects</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
Microplastics in LA County Stormwater	CSMB, LLAR, LSGR, SSMB FY2022-2023 In Progress	<p>Purpose: Establish a baseline understanding of microplastic pollution in the Los Angeles region stormwater by identifying sources, quantities, and types of microplastics, and developing predictive tools for future pollution scenarios</p> <p>Expected Findings: Deliver quantitative data on microplastic concentrations, insights into regional fluxes and watershed-scale budgets, and robust, cost-effective sampling methods to support monitoring efforts across Los Angeles County and California</p> <p>Broader Impact: Inform regional stormwater policy, enhance public awareness through engagement and outreach, and support long-term environmental and human health protection from emerging contaminants</p>
Ground truth: guiding a soils-based strategy for impactful Nature-Based Solutions	LLAR FY2023-2024 In Progress	<p>Purpose: Assess and optimize the water management potential of compacted urban soils in the LLAR WA to enhance stormwater infiltration and the effectiveness of Nature-Based Solutions (NBS)</p> <p>Expected Findings: Deliver practical tools such as a soil impact calculator, improved watershed models, and off-the-shelf NBS designs, along with hybrid strategies that integrate centralized and distributed infrastructure</p> <p>Broader Impact: Support cost-effective, soil-based practices that improve water quality and supply while laying the groundwork for a "water supply to nature" framework within the SCW Program, promoting resilient, community-centered watershed management</p>
Targeted Human Waste Source Reduction Strategy to Address	LSGR FY2023-2024 In Progress	<p>Purpose: Develop a strategic framework for reducing bacteria-related pollution in the Los Cerritos Channel Watershed by identifying and eliminating high-risk human waste sources in urban runoff, focusing on source control rather than structural treatment</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
Bacteria-Related Compliance Objectives for the Los Cerritos Channel		<p>Expected Findings: Deliver a prioritization plan for catchment areas, a comprehensive strategic plan for abatement, and actionable recommendations to target high-risk areas, leading to significant reductions in pathogen levels</p> <p>Broader Impact: Improve public health protections, expedite compliance with bacteria-related water quality objectives, and provide a cost-effective, targeted approach to managing stormwater pollution in the region</p>
Identifying Best Practices for Maintaining Stormwater Drywell Capacity	CSMB, LLAR, LSGR, SCR, SSMB, RH, ULAR, USGR FY2024-2025 In Progress	<p>Purpose: Improve the long-term performance and sustainability of stormwater drywell systems by identifying optimal design, pre-treatment, and maintenance practices that enhance infiltration and system longevity</p> <p>Expected Findings: Provide actionable guidance documents, performance benchmarks, and monitoring frameworks to support effective planning, maintenance, and investment in drywell infrastructure</p> <p>Broader Impact: Strengthen local water supply and stormwater treatment outcomes while advancing workforce equity through training and engagement of young engineers from disadvantaged and underrepresented communities</p>
Street Sweeping Study	CSMB, SSMB FY2024-2025 In Progress	<p>Purpose: Evaluate and enhance the effectiveness of the City's street sweeping program as a BMP for improving water quality by identifying pollutant removal efficiencies and optimal sweeping strategies</p> <p>Expected Findings: Provide data on sweeper technology performance, pollutant accumulation rates, and optimal sweeping frequency, leading to the creation of pollutant "heat maps" and more effective, data-driven route prioritization</p>

Study Name	Watershed Area(s), SIP Year, Status	Summary
		Broader Impact: Support operational improvements in street sweeping, potentially reduce reliance on expensive structural stormwater solutions, and unlock co-benefits like better air quality and pollutant reduction credits for the City's Watershed Management Programs (WMPs)

ATTACHMENT E.2: Watershed Coordinator Program

The Technical Resources Program provides 12 Watershed Coordinators (Coordinators) to educate and build capacity in communities and to facilitate community and interested party engagement with the SCW Program. The Coordinators play a vital role connecting potential applicants with technical resources and promoting meaningful engagement to achieve the goals of the SCW Program. They work closely with municipalities, agencies, organizations and others to identify and develop innovative project concepts, as well as secure additional funding sources. This engagement supports the priorities held by interested parties, particularly those from Disadvantaged Communities, being addressed by the Program.

The Coordinators organize public outreach events to educate interested parties and serve as a non-voting member of the Watershed Area Steering Committee. They collaborate with their counterparts to ensure consistency in implementation and share effective outreach and communication approaches. Through their efforts, the Watershed Coordinators make a significant contribution to advancing the SCW Program's mission.

Table E.2. 1. Watershed Coordinators Tasks and Expected Outcomes

Task	Outcomes
1. Facilitate Community Engagement in SCW Program	Sustained community engagement
2. Identify and Develop Project Concepts	Projects that fulfill program goals
3. Work with Technical Assistance Teams	Contribute to technical assistance
4. Facilitate Identification and Representation of Community Priorities	Addressing community priorities
5. Integrate Priorities Through Partnerships and Extensive Networks	Share lessons learned

6. Cost-Share Partners	Identify cost-sharing projects
7. Leverage Funding	Identify funding
8. Local Stakeholder Education	Conduct education for communities
9. Watershed Coordinator Collaboration	Ensure consistency across SCW Program

MEET THE WATERSHED COORDINATORS

Each Watershed Area has at least one full-time Watershed Coordinator, except North Santa Monica Bay where the position is part-time. Because of their geographic size and large populations, Central Santa Monica Bay has two Coordinators and Upper Los Angeles River has three. Watershed Coordinators are selected from a qualified list of service providers under a maximum contract term of 4 years, consisting of an initial 1-year and potential additional three 1-year option renewals. All 12 Watershed Coordinators began their contracts in 2021. As of September 2025, the total investment across the SCW Program for Watershed Coordinators is \$11.5 million.




Figure E.2. 1. Watershed Coordinator Distribution Across the Program Area (as of November 2025)

Watershed Coordinator Activities

Watershed Coordinators collectively engage in hundreds of activities every year. Figure E.2.2. shows the sum of effort across all twelve coordinators to-date, displayed proportionally across the tasks.




Figure E.2. 2. Percentage of Total Worktime per Watershed Coordination Task

As of end of April 2025, the Watershed Coordinators have hosted an estimated total of 1,403 events, 790 of which were outreach events and 613 were educational events. These events and outreach activities have reached over an estimated 71,000 people.

Events hosted or led by Watershed Coordinators are posted on the [SCW Program Calendar](#), including workshops, project tours, tabling events, and more. Events are categorized by the nine SCW Program Watershed Areas and each calendar can be subscribed to individually.

STRATEGIC OUTREACH & ENGAGEMENT PLANS

Each Coordinator maintains a Strategic Outreach and Engagement Plan (SOEP) that identifies strategies to build meaningful and cooperative working relationships, solicit and value each community’s perspective and expertise, and work with SCW Program partners to advance education, involvement, and connectivity back to water-related issues. SOEPs are updated every year and approved by respective WASCs. Links to the most recently updated and approved SOEPs are included below.

Table E.2. 2. Links to Strategic Outreach and Engagement Plans by Watershed Area

Watershed Area	Strategic Outreach and Engagement Plan
Central Santa Monica Bay	SOEP Link
Lower Los Angeles River	SOEP Link
Lower San Gabriel River	SOEP Link
North Santa Monica Bay	SOEP Link
Rio Hondo	SOEP Link
Santa Clara River	SOEP Link
South Santa Monica Bay	SOEP Link
Upper Los Angeles River	SOEP Link
Upper San Gabriel River	SOEP Link

ANNUAL REPORTING

Watershed Coordinator Annual Reports for the most recent contract year may be viewed [here](#).

WATERSHED COORDINATOR COLLABORATION

Watershed Coordinators collaborate to share resources developed and learnings from activities. They also work together on cross-watershed engagement events and co-present to various regional or cross-watershed interested parties.

The Coordinators have three active working groups to target key issue areas within the SCW Program:

- The **Schools and Stormwater** Working Group develops strategies to promote campus greening and effectively involve schools and school districts in the SCW Program.
 - Activity Highlight: In November 2024, the Schools and Stormwater Working Group hosted a tour of Plymouth Elementary School's Stormwater Capture Demonstration Project, a SCW Program-funded project spearheaded by Amigos de Los Rios in cooperation with Monrovia School District. The tour was attended by 36 participants, including members from the ROC and Scoring Committee.
- The **Tribal Allyship** Working Group meets to coordinate Tribal engagement efforts, share training opportunities, and identify opportunities to uplift Tribal priorities across Watershed Areas
 - Activity Highlight: The Tribal Allyship Working Group attended the "We Are Still Here" workshop event at University of California, Los Angeles in January 2025, which focused on strengthening government-to-government relations between land-based Tribes in the County. The event highlighted best practices for engaging with local Tribal governments.
- The **Post-Fire** Working Group formed to support recovery and rebuilding efforts after the LA fires in early 2025. The group collaborates on opportunities to amplify fire resilience in the SCW Program
 - Activity Highlight: The Post-Fire Working Group is connecting with Project Developers to encourage integration of fire resilience into the design of future projects in fire-impacted areas throughout the County.

Monthly meetings of the Coordinators are organized to share updates, hear presentations, and discuss issue areas of interest. Supported by the Regional Coordination Team, Coordinators take turns leading meetings. Topics from 2024 and 2025 have included:

- Community engagement and anti-displacement best practices
- Inclusive communications and digital accessibility
- Community Strengths and Needs Assessment feedback and training
- Collaborative showcase of funded SCW Program projects
- Fire response, recovery, and resilience
- Leveraged funding opportunities (including presentations on fire resilience grants and Caltrans)
- Tools to help WASCs establish Watershed Area funding priorities
- Understanding SCW Program policies and guidance (PMRs, Tax Appeals, TRP process, IP Application requirements)

WATERSHED COORDINATORS IN ACTION

Below are some highlights of the successful events that Watershed Coordinators led or participated in:

Central Santa Monica Bay

Central Santa Monica Bay Watershed Coordinators Vanessa Boudreau and Stephanie Gebhardt Rath partnered with youth group organization Pacific American Volunteer Association (PAVA) World and hosted Community Visioning Workshops. The goal of the program is to empower youth to become advocates for change within their communities. Each workshop included education on stormwater impacts, an interactive infrastructure activity, and completion certificates for all participating students. The workshops received overwhelmingly positive feedback and Watershed Coordinators have plans to expand workshops to additional audiences in the coming year.



Figure E.2. 4. CSMB Watershed Coordinators with Pacific American Volunteer Association




Figure E.2. 3. ULAR Watershed Coordinators leading a completed project tour

Upper Los Angeles River

The Upper Los Angeles Watershed Coordinator team (Council for Watershed Health) collaborated with Los Angeles County Public Works to host a tour of Nogales Park and Franklin D. Roosevelt Park. The tour highlighted two multi-benefit stormwater projects funded by the SCW Program.



Figure E.2. 5. SSMB Watershed Coordinator speaking on a panel

South Santa Monica Bay

The South Santa Monica Bay Watershed Coordinator Nancy Shrodes participated in two panels at Heal the Bay's One Water Day, an event that brought together General Managers of major

utilities in the County to discuss stormwater. The two panels included speakers from General Managers of water agencies and community-based organizations.

WATERSHED COORDINATOR HIGHLIGHTS

Upper San Gabriel River

“Working to develop multi-benefit infrastructure projects is a highly rewarding activity. Not only are we [the SCWP] contributing to increasing the quantity and quality of water in LA County, we are also ensuring projects provide benefits to communities that need them most. We have been active in helping advance several funded projects in the USGR by ensuring they reflect community needs and preferences. A key example is Zamora Park in El Monte, which recently had its groundbreaking! This is a project years in the making and highly anticipated by residents. We can’t wait until its grand opening. Although a young program, the SCW Program is on its way to making a serious impact on the health of our environment and residents in the USGR. The several scientific studies proposed for 2025-2026 will further advance our goals of transforming concrete landscapes, creating green spaces, and ensuring that residents’ needs are front and center of our efforts.”

– USGR Watershed Coordinator James Cortes, Day One

Santa Clara River

“TreePeople continued to seek resources and opportunities to meet needs around water supply, water quality, and community investment, which are not competitive for program funding, but are a priority for the area. To this end, we sustained work with the Watershed Wide Arundo Management (WWAM) Coalition. TreePeople secured Bureau of Reclamation funding through the WaterSmart program to support the coalition in coordinating and creating a Santa Clara River watershed-wide invasive species management and restoration plan. TreePeople was also able to continue work initiated through the WaterTalks program to assist residents in Acton and Agua Dulce impacted by dry and under-performing wells, with funding secured through

the Department of Water Resources (DWR) Urban Multi-Benefit Drought Relief (UMDR) program. Another notable highlight this year includes collaborating with the other Watershed Coordinators and Amigos de los Rios to host a tour of Plymouth Elementary School, the program's first completed school greening project. Lastly, established last year, the SCV Eco Alliance continued its efforts by meeting monthly to share resources and events and hosting the 2nd Annual Eco Film Fest."

– SCR Watershed Coordinator Amanda Begley (TreePeople)

ATTACHMENT E.3: Watershed Area Regional Program Progress Report FY2023-2024 Appendix

DRAFT

								Anticipated Benefits - Application				New WQ Metrics ¹	
Row Labels	Project Count	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Central Santa Monica Bay	16	\$25,455,703	\$52,156,045	\$101,646,954	\$59,414,257	\$295,736,097	\$141,288,404	77,950	7,410	64	132	507	818
Infrastructure Program	13	\$25,271,698	\$52,144,352	\$99,946,594	\$58,817,263	\$295,736,097	\$141,219,125	77,950	7,410	64	132	507	818
Scientific Study	3	\$184,005	\$11,693	\$1,700,360	\$596,994	\$0	\$69,279	0	0	0	0		
Lower Los Angeles River	17	\$21,873,442	\$51,213,636	\$81,351,462	\$47,582,682	\$258,645,067	\$68,353,111	28,432	2,183	141	173	1,291	1,893
Infrastructure Program	12	\$21,516,652	\$51,201,943	\$79,580,777	\$46,619,066	\$258,645,067	\$68,283,831	28,432	2,183	141	173	1,291	1,893
Scientific Study	5	\$356,790	\$11,693	\$1,770,685	\$963,616	\$0	\$69,279	0	0	0	0		
Lower San Gabriel River	22	\$16,995,493	\$12,646,640	\$87,186,179	\$59,272,707	\$268,566,921	\$62,710,537	37,340	4,643	178	288	3,038	4,812
Infrastructure Program	17	\$16,650,257	\$12,634,947	\$85,151,140	\$58,576,936	\$268,566,921	\$62,641,258	37,340	4,643	178	288	3,038	4,812
Scientific Study	5	\$345,236	\$11,693	\$2,035,039	\$695,771	\$0	\$69,279	0	0	0	0		
North Santa Monica Bay	4	\$0	\$0	\$1,358,292	\$1,287,989	\$29,964,000	\$7,100,000	193	11	4	6	22	48
Infrastructure Program	3	\$0	\$0	\$1,250,000	\$1,250,000	\$29,964,000	\$7,100,000	193	11	4	6	22	48
Scientific Study	1	\$0	\$0	\$108,292	\$37,989	\$0	\$0	0	0	0	0		
Rio Hondo	21	\$10,963,222	\$27,939,499	\$62,677,698	\$35,578,270	\$184,561,098	\$48,295,997	66,907	2,174	79	82	569	894
Infrastructure Program	15	\$9,921,182	\$27,939,499	\$60,491,978	\$34,202,713	\$184,561,098	\$47,690,997	66,907	2,174	79	82	569	894
Scientific Study	6	\$1,042,040	\$0	\$2,185,720	\$1,375,557	\$0	\$605,000	0	0	0	0		
Santa Clara River	5	\$0	\$1,841,615	\$41,829,101	\$16,371,153	\$91,956,596	\$15,887,500	2,457	1,014	35	65	344	664
Infrastructure Program	4	\$0	\$1,841,615	\$41,467,268	\$16,244,222	\$91,956,596	\$15,887,500	2,457	1,014	35	65	344	664
Scientific Study	1	\$0	\$0	\$361,833	\$126,931	\$0	\$0	0	0	0	0		
South Santa Monica Bay	18	\$6,823,907	\$8,031,134	\$102,678,642	\$66,367,451	\$338,414,160	\$45,834,728	25,409	2,261	296	475	3,889	6,285
Infrastructure Program	15	\$6,740,101	\$8,017,518	\$101,263,442	\$65,413,974	\$338,414,160	\$45,765,449	25,409	2,261	296	475	3,889	6,285
Scientific Study	3	\$83,806	\$13,615	\$1,415,200	\$953,477	\$0	\$69,279	0	0	0	0		
Upper Los Angeles River	44	\$38,743,342	\$87,310,329	\$297,160,497	\$134,506,681	\$911,237,166	\$187,078,628	18,511	4,565	2,276	2,628	3,378	5,380
Infrastructure Program	34	\$33,820,107	\$87,296,495	\$287,618,767	\$127,682,016	\$911,237,166	\$186,473,628	18,511	4,565	2,276	2,628	3,378	5,380
Scientific Study	10	\$4,923,235	\$13,834	\$9,541,730	\$6,824,665	\$0	\$605,000	0	0	0	0		
Upper San Gabriel River	17	\$9,095,388	\$5,969,356	\$92,413,836	\$72,752,410	\$765,447,395	\$37,755,758	5,836	2,612	152	293	1,325	2,150
Infrastructure Program	13	\$8,519,501	\$5,969,356	\$90,117,799	\$71,496,017	\$765,447,395	\$37,755,758	5,836	2,612	152	293	1,325	2,150
Scientific Study	4	\$575,888	\$0	\$2,296,037	\$1,256,393	\$0	\$0	0	0	0	0		
Grand Total	164	\$129,950,497	\$247,108,253	\$868,302,661	\$493,133,601	\$3,144,528,499	\$614,304,663	263,036	26,873	3,226	4,140	14,363	22,942

Notes:
¹ New WQ metrics from Initial Watershed Plans anticipated to be finalized in early 2026.
² Includes two removed projects from LSGR and ULAR.

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
						Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases															
Infrastructure Program									\$25,271,698	\$52,144,352	\$99,946,594	\$58,817,263	\$295,736,097	\$141,219,125	77,950	7,410	64	132	507	818
FY20-21									\$22,694,954	\$30,604,037	\$54,643,718	\$41,695,800	\$108,173,737	\$117,409,125	7,183	1,991	38	45	190	318
Beverly Hills Burton Way Green Street and Water Efficient Landscape Project	City of Beverly Hills (Derek Nguyen)	No	Wet	Infiltration Facility	Construction	Post-Construction Monitoring	04/01/2024	The project is significantly complete in construction. The City are testing pumps and completing the SCADA portion of the project.	\$3,801,285	\$6,184,131	\$5,000,000	\$5,000,000	\$11,500,000	\$5,000,000	211	60	4	7	35	56
Culver City Mesmer Low Flow Diversion	City of Culver City	No	Dry	Diversion to Sanitary Sewer	Construction	Post-Construction Monitoring	12/29/2023	processes. The Contractor provided civil and electrical as-builts. O&M activities are conducted in accordance with the O&M Plan and are ongoing. A post-construction monitoring plan has been developed and post-construction flow monitoring has been ongoing.	\$891,060	\$535,594	\$950,000	\$950,000	\$1,813,808	\$850,000	6,288	601	0	0		
Ladera Park Stormwater Improvements Project	Los Angeles County Public Works	No	Wet	Infiltration Well	Construction	O&M	03/01/2023	During the Reporting Year, Los Angeles County Public Works successfully completed the first year monitoring. The project team continued to operate and maintain the project, and we will continue conducting water quality monitoring for the next two years. We are currently on track to meet our goals.	\$2,000,000	\$6,571,601	\$2,000,000	\$2,000,000	\$10,200,000	\$3,714,161	110	22	5	5	33	52
MacArthur Lake Rehabilitation Project	City of Los Angeles, Bureau of Sanitation	Yes	Wet	Cistern	Design, Construction	Design	11/01/2026	The MacArthur Lake Rehabilitation Project has been awarded funds totaling to an amount of \$18,095,800. During this annual reporting period, the Project received \$0, submitted a PMR, continued design, and submitted a draft EIR for public comment. An additional \$11M was granted via the '23 PMR.	\$3,629,299	\$451,012	\$31,043,718	\$18,095,800	\$37,593,718	\$3,679,964	216	123	13	13	41	78
Monteith Park and View Park Green Alley Stormwater Improvements Project	Los Angeles County Public Works	Yes	Wet	Infiltration Well	Design, Construction, O & M	Construction	01/31/2025	During the reporting year, underground components such as drywells, pretreatment units and diversion structures were completed. Aboveground components such as grading, bioswales, and landscaping are underway. The Project has a target completion date of January 2025.	\$4,550,000	\$5,746,198	\$4,550,000	\$4,550,000	\$12,221,375	\$4,550,000	228	40	8	9	37	70
Sustainable Water Infrastructure Project	City of Santa Monica	Yes	Wet	Cistern	Construction	O&M	12/27/2022	The storm water harvesting tank is in 2nd year of the operation phase and the advanced water treatment plant is operational since January 2024.	\$7,500,000	\$10,768,824	\$7,500,000	\$7,500,000	\$20,977,754	\$95,900,000	88	1,120	5	7	16	23
Washington Boulevard Stormwater and Urban Runoff Diversion	City of Culver City	No	Wet	Diversion to Sanitary Sewer	Construction	Design	03/17/2027	Several activities and accomplishments occurred during Fiscal Year 2023-2024 (July 2023 through June 2024).	\$323,310	\$346,676	\$3,600,000	\$3,600,000	\$13,867,082	\$3,715,000	42	25	3	3	27	39
FY21-22									\$1,939,519	\$20,729,930	\$26,899,444	\$11,699,913	\$81,835,928	\$16,894,000	69,383	5,069	2	2	3	7
Ballona Creek TMDL Project	City of Los Angeles, LA Sanitation and Environment	No	Dry	Treatment Facility	Design, Construction, O & M	Construction	08/31/2025	This Project has been awarded funds for Construction totaling \$9,000,000. During this period, the Project submitted a PMR, received \$3M and continued construction efforts. An additional \$7M was granted via the FY 23/24 PMRs - this will be automatically reflected in the module after final approval.	\$1,748,758	\$20,729,930	\$22,000,000	\$9,000,000	\$77,593,000	\$16,894,000	69,361	5,060	0	0		
Slauson Connect Clean Water Project	Slauson Connect Clean Water Partnership – powered by Corvias Infrastructure Solutions and Geosyntec	Yes	Wet	Cistern	Design, Construction, O & M, Planning	Design	09/30/2027	Project could not be located on the same parcel as the Slauson connect community center due to coordination issues with LA Metro. Project was relocated, right-of-way was secured, and survey was completed for new location within W 58th Street. CEQA report is being prepared.	\$190,761	\$0	\$4,899,444	\$2,699,913	\$4,242,928	\$0	22	9	2	2	3	7
FY22-23									\$637,225	\$804,066	\$13,171,432	\$5,248,550	\$94,078,432	\$500,000	1,364	335	24	82	295	466
Angeles Mesa Green Infrastructure Corridor Project	City of Los Angeles, LA Sanitation and Environment	Yes	Wet	Infiltration Well	Planning, Design, Construction, O & M	Planning	09/30/2026	This Project was awarded funds totaling to an amount of \$1,103,550. During this reporting period, the Project received \$1,103,550 in total - \$573,550 on 7/13/24 and \$530,000 on 3/6/24. The Project has began outreach and is currently selecting the the Consultant for the Pre-Design/Design phases.	\$0	\$117,939	\$8,401,432	\$1,103,550	\$8,401,432	\$0	162	146	1	30	50	76
Edward Vincent Jr. Park Stormwater Improvements Project	City of Inglewood	Yes	Wet	Infiltration Facility	Design	Design	09/03/2029	30% Design was initiated in October of 2023. A Basis of Design Report and 30% Preliminary Plans progressed through the fiscal year. Coordination with the City of LA and LACFCD on permitting was ongoing. Two community outreach meetings were held in March of 2024 and May of 2024.	\$637,225	\$0	\$4,270,000	\$3,645,000	\$58,000,000	\$0	895	189	22	34	137	223
Ladera Heights - W Centinela Ave Green Improvement	Los Angeles County Public Works	No	Wet	Infiltration Well	Design	Planning	05/15/2028	During this reporting period, progress was made towards the completion of the Project Concept Report.	\$0	\$686,127	\$500,000	\$500,000	\$27,677,000	\$500,000	307	0	1	17	108	167
FY23-24									\$0	\$6,318	\$5,232,000	\$173,000	\$11,648,000	\$6,416,000	20	15	0	3	19	26
Imperial Highway Green Infrastructure Project	City of Los Angeles, Department of Public Works, LA Sanitation and Environment	Yes	Wet	Infiltration Well	Planning, Design, Construction, O & M	Planning	12/31/2027	This project began quarterly reporting during Q3 FY 23/24. During this reporting period, Project staff coordinated with LAWA and El Segundo to set up a MOA for the funding for the project. No funds have been received as the Transfer Agreement was not executed during FY 23/24.	\$0	\$6,318	\$5,232,000	\$173,000	\$11,648,000	\$6,416,000	20	15	0	3	19	26
Scientific Study									\$184,005	\$11,693	\$1,700,360	\$596,994	\$0	\$69,279	0	0	0	0		
FY22-23									\$184,005	\$11,693	\$626,036	\$549,885	\$0	\$69,279	0	0	0	0		
Community Garden Stormwater Capture Investigation	Los Angeles Community Garden Council	No	N/A	–	N/A	N/A	N/A	Entire project is complete for this period. Project team will be working to submit last quarterly report, annual report, and closing documentation.	\$144,562	\$0	\$378,284	\$378,284	\$0	\$0	0	0	0	0		

Information Reported by Developer															Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	No	N/A	--	N/A	N/A	N/A	Sample analysis continued in conjunction with method development for high-throughput microplastics analysis, student training, and initial outreach activities.	\$39,443	\$11,693	\$247,752	\$171,601	\$0	\$69,279	0	0	0	0		
FY23-24									\$0	\$0	\$1,074,325	\$47,109	\$0	\$0	0	0	0	0		
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$1,074,325	\$47,109	\$0	\$0	0	0	0	0		
Grand Total									\$25,455,703	\$52,156,045	\$101,646,954	\$59,414,257	\$295,736,097	\$141,288,404	77,950	7,410	64	132	507	818

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Infrastructure Program									\$21,516,652	\$51,201,943	\$79,580,777	\$46,619,066	\$258,645,067	\$68,283,831	28,432	2,183	141	173	1,291	1,893
FY20-21									\$17,752,575	\$36,068,287	\$20,800,000	\$20,800,000	\$59,350,604	\$34,428,050	14,931	797	48	45	65	88
John Anson Ford Park Infiltration Cistern	City of Bell Gardens	Yes	Wet	Cistern	Construction	Post-Construction Monitoring	09/30/2024	During the first quarter of Fiscal Year 23-24 all major project elements were completed. Construction contract closeout activities are planned to be finalized. Construction Management activities are continuing through final construction and through post-construction monitoring activities.	\$6,952,575	\$3,207,707	\$10,000,000	\$10,000,000	\$19,150,546	\$2,500,050	2,295	797	42	45	47	57
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1	City of Long Beach	Yes	Dry	Treatment Facility	Design, Construction	Construction	06/01/2025	Aside from ongoing interior and exterior finishes, construction of the treatment facility has been mostly completed. Main activities during this reporting year included landscaping, commissioning, and start-up of the building systems. The wetlands area has been open to the public since March, 2024.	\$10,800,000	\$32,860,580	\$10,800,000	\$10,800,000	\$40,200,058	\$31,928,000	12,636	0	6	0	18	31
FY21-22									\$3,729,915	\$15,133,656	\$20,947,283	\$10,429,663	\$107,717,417	\$19,409,501	7,362	846	32	73	470	813
Compton Blvd Et. Al. Project	Los Angeles County	Yes	Wet	Infiltration Facility		Design	11/26/2029	Public Works made progress in completing the Compton Blvd Et. Al Project. Milestones include continuation of the design phase and conducting additional geotechnical investigations to refine project design.	\$0	\$121,188	\$600,000	\$600,000	\$15,860,000	\$4,202,000	90	30	0	4	15	25
Furman Park Stormwater Capture and Infiltration Project	City of Downey	Yes	Wet	Infiltration Facility	Design, Construction	Design	11/19/2027	The City continues to advance the design for the Furman Park SW Project. The design development continues with additional field investigations, utility crossings, utility potholes, hydraulic analysis, and the development of the 60% design documents.	\$413,869	\$0	\$12,325,670	\$2,500,050	\$23,883,979	\$2,000,000	475	172	9	42	143	265
Lynwood City Park Stormwater Capture Project	City of Lynwood	Yes	Dry	Infiltration Facility	Design	Design	04/25/2031	Lynwood Park SW Project. Design development continued with the completion so the 60% design documents in January 2024 and the 90% design plans in progress. The Draft MND was also initiated during this period.	\$508,506	\$455	\$1,691,629	\$1,691,629	\$22,060,310	\$0	955	189	11	0	132	259
Spane Park	City of Paramount	Yes	Wet	Infiltration Facility	Design	Design	07/20/2029	Work continued on finalizing the 90% design plans throughout the reporting year.	\$701,159	\$0	\$891,984	\$891,984	\$18,913,128	\$0	1,338	358	10	27	136	205
Urban Orchard Project	City of South Gate	Yes	Dry	Treatment Facility	Construction, O & M	Construction	06/30/2025	The Urban Orchard Project continue to be in a cease-and-desist order by Los Angeles County Public Health Department Solid Waste Division. The Los Angeles County Public Health Department Solid Waste Division did authorize the construction on stormwater elements to secure the site.	\$2,106,381	\$15,012,013	\$5,438,000	\$4,746,000	\$27,000,000	\$13,207,501	4,504	97	2	0	44	59
FY22-23									\$34,163	\$0	\$8,532,839	\$5,932,839	\$54,330,111	\$6,500,000	1,129	356	49	55	620	788
Apollo Park Stormwater Capture Project	City of Downey	Yes	Wet	Treatment Facility	Design	Planning	09/30/2029	The City received the total SCW funding budget after the Scope of Work was filed on 10/18/23 and the County executed the Agreement on 12/6/23. Preparation of the RFP is underway. No further project activities or expenditures occurred during the reporting year.	\$0	\$0	\$2,832,639	\$2,832,639	\$21,985,911	\$0	268	144	9	14	70	144
Salt Lake Park Infiltration Cistern	City of Huntington Park	Yes	Wet	Treatment Facility	Planning, Design, Construction	Design	01/31/2030	The City initiated the design phase of this project in December 2023. The Project Kick-Off Meeting was conducted in January 2024 and the site walk was conducted in February 2024. The early stages of the design development included the topographic survey and the geotechnical research is underway.	\$34,163	\$0	\$4,500,000	\$1,900,000	\$22,500,000	\$6,500,000	605	207	32	34	341	419
Willow Springs Park Wetland Restoration and Expansion Project	City of Long Beach	Yes	Wet	Bioretention	Design	N/A	N/A	The Willow Springs Park Wetland Restoration and Expansion Project has not yet begun. We are working on bringing on a consultant for the project.	\$0	\$0	\$1,200,200	\$1,200,200	\$9,844,200	\$0	256	5	8	7	209	225
FY23-24									\$0	\$0	\$29,300,655	\$9,456,564	\$37,246,935	\$7,946,280	5,010	184	12	0	136	205
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 2	City of Long Beach	Yes	Dry	Treatment Facility	Construction, Design	Planning	02/26/2027	LB-MUST Phase 2 design phase is on hold pending permitting and Use and Maintenance Agreement with the County.	\$0	\$0	\$10,387,527	\$0	\$18,333,807	\$7,946,280	3,672	82	3	0		
Spane Park	City of Paramount	Yes	Dry	Infiltration Facility	Construction	Design	07/20/2029	There were no construction activities or expenditures during the reporting period as the City continues work on finalizing the 90% design plans.	\$0	\$0	\$18,913,128	\$9,456,564	\$18,913,128	\$0	1,338	102	9	0	136	205
Scientific Study									\$356,790	\$11,693	\$1,770,685	\$963,616	\$0	\$69,279	0	0	0	0		
FY21-22									\$74,833	\$0	\$75,000	\$75,000	\$0	\$0	0	0	0	0		
Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$74,833	\$0	\$75,000	\$75,000	\$0	\$0	0	0	0	0		
FY22-23									\$281,957	\$11,693	\$1,249,547	\$672,347	\$0	\$69,279	0	0	0	0		
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	Continued progress to identify, characterize, and model multi-benefit project opportunities, including opportunities for distributed nature-based solutions. Contextualizing opportunities using alternative metrics to inform future planning.	\$224,816	\$0	\$230,000	\$230,000	\$0	\$0	0	0	0	0		
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	No	N/A	--	N/A	N/A	N/A	Sample analysis continued in conjunction with method development for high-throughput microplastics analysis, student training, and initial outreach activities.	\$57,140	\$11,693	\$247,752	\$171,601	\$0	\$69,279	0	0	0	0		

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$771,795	\$270,746	\$0	\$0	0	0	0	0		
FY23-24									\$0	\$0	\$446,138	\$216,269	\$0	\$0	0	0	0	0		
Ground truth: guiding a soils-based strategy for impactful nature-based solutions	TreePeople	No	N/A	--	N/A	Data Collection and Field Work (SS)	N/A	Pursuant to A-4 in Scope of Work - Exhibit A, we have worked on parts a - c of Phase 1. We have signed contracts with study research partners, a developed site protocol, and are in process of obtaining permitting for study sites	\$0	\$0	\$446,138	\$216,269	\$0	\$0	0	0	0	0		
Grand Total									\$21,873,442	\$51,213,636	\$81,351,462	\$47,582,682	\$258,645,067	\$68,353,111	28,432	2,183	141	173	1,291	1,893

						Information Reported by Developer												Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)			
Infrastructure Program									\$16,650,257	\$12,634,947	\$85,151,140	\$58,576,936	\$268,566,921	\$62,641,258	37,340	4,643	178	288	3,038	4,812			
FY20-21									\$15,176,798	\$12,418,104	\$50,443,905	\$31,630,367	\$132,296,577	\$54,100,000	22,634	2,919	94	168	2,096	3,122			
Adventure Park Multi Benefit Stormwater Capture Project	Los Angeles County Public Works	Yes	Dry	Diversion to Sanitary Sewer	Design, Construction	Construction	06/30/2025	During the Reporting Year, Los Angeles County Public Works made significant progress in constructing the Adventure Park Multi Stormwater Capture Project (Project).	\$10,038,828	\$12,418,104	\$13,500,000	\$13,500,000	\$41,262,000	\$15,000,000	6,900	194	20	0	370	581			
Bolivar Park	City of Lakewood	Yes	Wet	Infiltration Facility	O & M	O&M	N/A	Activities include the operations and maintenance of a regional stormwater capture project. Expenditures were utilized on equipment, contract services, staff labor, project materials, and administrative costs to ensure adequate operation and maintenance of the stormwater project.	\$655,781	\$0	\$1,265,900	\$1,067,675	\$11,000,000	\$11,000,000	3,018	507	14	17	394	561			
Caruthers Park	City of Bellflower	Yes	Dry	Infiltration Facility	O & M	O&M	N/A	Operations and Maintenance	\$132,151	\$0	\$855,000	\$678,000	\$0	\$13,000,000	3,256	281	14	0	144	215			
El Dorado Regional Project	City of Long Beach	Yes	Wet	Treatment Facility	Design	Design	01/02/2031	The design continued with the development of the 90% design plans. The City applied for construction funding from the SCW Program for the FY24-25 SIP. However, since this project was not selected due to the limited SIP budget, this project is on a pause, until construction funding is secured.	\$2,266,577	\$0	\$3,000,000	\$3,000,000	\$32,526,577	\$100,000	2,924	280	14	30	414	552			
Hermosillo Park	City of Norwalk	Yes	Wet	Infiltration Facility	Design, Construction	Design	N/A	Environmental and Phase 1 ESA services were procured. A design-builder was selected and the contract was executed with Reyes Construction. Site assessment and preliminary design were conducted. Project initiation and biweekly meetings were held. Conceptual layouts were proposed.	\$160,360	\$0	\$20,110,000	\$4,100,000	\$20,100,000	\$0	2,580	1,079	25	85	382	582			
Mayfair Park	City of Lakewood	Yes	Dry	Treatment Facility	O & M	Post-Construction Monitoring	N/A	The Mayfair Project continued the testing and calibration phase. Operations and maintenance activities could not commence during the reporting year but are expected to commence next fiscal year (FY24-25).	\$106,951	\$0	\$1,266,125	\$1,012,900	\$14,400,000	\$15,000,000	2,301	341	0	0	170	312			
Skylinks Golf Course at Wardlow Stormwater Capture Project	City of Long Beach	No	Wet	Treatment Facility	Design, Construction	Design	06/01/2028	The City initiated this project in January 2021. The design continues to progress following the completion of the 90% plans in February 2022. the 100% design documents (PSE) are in the final stages of development. The draft MND was released for public comment and completed in April 2024.	\$1,816,151	\$0	\$10,446,880	\$8,271,792	\$13,008,000	\$0	1,655	238	7	37	222	319			
FY21-22									\$971,090	\$0	\$4,549,987	\$4,549,987	\$42,734,700	\$5,600,000	5,161	1,105	29	28	163	351			
Bellflower Simms Park Stormwater Capture Project	City of Bellflower	Yes	Wet	Treatment Facility	Design	Design	11/12/2027	The design of the project was in coordination with the City's Senior Center. The Draft MND was released for public review and completed in July 2023. The Final NOD was filed in August 2023. The 90% Design Plans are in progress and will be completed in October 2024.	\$971,090	\$0	\$2,141,987	\$2,141,987	\$16,566,700	\$5,600,000	758	33	12	28	163	351			
Cerritos Sports Complex	City of Cerritos	Yes	Dry	Treatment Facility	Design	Planning	12/31/2029	The project schedule and design phase could not begin during the reporting year (July 1, 2023 - June 30, 2024). The project was expected to start during FY 24-25: Q1 (July - September), but has been delayed. The project Scope of Work will be updated to reflect the schedule delay.	\$0	\$0	\$2,408,000	\$2,408,000	\$26,168,000	\$0	4,403	1,072	17	0					
FY22-23									\$502,369	\$100,928	\$16,655,215	\$11,139,645	\$41,941,396	\$1,525,000	3,179	88	29	61	423	762			
Bellflower Simms Park Stormwater Capture Project (Construction)	City of Bellflower	Yes	Wet	Treatment Facility	Construction	Design	11/12/2027	The design of the Simms Park Stormwater Capture Project is progressing. Construction funding is pending the CEQA NOD (August 2023), completion of the Final Design Documents, and execution of this LACFCD Regional Fund Transfer Agreement.	\$0	\$0	\$13,666,701	\$8,151,131	\$16,566,700	\$900,000	758	47	12	28	163	351			
Lakewood Equestrian Center	City of Lakewood	N/A	N/A	N/A	N/A	Withdrawn	N/A	N/A	\$0	\$0	\$1,114,794	\$1,114,794	\$0	\$0	0	0	0	0					
York Field Stormwater Capture Project	City of Whittier	Yes	Wet	Infiltration Facility	Design	Design	10/01/2029	A project kick-off meeting was held. Aerial, field surveys, and geotechnical work were completed. A public engagement booth was held. The consultant completed 30% and 60% design documents.	\$502,369	\$100,928	\$1,873,720	\$1,873,720	\$25,374,696	\$625,000	2,421	41	17	34	260	411			
FY23-24									\$0	\$115,914	\$13,502,033	\$11,256,937	\$51,594,248	\$1,416,258	6,366	531	26	30	355	578			
Artesia Park Urban Runoff Capture Project	City of Artesia	Yes	Dry	Treatment Facility	Design	Planning	N/A	The project schedule could not begin during the reporting year (July 1, 2023 - June 30, 2024). Therefore, the project Scope of Work will be updated to reflect the schedule delay and submitted to the District for review.	\$0	\$0	\$1,568,876	\$1,568,876	\$14,742,756	\$0	585	151	5	0					
Heartwell Park at Palo Verde Channel Stormwater Capture Project	City of Long Beach	No	Dry	Treatment Facility	Design, Construction	Design	N/A	The LCC Watershed Group submitted for design funding and construction of Phase I (Dry-Weather Diversion) for the Heartwell Park at Palo Verde Channel SW Project. The LCC Watershed Group and the City are in negotiations regarding the implementation strategy for this project.	\$0	\$0	\$3,313,865	\$1,485,048	\$13,466,114	\$172,258	2,099	106	10	0	169	298			
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road	City of La Habra Heights	Yes	Wet	Biofiltration	Planning, Design, Construction, O & M	N/A	N/A	N/A	\$0	\$0	\$705,348	\$289,069	\$941,348	\$236,000	4	2	0	1	0				

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
						Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases															
La Mirada Creek Park Project	City of La Mirada	No	Dry	Bioretention	Construction	Design	05/31/2026	The design team began developing 90% construction plan documents. The project site was re-surveyed to accurately assess the current conditions and the channel hydrology study was revised accordingly. Regulatory permits began processing.	\$0	\$115,914	\$5,752,200	\$5,752,200	\$222,015	\$1,008,000	2,949	168	1	0		
Progress Park Stormwater Capture Project	City of Paramount	Yes	Wet	Infiltration Facility	Design	Planning	N/A	The project schedule and design phase did not begin during the reporting period (FY23-24). The design work is expected to start during the next reporting period (FY24-25).	\$0	\$0	\$2,161,744	\$2,161,744	\$22,222,015	\$0	729	104	10	29	185	279
Scientific Study									\$345,236	\$11,693	\$2,035,039	\$695,771	\$0	\$69,279	0	0	0	0		
FY21-22									\$74,833	\$0	\$75,000	\$75,000	\$0	\$0	0	0	0	0		
Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$74,833	\$0	\$75,000	\$75,000	\$0	\$0	0	0	0	0		
FY22-23									\$270,403	\$11,693	\$477,752	\$401,601	\$0	\$69,279	0	0	0	0		
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	Continued progress to identify, characterize, and model multi-benefit project opportunities, including opportunities for distributed nature-based solutions. Contextualizing opportunities using alternative metrics to inform future planning.	\$224,816	\$0	\$230,000	\$230,000	\$0	\$0	0	0	0	0		
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	No	N/A	--	N/A	N/A	N/A	Sample analysis continued in conjunction with method development for high-throughput microplastics analysis, student training, and initial outreach activities.	\$45,586	\$11,693	\$247,752	\$171,601	\$0	\$69,279	0	0	0	0		
FY23-24									\$0	\$0	\$1,482,287	\$219,170	\$0	\$0	0	0	0	0		
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$1,007,287	\$44,170	\$0	\$0	0	0	0	0		
Source Reduction Strategy to Address Bacteria-Related Compliance Objectives for the Los Cerritos Channel	City of Lakewood	No	N/A	--	N/A	Data Collection and Field Work (SS)	N/A	No activities occurred because the execution of the Transfer Agreement was pending.	\$0	\$0	\$475,000	\$175,000	\$0	\$0	0	0	0	0		
Grand Total									\$16,995,493	\$12,646,640	\$87,186,179	\$59,272,707	\$268,566,921	\$62,710,537	37,340	4,643	178	288	3,038	4,812

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Infrastructure Program									\$0	\$0	\$1,250,000	\$1,250,000	\$29,964,000	\$7,100,000	193	11	4	6	22	48
FY21-22									\$0	\$0	\$800,000	\$800,000	\$17,119,000	\$6,700,000	79	0	4	4	15	29
Viewridge Road Stormwater Improvements Project	Los Angeles County Public Works	No	Wet	Treatment Facility	Construction	Design	01/31/2027	Public Works made significant progress toward completing the Viewridge Road Stormwater Improvement Project (Project). Such milestones include the near completion of the Design Phase of the Project.	\$0	\$0	\$800,000	\$800,000	\$17,119,000	\$6,700,000	79	0	4	4	15	29
FY22-23									\$0	\$0	\$100,000	\$100,000	\$4,200,000	\$50,000	42	5	0	1	2	6
Liberty Canyon Road Green Improvement	Los Angeles County Public Works	No	Wet	Treatment Facility	Design	Planning	07/31/2028	The Project team has completed a topographic survey to supplement the Design Phase and have completed a Phase I Environmental Site Assessment.	\$0	\$0	\$100,000	\$100,000	\$4,200,000	\$50,000	42	5	0	1	2	6
FY23-24									\$0	\$0	\$350,000	\$350,000	\$8,645,000	\$350,000	72	6	0	1	5	12
Cornell – Mulholland Highway Green Improvement Project	Los Angeles County Public Works	No	Wet	Treatment Facility	Design	Planning	08/28/2028	Improvement Project has made great progress towards completion of the Planning Phase in preparation for the Design Phase. The County has completed final Survey of the project site, and has also completed the Phase I Environmental Site Assessment Report.	\$0	\$0	\$350,000	\$350,000	\$8,645,000	\$350,000	72	6	0	1	5	12
Scientific Study									\$0	\$0	\$108,292	\$37,989	\$0	\$0	0	0	0	0		
FY22-23									\$0	\$0	\$108,292	\$37,989	\$0	\$0	0	0	0	0		
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$108,292	\$37,989	\$0	\$0	0	0	0	0		
Grand Total									\$0	\$0	\$1,358,292	\$1,287,989	\$29,964,000	\$7,100,000	193	11	4	6	22	48

						Information Reported by Developer												Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)			
Infrastructure Program									\$9,921,182	\$27,939,499	\$60,491,978	\$34,202,713	\$184,561,098	\$47,690,997	66,907	2,174	79	82	569	894			
FY20-21									\$7,708,530	\$21,894,599	\$15,500,000	\$15,500,000	\$79,718,906	\$28,800,000	3,205	1,163	26	0	91	135			
Baldwin Lake and Tule Pond Restoration Project	Los Angeles County Public Works/Flood Control District	Yes	Dry	Infiltration Facility	Design, Construction	Design	12/21/2027	During FY23-24, the development of the 90% PS&E continued until September 2023 when the documents were submitted by all project design teams and consultants (MLA, CWE, JCCA, WSP). The 90% PS&E was reviewed and commented on by PW and DPR staff and the Project moved on to the development of the 100%.	\$708,530	\$3,972,599	\$8,500,000	\$8,500,000	\$43,718,906	\$6,300,000	205	0	4	0					
East Los Angeles Sustainable Median Stormwater Capture Project	Los Angeles County	Yes	Dry	Infiltration Well	Construction, O & M	Post-Construction Monitoring	03/31/2022	Public Works has continued the operation and maintenance of the East Los Angeles Sustainable Median Stormwater Capture Project (Project). The Project completed two years of reporting and monitoring. It will continue to be monitored for the next year.	\$7,000,000	\$17,922,000	\$7,000,000	\$7,000,000	\$36,000,000	\$22,500,000	3,000	1,163	22	0	91	135			
FY21-22									\$2,212,652	\$6,044,900	\$14,569,329	\$12,427,359	\$58,127,651	\$14,007,713	46,806	575	44	48	374	576			
Alhambra Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG)	Yes	Dry	Treatment Facility	Design, Construction	Design	06/30/2027	Agency coordination was ongoing during the fiscal year. Progress meetings were held to discuss comments and next steps. 90% plans, specifications, and estimates were in development, addressing comments from the 65% plan review. Early coordination regarding right-of-way acquisition was ongoing.	\$0	\$341,704	\$2,572,180	\$1,749,490	\$5,144,400	\$2,572,220	11,120	0	2	0					
East Los Angeles College Northeast Drainage Area and City of Monterey Park Biofiltration Project	East Los Angeles College/Build LACCD	Yes	Wet	Biofiltration	Design, Construction	Design	08/18/2026	N/A	\$198,875	\$0	\$532,618	\$532,618	\$3,876,481	\$798,927	7	2	1	1	3	1			
Eaton Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG)	Yes	Dry	Treatment Facility	Design, Construction	Design	06/30/2027	Agency coordination was ongoing during the fiscal year. Progress meetings were held to discuss comments and next steps. 90% plans, specifications, and estimates were in development, addressing comments from the 65% plan review. Early coordination regarding right-of-way acquisition was ongoing.	\$0	\$341,704	\$1,729,220	\$1,136,330	\$3,458,500	\$1,894,220	15,680	0	2	0					
Merced Ave Greenway (Phase I - South Residential Corridor)	City of South El Monte	Yes	Wet	Bioretention	Construction	Construction	04/30/2025	Funding Gap closed in July 2023. Awarded work to General Contractor with Notice to Proceed issued Dec 11, 2023. Construction began January 5, 2024. Site demolition, preparation, hardscape & WQ BMPs were mostly installed on westside of Merced Ave by June 30, 2024 and work on the east side had begun.	\$1,341,678	\$4,028,596	\$3,234,694	\$3,234,694	\$11,004,149	\$4,110,769	46	10	2	2	17	25			
Mt. Lowe Median Stormwater Capture Project	Los Angeles County	No	Wet	Infiltration Well	Design, Construction	Design	06/28/2027	During the Reporting Year, Los Angeles County Public Works continued working on the design phase and the Draft Addendum to the Programmatic Environmental Impact Report.	\$100,000	\$146,900	\$800,000	\$800,000	\$13,300,000	\$1,587,000	25	7	0	1	2	3			
Plymouth School Neighborhood Stormwater Capture Demonstration Project	Amigos de los Rios (AdIR), Claire Robinson	Yes	Wet	Infiltration Facility	Planning, Design, Construction, O & M	O&M	03/31/2024	Year 4 accomplishments include Emerald Necklace volunteer events, Phase 1 establishment care, summer mobilization/traffic safety, final LID planters, bioswale, and rain garden installation, urban forest landscape planting, and annual maintenance operations.□	\$558,679	\$844,291	\$559,162	\$559,162	\$843,752	\$232,357	12	7	0	3	4	4			
Rio Hondo Ecosystem Restoration Project	City of Monrovia	Yes	Wet	Treatment Facility	Design	Design	07/03/2031	The RHSGR Watershed Management Authority executed the Regional Program Transfer Agreement with the LACFCD and obtained the services of a design consultant. The project design was initiated in May 2024. A site visit was conducted in June 2024 with project stakeholders.	\$13,420	\$0	\$2,329,375	\$2,329,375	\$20,089,689	\$0	10,681	549	37	41	349	543			
Rubio Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG)	Yes	Dry	Treatment Facility	Design, Construction	Design	06/30/2027	Agency coordination was ongoing during the fiscal year. Progress meetings were held to discuss comments and next steps. 90% plans, specifications, and estimates were in development, addressing comments from the 65% plan review. Early coordination regarding right-of-way acquisition was ongoing.	\$0	\$341,704	\$2,812,080	\$2,085,690	\$410,680	\$2,812,220	9,235	0	1	0					
FY22-23									\$0	\$0	\$4,078,000	\$1,484,000	\$4,078,000	\$0	5,800	430	2	0	9	14			
Vincent Lugo Park Stormwater Capture Project	City of San Gabriel	Yes	Dry	Bioretention	Design, Construction	Planning	N/A	The project has not started and is on hold pending a response to the City's request for the County to be the project lead.	\$0	\$0	\$4,078,000	\$1,484,000	\$4,078,000	\$0	5,800	430	2	0	9	14			
FY23-24									\$0	\$0	\$26,344,649	\$4,791,354	\$42,636,541	\$4,883,284	11,096	6	7	34	94	168			
Burke Heritage Park & Marengo Yard Stormwater Capture Project	City of Alhambra	No	Wet	Treatment Facility	Design, Construction	Planning	10/19/2026	Development of the preliminary design, including the Feasibility Study evaluation and preliminary design report (PDR), has been ongoing. The topographical survey was received on June 27, 2023.	\$0	\$0	\$4,424,118	\$787,896	\$4,770,923	\$250,000	111	6	0	11	15	31			
El Monte Norwood Elementary School Stormwater Capture Project	Edna Robidas (Trust for Public Land)	Yes	Wet	Biofiltration	Design, Construction, O & M	Planning	N/A	N/A	\$0	\$0	\$9,828,559	\$642,637	\$9,828,560	\$0	61	0	1	5	15	34			
Kinneloa Yard Stormwater Capture Project Preliminary Design and Feasibility Study	City of Pasadena	No	Wet	Treatment Facility	Design	Design	07/13/2029	The City of Pasadena is leading this effort to implement a regional stormwater capture facility to treat stromwater runoff from Eaton Wash Channel. The City executed the SCW Fund Transfer Agreement and is in the process of releasing an RFP to obtain the services of a design consultant.	\$0	\$0	\$2,292,762	\$2,292,762	\$16,407,508	\$0	10,254	0	6	17	55	90			

Reported data by project and study developers exported on July 17, 2025

*Note: New WQ metrics from Initial Watershed Plans anticipated to be finalized in early 2026.

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Merced Avenue Stormwater Capture Project	City of El Monte	Yes	Dry	Treatment Facility	Design, Construction	Design	10/24/2028	The City of El Monte is leading this effort to implement a dry-weather treatment and stormwater capture project at the Merced Ave drainage channel. The City executed the SCW Fund Transfer Agreement in May 2024 and was in the process of obtaining the services of a design consultant for this project.	\$0	\$0	\$9,799,210	\$1,068,059	\$11,629,550	\$4,633,284	670	0	0	0	10	13
Scientific Study									\$1,042,040	\$0	\$2,185,720	\$1,375,557	\$0	\$605,000	0	0	0	0		
FY20-21									\$805,184	\$0	\$855,530	\$804,500	\$0	\$605,000	0	0	0	0		
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Finalized updates to the LRS Adaptation Plan to address Regional Board comments and resubmitted. Coordinated with the TAC and Regional Board staff. Finalized source investigations in Year 3 targeted AOIs.	\$264,500	\$0	\$264,500	\$264,500	\$0	\$0	0	0	0	0		
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	N/A	\$540,684	\$0	\$591,030	\$540,000	\$0	\$605,000	0	0	0	0		
FY21-22									\$146,527	\$0	\$281,112	\$185,150	\$0	\$0	0	0	0	0		
Fire Effects Study in the ULAR Watershed Management Area	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Dry weather water quality and bioassessment monitoring conducted June 19, 2024 at SCR sites. Continue data analysis and modeling efforts and develop Post-Fire and Climate Change BMP Model Report.	\$146,527	\$0	\$281,112	\$185,150	\$0	\$0	0	0	0	0		
FY22-23									\$90,330	\$0	\$355,494	\$355,494	\$0	\$0	0	0	0	0		
Support the LRS Adaptation Addressing the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Submitted revised LRS Adaptation Plan to Regional Board addressing all comments in May 2024. Conducted dry weather strategic risk-based monitoring and site recon for Alhambra Wash area of investigation. Updated the LRS Adaptation Story Map.	\$35,448	\$0	\$115,028	\$115,028	\$0	\$0	0	0	0	0		

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Infrastructure Program									\$0	\$1,841,615	\$41,467,268	\$16,244,222	\$91,956,596	\$15,887,500	2,457	1,014	35	65	344	664
FY20-21									\$0	\$354,909	\$20,887,500	\$4,688,603	\$46,001,000	\$5,387,500	1,309	317	21	28	180	302
Hasley Canyon Park Stormwater Improvements Project	Los Angeles County Public Works	No	Wet	Infiltration Facility	Construction	Planning	08/31/2029	During the reporting year, the Project entered the pre-design phase and selected the Construction Manager At-Risk delivery method to guarantee maximum project construction cost and reduce potential change order costs.	\$0	\$354,909	\$2,887,500	\$2,887,500	\$28,001,000	\$2,387,500	150	38	2	6	23	47
Newhall Park Infiltration	City of Santa Clarita	Yes	Wet	Infiltration Facility	Design, Construction	Design	12/29/2028	The Newhall Park Infiltration project has been placed on hold so that the City may focus efforts on a different water quality project.	\$0	\$0	\$18,000,000	\$1,801,103	\$18,000,000	\$3,000,000	1,159	279	19	22	157	256
FY22-23									\$0	\$0	\$500,000	\$500,000	\$18,402,000	\$500,000	150	23	3	5	23	52
Pico Canyon Park Stormwater Improvements Project	Los Angeles County	No	Wet	Infiltration Facility	Design	Planning	06/09/2028	During the Reporting Year, a feasibility study was initiated to assess the combination of Pico Canyon Park Project and Jake Kuredjian Park Project as a single water quality project.	\$0	\$0	\$500,000	\$500,000	\$18,402,000	\$500,000	150	23	3	5	23	52
FY23-24									\$0	\$1,486,706	\$20,079,768	\$11,055,619	\$27,553,596	\$10,000,000	998	674	11	32	141	310
Via Princessa Park and Regional BMP Project	City of Santa Clarita	Yes	Wet	Infiltration Facility	Construction, O & M	Design	07/31/2028	Project is in the Design phase, approaching 90% plans.	\$0	\$1,486,706	\$20,079,768	\$11,055,619	\$27,553,596	\$10,000,000	998	674	11	32	141	310
Scientific Study									\$0	\$0	\$361,833	\$126,931	\$0	\$0	0	0	0	0		
FY22-23									\$0	\$0	\$361,833	\$126,931	\$0	\$0	0	0	0	0		
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$361,833	\$126,931	\$0	\$0	0	0	0	0		
Grand Total									\$0	\$1,841,615	\$41,829,101	\$16,371,153	\$91,956,596	\$15,887,500	2,457	1,014	35	65	344	664

						Information Reported by Developer						Anticipated Benefits - Application						New WQ Metrics*		
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Infrastructure Program									\$6,740,101	\$8,017,518	\$101,263,442	\$65,413,974	\$338,414,160	\$45,765,449	25,409	2,261	296	475	3,889	6,285
FY20-21									\$723,148	\$6,794,360	\$35,829,700	\$35,829,700	\$98,031,426	\$11,676,000	5,405	267	60	27	247	387
Alondra Park Multi Benefit Stormwater Capture Project	Los Angeles County	Yes	Dry	Diversion to Sanitary Sewer	Design, Construction	Construction	04/06/2026	The bid award package for the project was processed and advertised to contractors. The contractor OHLA was awarded the project. A major milestone that was accomplished during this year was the start of construction, beginning in January 2024. Construction is on schedule and currently without delays.	\$0	\$6,386,181	\$30,000,000	\$30,000,000	\$70,000,000	\$11,500,000	4,945	133	34	0	128	194
Torrance Airport Storm Water Basin Project, Phase 2	City of Torrance	Yes	Wet	Diversion to Sanitary Sewer	Design	Design	02/28/2030	Revised Preliminary Design Report. Submitted SCW grant funding application for construction phase.	\$388,436	\$0	\$906,000	\$906,000	\$19,731,426	\$176,000	401	120	17	17	105	171
Wilmington Q Street Local Urban Area Flow Management Project	City of Los Angeles, Bureau of Sanitation	Yes	Wet	Infiltration Well	Design, Construction	Design	04/02/2027	The Project has been awarded funds for Design, Bid & Award, Construction, & Post Construction totaling to an amount of \$4,923,700. The Project has received all of this funding to date. During this reporting period, the Project submitted a PMR and is working to finalize the predesign phase.	\$334,712	\$408,178	\$4,923,700	\$4,923,700	\$8,300,000	\$0	59	14	9	10	14	22
FY21-22									\$5,409,356	\$897,418	\$39,845,530	\$19,191,165	\$82,102,125	\$24,570,483	4,138	1,544	66	215	734	1,211
Carson Stormwater and Runoff Capture Project at Carriage Crest Park	City of Carson	Yes	Wet	Diversion to Sanitary Sewer	O & M	Construction	05/31/2025	Maintenance activities did not begin during this period because construction was not yet complete. No expenses have been reported for the items listed under the scope of work for this project.	\$0	\$0	\$1,037,500	\$622,500	\$25,000,000	\$18,720,000	1,146	455	13	28	185	295
South Santa Monica Bay Water Quality Enhancement: 28th Street Storm Drain Infiltration Project	City of Manhattan Beach	No	Wet	Infiltration Well	Design, Construction, O & M	Design	09/11/2026	Permitting/environmental compliance advanced as several permits were approved. CEQA documentation was submitted to the State Clearing House in February 2024. The City hosted several outreach/engagement events during the fiscal year. 90% plans, cost, and specifications were submitted in June 2024.	\$916,462	\$151,240	\$17,620,030	\$9,508,565	\$17,818,316	\$5,119,326	1,519	478	5	130	264	440
Stormwater Basin Expansion Project	City of Torrance	No	Wet	Infiltration Facility	Construction	Post-Construction Monitoring	11/16/2023	Construction was completed on November 2, 2023 and Notice of Completion was filed on November 16, 2023. Request for Proposal for Post-construction Monitoring per the SCW Transfer Agreement No. 2021RPSSMB03 is being prepared.	\$3,783,809	\$170,604	\$4,505,000	\$4,505,000	\$3,783,809	\$731,157	1,407	561	38	47	272	452
Wilmington Neighborhood Greening Project	City of Los Angeles, Bureau of Sanitation and Environment	Yes	Wet	Cistern	Planning, Design, Construction, O & M	Design	06/30/2027	The Project has been awarded funds totaling to an amount of \$4,555,100. During this annual reporting period, the Project submitted a PMR, received \$0, completed Pre-Design, began Design, and approved a consultant for CEQA services. An additional \$4.5M was granted via the submitted 2023 PMR.	\$709,085	\$575,574	\$16,683,000	\$4,555,100	\$35,500,000	\$0	66	50	10	11	13	24
FY22-23									\$476,246	\$309,871	\$5,965,388	\$3,839,250	\$39,745,600	\$2,302,150	854	0	9	42	273	411
Downtown Lomita Multi-Benefit Stormwater Project	City of Lomita	Yes	Wet	Infiltration Well	Design	Design	09/30/2027	City received executed Transfer Agreement on 10/5/23. RFP for design work was released on 10/24/23. NTP was issued to Hazen and Sawyer on 1/9/24. Design work began. Geotech investigation was performed which revealed lower than expected infiltration rates. Outreach was performed.	\$177,884	\$743	\$449,300	\$449,300	\$1,278,000	\$449,500	111	0	0	6	31	60
Fulton Playfield Multi-Benefit Infiltration Project	City of Redondo Beach	No	Wet	Infiltration Facility	Planning, Design, Construction, O & M	Design	05/31/2026	During the FY23-24 Reporting Year, the following activities were conducted: - First community outreach event was held in February 2024. - Obtained conceptual design approval for the LACFCD permit. - Completed the 75% engineering design submittal.	\$298,362	\$0	\$4,292,138	\$2,166,000	\$7,927,000	\$436,000	465	0	7	13	78	138
Hermosa Beach Multi-Benefit Parking Lot Greening Project (Lot D)	Hermosa Beach	No	Wet	Infiltration Facility	Construction	Bid/Award	06/30/2026	Pending approval of Transfer Agreement Addendum submittal, and remaining installment of SCW funding award.	\$0	\$0	\$423,950	\$423,950	\$1,040,600	\$616,650	0	0	0	11		
West Rancho Dominguez - San Pedro Street Green Improvement	Los Angeles County Public Works	Yes	Wet	Infiltration Well	Design	Planning	10/03/2029	We continued our efforts to finalize the PCR this reporting period. Geotechnical Investigations were performed, and soil conditions of the project area were assessed. Findings of the assessment will be incorporated in Design Plans. The Project was evaluated and given a preliminary ISI score of 76.	\$0	\$309,128	\$800,000	\$800,000	\$29,500,000	\$800,000	278	0	2	13	164	213
FY23-24									\$131,350	\$15,870	\$19,622,824	\$6,553,859	\$118,535,009	\$7,216,816	15,012	450	161	190	2,635	4,275
Beach Cities Green Streets Project	City of Torrance	No	Wet	Infiltration Facility	Construction	Bid/Award	02/28/2026	Reviewed 100% Design Plans, Specifications, and Estimates. Coordinated review of Memorandum of Understanding between Beach Cities (Cities of Redondo Beach, Manhattan Beach and Hermosa Beach).	\$0	\$0	\$5,366,953	\$5,366,953	\$8,388,716	\$2,650,000	200	55	1	9	32	55
Glen Anderson Park Regional Stormwater Capture Green Streets	City of Redondo Beach	Yes	Wet	Infiltration Well	Design, Planning	Design	07/31/2028	During FY23-24, the utility research and topographic survey activities were completed. The geotechnical investigation field work was completed and a draft report was prepared. Preparation of the community outreach and engagement plan as well as the engineering designs were started.	\$131,350	\$0	\$782,000	\$391,000	\$6,620,300	\$0	483	0	0	22	68	136

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Machado Lake Ecosystem Rehabilitation (MLER) Operations and Maintenance	City of Los Angeles, Department of Public Works, LA Sanitation and Environment	Yes	Wet	Bioretention	O & M	O&M	N/A	The MLER O&M project began quarterly reporting during Q3 FY 23/24. During this annual reporting period, the project began certain O&M activities, but no funds were received. The Transfer Agreement was not executed during FY 23/24.	\$0	\$15,870	\$3,199,371	\$282,706	\$91,239,493	\$2,554,816	14,156	235	154	154	2,485	3,993
Wilmington-Anaheim Green Infrastructure Corridor Project	City of Los Angeles, Department of Public Works, LA Sanitation and Environment	Yes	Wet	Diversion to Sanitary Sewer	Planning, Design, Construction, O & M	Planning	06/30/2027	This Project began quarterly reporting during Q3 FY 23/24. During this annual reporting period, the Project began planning efforts. The Transfer Agreement was not executed during FY 23/24 and no money was received. Expected execution and disbursement of first year funds is late summer 2024.	\$0	\$0	\$10,274,500	\$513,200	\$12,286,500	\$2,012,000	173	160	6	6	50	92
Scientific Study									\$83,806	\$13,615	\$1,415,200	\$953,477	\$0	\$69,279	0	0	0	0		
FY20-21									\$39,108	\$1,922	\$57,886	\$57,886	\$0	\$0	0	0	0	0		
Recalculation of Wet Weather Zinc Criterion	City of Los Angeles Sanitation	No	N/A	--	N/A	N/A	N/A	Completed 1st round of revisions to the Implementation Report based on comments received from TAC and SC. Final TAC&SC meeting held on 6/11. Final report completion delayed, will report in future modifications.	\$39,108	\$1,922	\$57,886	\$57,886	\$0	\$0	0	0	0	0		
FY21-22									\$0	\$0	\$1,109,563	\$723,990	\$0	\$0	0	0	0	0		
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$1,109,563	\$723,990	\$0	\$0	0	0	0	0		
FY22-23									\$44,697	\$11,693	\$247,752	\$171,601	\$0	\$69,279	0	0	0	0		
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	No	N/A	--	N/A	N/A	N/A	Sample analysis continued in conjunction with method development for high-throughput microplastics analysis, student training, and initial outreach activities.	\$44,697	\$11,693	\$247,752	\$171,601	\$0	\$69,279	0	0	0	0		
Grand Total									\$6,823,907	\$8,031,134	\$102,678,642	\$66,367,451	\$338,414,160	\$45,834,728	25,409	2,261	296	475	3,889	6,285

						Information Reported by Developer										Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)	
Infrastructure Program									\$33,820,107	\$87,296,495	\$287,618,767	\$127,682,016	\$911,237,166	\$186,473,628	18,511	4,565	2,276	2,628	3,378	5,380	
FY20-21									\$21,362,638	\$84,345,932	\$98,023,398	\$74,890,998	\$398,215,745	\$57,929,000	4,146	1,650	2,051	2,202	1,844	3,073	
Active Transportation Rail to River Corridor Project - Segment A	Los Angeles Metropolitan Transit Authority (Metro)	Yes	Wet	Biofiltration	Construction, O & M	Construction	09/30/2025	During FY23-24 construction of the project reached 84% completion. Accomplishments include completing installation of irrigation lines, excavating landscape area and placing topsoil and planting landscaping.	\$750,008	\$67,493,982	\$8,425,000	\$7,925,000	\$8,200,000	\$8,400,000	21	10	2	8	6	11	
City of San Fernando Regional Park Infiltration Project	City of San Fernando (Kenneth Jones)	Yes	Wet	Infiltration Facility	Construction, O & M	Post-Construction Monitoring	10/04/2023	Construction was completed and testing, job walks, and punch list inspections were performed. A project soft opening ceremony was held on December 19, 2023. The Project is fully completed and closed out and started operation in early 2024. A dry-weather sampling event occurred on June 18, 2024.	\$8,707,873	\$4,303,938	\$9,201,200	\$9,100,800	\$15,704,570	\$3,600,000	942	263	10	27	177	286	
Echo Park Lake Rehabilitation	City of Los Angeles, Bureau of Sanitation	No	Wet	Treatment Facility	O & M	O&M	N/A	During this reporting period, equipment was procured and contractors were engaged for O&M needs. Contractors began and continue O&M services of the lake. The project did not receive any funding during FY 23/24 as all \$400,000 of SCW Regional funding had been previously awarded as of Q1 FY 21/22.	\$113,608	\$219,232	\$400,000	\$400,000	\$36,626,015	\$0	356	3	26	26	78	112	
Fernangeles Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Yes	Wet	Infiltration Facility	Planning, Design, Construction, O & M	Design	11/30/2027	All critical permits have been obtained. Finalized implementation agreement between Los Angeles Department of Public Works, Los Angeles Department of Water and Power, and Los Angeles Department of Recreation and Parks.	\$1,773,946	\$0	\$8,360,748	\$8,360,748	\$44,811,480	\$8,370,000	292	192	18	25	136	180	
Franklin D. Roosevelt Park Regional Stormwater Capture Project	Los Angeles County	Yes	Wet	Infiltration Facility	Construction, O & M	Post-Construction Monitoring	12/17/2020	During the Reporting Year, Los Angeles County Public Works has continued the operation and maintenance of the Franklin D. Roosevelt Park Regional Stormwater Capture Project (Project). The Project completed three years of reporting and monitoring as of Q1 of FY 23-24.	\$4,000,000	\$10,050,000	\$4,000,000	\$4,000,000	\$13,500,000	\$2,050,000	203	49	6	8	56	98	
Lankershim Boulevard Local Area Urban Flow Management Network Project	City of Los Angeles, Bureau of Sanitation	Yes	Wet	Infiltration Well	Planning, Design, Construction, O & M	Design	10/31/2027	The Project has been awarded funds totaling to \$15,418,140. During this annual reporting period, the Project received \$0, was granted an additional \$6M in Regional Funds via the submitted 2023 PMR, submitted the pre-design report, began 50% design, and started the CEQA technical studies process.	\$630,022	\$636,714	\$31,696,900	\$15,418,140	\$85,000,000	\$0	213	37	52	53	160	258	
Oro Vista Local Area Urban Flow Management Project	City of Los Angeles, Bureau of Sanitation	No	Wet	Infiltration Well	Planning, Design, Construction, O & M	Design	01/30/2027	The Project has been awarded \$6,354,000 for Planning, Pre-design, Design, Construction, and Optimization. During this period, the Project received \$0, completed pre-design, and entered the Design and CEQA phases. Additionally, a PMR was submitted for scope changes and a revised schedule.	\$449,251	\$515,737	\$10,590,600	\$6,354,360	\$38,000,000	\$0	161	2	22	24	22	45	
Rory M. Shaw Wetlands Park Project	Los Angeles Flood Control District	Yes	Wet	Treatment Facility	Design, Construction	Design	06/22/2032	During fiscal year 2023-24, the LA County team finalized the project plans, specifications, and engineer's estimate. Additionally, the team pursued funding including submitting a Letter of Interest and was invited to apply to EPA's Water Infrastructure Financing and Innovation Act Program.	\$0	\$0	\$10,000,000	\$8,000,000	\$85,000,000	\$17,800,000	929	589	1,880	1,993	898	1,576	
Strathern Park North Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Yes	Wet	Infiltration Facility	Planning, Design, Construction, O & M	Design	12/31/2027	All critical permits have been obtained. Finalized implementation agreement between Los Angeles Department of Public Works, Los Angeles Department of Water and Power, and Los Angeles Department of Recreation and Parks.	\$2,356,719	\$0	\$9,278,606	\$9,278,606	\$43,380,680	\$9,467,000	485	294	25	34	195	293	
The Distributed Drywell System Project	City of Glendale	Yes	Wet	Infiltration Well	Construction, O & M	O&M	N/A	N/A	\$117,260	\$0	\$1,893,000	\$1,876,000	\$1,893,000	\$0	57	69	2	2	11	20	
Valley Village Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Yes	Dry	Infiltration Facility	Planning, Design, Construction, O & M	Design	10/31/2027	All critical permits, with the exception of the Flood Construction Permit (LACFCD) permit, have been obtained. Finalized implementation agreement between Los Angeles Department of Public Works, Los Angeles Department of Water and Power, and Los Angeles Department of Recreation and Parks.	\$1,463,951	\$0	\$3,177,344	\$3,177,344	\$20,900,000	\$3,242,000	455	134	6	0	97	176	
Walnut Park Pocket Park Project	County of Los Angeles	Yes	Wet	Infiltration Well	Construction	O&M	06/17/2024	During the Reporting Year, Los Angeles County Public Works completed construction of the project. Post construction monitoring activities will commence at the onset of the upcoming storm season (2024/2025).	\$1,000,000	\$1,126,328	\$1,000,000	\$1,000,000	\$5,200,000	\$5,000,000	32	8	1	1	8	16	
FY21-22									\$9,579,286	\$2,077,630	\$119,781,056	\$39,403,568	\$289,479,322	\$70,492,220	8,010	1,728	97	233	877	1,339	
Altadena - Lake Avenue Green Improvement	Los Angeles County Public Works	Yes	Wet	Infiltration Well	Design	Design	03/13/2030	During the Reporting Year, Los Angeles County Public Works finalized various planning activities in order for the design phase to commence soon.	\$0	\$32,256	\$500,000	\$500,000	\$8,600,000	\$4,400,000	262	180	0	14	32	55	
Altadena Mariposa Green Street Demonstration Project	Amigos de los Rios, Claire Robinson	Yes	Wet	Infiltration Facility	Design, Construction	Design	12/31/2026	The Project is in the pre-design phase. During FY23-24, AdIR conducted routine outreach, and maintained the phase 1 landscape for community benefit. AdIR interviewed and selected a consulting firm to support the design and permitting, including coordinating with relevant county depts to obtain CEQA	\$0	\$219,495	\$739,772	\$721,772	\$767,106	\$132,544	3	1	0	5	3	6	

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Arroyo Seco-San Rafael Treatment Wetlands	City of Pasadena	Yes	Wet	Treatment Facility	Design, Construction	Design	05/31/2028	Continued on finalization of the MND. Held public meeting on document in Dec 2023. Adopted document in June of 2024. Completed plans to 95%. Started permitting with LACFCD for SD permit and use agreement for San Rafael location. Started environmental permitting process with regulatory agencies.	\$411,750	\$695,492	\$9,329,799	\$3,585,889	\$1,545,226	\$3,500,000	5,006	134	9	28	190	262
Broadway-Manchester Multi-Modal Green Streets Project	City of Los Angeles Bureau of Street Services (StreetsLA)	Yes	Wet	Cistern	Construction	Design	12/14/2027	The Broadway-Manchester Multi-Modal Green Streets Project has been awarded funds for Design and Construction totaling \$4,886,000. During this annual reporting period, the Project received \$0. Design is ongoing and CEQA efforts were completed. The Project is awaiting execution of Addendum #1.	\$951,711	\$621,375	\$12,345,116	\$4,886,000	\$38,611,524	\$3,927,000	205	100	9	10	33	55
David M. Gonzales Recreation Center Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Yes	Wet	Infiltration Facility	Design, Construction	Design	09/30/2027	All critical permits, with the exception of the Flood Construction Permit (LACFCD) permit, have been obtained. Finalized implementation agreement between Los Angeles Department of Public Works, Los Angeles Department of Water and Power, and Los Angeles Department of Recreation and Parks.	\$1,767,164	\$0	\$33,370,714	\$2,519,000	\$67,180,820	\$19,756,000	759	342	37	50	97	168
Lincoln Park Neighborhood Green Street Network	City of Los Angeles Sanitation and Environment	Yes	Wet	Infiltration Well	Planning, Design, Construction, O & M	Planning	03/31/2027	The Project has been awarded funds totaling \$7,453,832. During this annual reporting period, the Project received \$0, submitted a PMR (revised schedule/funding request/project cost), drafted a TOS for design and CEQA efforts, and began pre-design efforts, including geotechnical investigations.	\$264,468	\$478,246	\$18,634,580	\$7,453,832	\$37,000,000	\$0	157	77	1	46	57	112
Los Angeles Pierce College Northeast Campus Stormwater Capture & Use and Biofiltration Project	Los Angeles Community College District & BuildLACCD	No	Wet	Cistern	Design, Construction	Design	03/02/2027	Task 1 Project Management - Project management took place during this reporting period. Task 2 General Compliance Requirements/Project Effectiveness and Performance - Project started late so no Project Effectiveness activities during this reporting period. Task 3 Permitting & Environmental Compliance - Project started late so no environmental compliance activities during this reporting period. Task5 Design – Existing Conditions Inventory - 100% Schematic Designs for the project were completed and reviewed and commented on during this reporting period. Task 6 Stakeholder and Community Outreach/Engagement Activities - Project started late so no stakeholder activities during this reporting period.	\$391,481	\$0	\$5,243,675	\$5,243,675	\$20,291,646	\$5,243,676	132	106	7	11	21	24
Metro Orange Line a Water Infiltration and Quality Project	Los Angeles County Metropolitan Transportation Authority	N/A	N/A	N/A	N/A	Removed	N/A	N/A	\$2,774,439	\$0	\$12,670,400	\$12,670,400	\$0	\$0	0	0	0	0		
Valley Plaza Park Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Yes	Wet	Infiltration Facility	Design, Construction	Design	12/31/2027	All critical permits, with the exception of the Flood Construction Permit (LACFCD) permit, have been obtained. Finalized implementation agreement between Los Angeles Department of Public Works, Los Angeles Department of Water and Power, and Los Angeles Department of Recreation and Parks.	\$3,018,274	\$0	\$26,447,000	\$1,323,000	\$98,500,000	\$26,983,000	1,133	590	33	53	395	579
Westmont - Vermont Avenue Green Improvement	Los Angeles County Public Works	Yes	Wet	Infiltration Well	Design	Design	10/12/2027	We continue to review and gather additional information needed to approve the Final Project Concept Report (PCR). We are currently coordinating additional survey and geotechnical work to incorporate the findings in our Design Plans.	\$0	\$30,766	\$500,000	\$500,000	\$16,983,000	\$6,550,000	353	197	1	16	47	79
FY22-23									\$2,531,182	\$521,295	\$23,328,748	\$7,807,224	\$94,985,709	\$13,896,852	1,441	296	94	126	212	332
Echo Park Lake Rehabilitation Operation and Maintenance	City of Los Angeles, LA Sanitation and Environment	Yes	Wet	Bioretention	O & M	O&M	N/A	The Project has been awarded funds for O&M totaling to \$960,000. During this annual reporting period, the Project received \$480,000 on 7/13/23 and \$480,000 on 3/6/24. No work was performed and no money was spent - funds from EPL Round 1 are being exhausted before utilization of EPL Round 3.	\$0	\$0	\$2,400,000	\$960,000	\$36,626,015	\$1,989,000	780	74	78	90	78	112
Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project	Amigos de los Rios (ADLR) and Pasadena Unified School District (PUSD)	Yes	Wet	Infiltration Well	Design, Construction, O & M	Design	10/01/2025	Expanded natural infrastructure design to county streets, finalized engineering for the street phase, completed bid processes, maintained key campus features, coordinated drywell CEQA permitting, and engaged stakeholders.	\$50,561	\$126,057	\$3,018,148	\$2,741,348	\$3,611,200	\$869,852	40	7	0	6	11	21
Watts Civic Center Serenity Greenway	City of Los Angeles, Council District 15	Yes	Wet	Infiltration Well	Planning, Design, Construction, O & M	Design	02/01/2027	We initiated the design process, incorporating community outreach to gather input for the alleyway design. Geotechnical and topographical surveys were conducted by our consultants to assist in developing a 50% design plan	\$187,593	\$0	\$2,669,000	\$505,000	\$294,000	\$175,000	7	4	1	6	2	3

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
						Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases															
Whitsett Fields Park North Stormwater Capture Project	Los Angeles Department of Water and Power (LADWP)	Yes	Wet	Infiltration Facility	Design, Construction	Design	08/31/2028	All critical permits, with the exception of the Flood Construction Permit (LACFCD) permit, have been obtained. Finalized implementation agreement between Los Angeles Department of Public Works, Los Angeles Department of Water and Power, and Los Angeles Department of Recreation and Parks.	\$1,799,229	\$0	\$8,393,000	\$2,519,000	\$33,700,000	\$8,563,000	303	147	10	19	119	191
Winery Canyon Channel and Descanso Gardens Stormwater Capture and Reuse Project	Descanso Gardens Foundation	No	Wet	Cistern	Design, Construction, O & M	Planning	06/30/2026	The design for the lake improvement reached a 95% completion rate. The design for the stormwater capture project reached a completion rate of 50%. The permitting phase was launched.	\$493,800	\$395,238	\$6,848,600	\$1,081,876	\$20,754,494	\$2,300,000	311	64	5	5	2	3
FY23-24									\$347,000	\$351,638	\$46,485,565	\$5,580,226	\$128,556,390	\$44,155,556	4,914	892	34	67	445	636
Brookside Park Stormwater Capture Project	City of Pasadena	No	Wet	Infiltration Facility	Design	Design	11/15/2030	Funds not received. No activities performed.	\$0	\$0	\$2,198,612	\$2,198,612	\$22,570,269	\$0	1,166	178	11	29	182	231
California Avenue and Adjacent Streets Stormwater Capture Project	City of Glendale	Yes	Wet	Infiltration Well	Design, Construction, O & M	Planning	12/31/2025	N/A	\$0	\$0	\$2,970,899	\$289,810	\$3,961,217	\$990,318	164	104	0	10	54	85
Eagle Rock Boulevard: A Multi-Modal Stormwater Capture Project	City of Los Angeles, Department of Public Works, StreetsLA	Yes	Dry	Biofiltration	Design, Construction, Bid/Award	Design	02/25/2028	This Project began quarterly reporting during Q3 FY 23/24. During this annual reporting period, the project entered Pre-Design. The Transfer Agreement was not executed during FY 23/24. Expected execution and disbursement of first year funds is late summer 2024.	\$0	\$0	\$7,632,723	\$1,089,238	\$15,507,934	\$16,362,000	2,220	0	2	0	68	96
Earvin "Magic" Johnson Park Operation and Maintenance Project	Los Angeles County Public Works	Yes	Dry	Treatment Facility	O & M	O&M	02/01/2021	During the Reporting Year, Los Angeles County Public Works has continued the operation and maintenance of the Earvin "Magic" Johnson Park Project (Project). The Project is currently in its 4th year of monitoring. Monitoring will continue for the next 4 years for Safe Clean Water Program compliance.	\$325,000	\$115,000	\$1,625,000	\$325,000	\$29,650,000	\$1,625,000	375	56	15	0	129	208
Muir High School Campus Natural Infrastructure Improvement Project	Claire Robinson, Amigos de los Rios	Yes	Wet	Infiltration Well	Planning, Design, Construction, O & M	Design	03/31/2027	Efforts were focused on tree and shrub planting, volunteer engagement, and ongoing tree/shrub maintenance. A major volunteer event took place, drawing 118 participants who contributed to the planting and maintenance of project elements	\$22,000	\$13,211	\$1,891,500	\$404,400	\$2,259,400	\$737,500	22	7	0	1	8	9
Hollenbeck Park Lake Rehabilitation Project	City of Los Angeles, Department of Public Works, LA Sanitation and Environment	Yes	Dry	Infiltration Facility	Planning, Design, Construction, O & M	Planning	09/30/2030	This Project began quarterly reporting during Q3 FY 23/24. During this annual reporting period, the design TOS was advertised (6/4/24). The Transfer Agreement was not executed during FY 23/24 and no money was received. Expected execution and disbursement of first year funds is late summer 2024.	\$0	\$97,319	\$25,161,316	\$482,582	\$44,592,953	\$19,431,637	696	341	5	0	1	1
Sylmar Channel Project	City of Los Angeles, Department of Public Works, LA Sanitation and Environment	Yes	Wet	Infiltration Facility	Planning, Design, Construction, O & M	Planning	10/31/2031	This Project began Quarterly reporting during Q3 FY 23/24. During this annual reporting period, the Project selected the Design Consultant and no money was received. The Transfer Agreement was not executed during FY 23/24. Expected execution and disbursement of first year funds is late summer 2024.	\$0	\$126,108	\$5,005,515	\$790,584	\$10,014,617	\$5,009,101	272	206	1	26	4	5
Scientific Study									\$4,923,235	\$13,834	\$9,541,730	\$6,824,665	\$0	\$605,000	0	0	0	0		
FY20-21									\$2,963,525	\$13,834	\$3,207,951	\$3,038,331	\$0	\$605,000	0	0	0	0		
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Finalized updates to the LRS Adaptation Plan to address Regional Board comments and resubmitted. Coordinated with the TAC and Regional Board staff. Finalized source investigations in Year 3 targeted AOIs.	\$885,500	\$0	\$885,500	\$885,500	\$0	\$0	0	0	0	0		
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	N/A	\$1,799,315	\$0	\$1,969,620	\$1,800,000	\$0	\$605,000	0	0	0	0		
Recalculation of Wet Weather Zinc Criterion	City of Los Angeles Sanitation	No	N/A	--	N/A	N/A	N/A	Completed 1st round of revisions to the Implementation Report based on comments received from TAC and SC. Final TAC&SC meeting held on 6/11. Final report completion delayed, will report in future modifications.	\$278,710	\$13,834	\$352,831	\$352,831	\$0	\$0	0	0	0	0		
FY21-22									\$1,522,953	\$0	\$2,439,175	\$2,117,913	\$0	\$0	0	0	0	0		
Evaluation of infiltration testing methods for design of stormwater drywell systems	California State Polytechnic University, Pomona	No	N/A	--	N/A	N/A	N/A	The scientific study has been concluded per previous report. Outreach and dissemination efforts such as hosting workshops and preparing conference proceedings and journal manuscripts were conducted. Final Report was submitted in July 2024.	\$524,910	\$0	\$554,684	\$554,684	\$0	\$0	0	0	0	0		
Fire Effects Study in the ULAR Watershed Management Area	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Dry weather water quality and bioassessment monitoring conducted June 19, 2024 at SCR sites. Continue data analysis and modeling efforts and develop Post-Fire and Climate Change BMP Model Report.	\$490,382	\$0	\$941,112	\$619,850	\$0	\$0	0	0	0	0		
LAUSD Living Schoolyards Program Pilot Study	TreePeople	No	N/A	--	N/A	of Reports (SS)	N/A	N/A	\$507,661	\$0	\$943,379	\$943,379	\$0	\$0	0	0	0	0		
FY22-23									\$436,757	\$0	\$1,566,326	\$1,566,326	\$0	\$0	0	0	0	0		

						Information Reported by Developer									Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Request to Support the LRS Adaptation Addressing the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Submitted revised LRS Adaptation Plan to Regional Board addressing all comments in May 2024. Conducted dry weather strategic risk-based monitoring and site recon for Alhambra Wash area of investigation. Updated the LRS Adaptation Story Map.	\$118,674	\$0	\$385,095	\$385,095	\$0	\$0	0	0	0	0		
Community Garden Stormwater Capture Investigation	Los Angeles Community Garden Council	No	N/A	--	N/A	N/A	N/A	Entire project is complete for this period. Project team will be working to submit last quarterly report, annual report, and closing documentation.	\$134,826	\$0	\$378,286	\$378,286	\$0	\$0	0	0	0	0		
Maximizing Impact of Minimum Control Measures	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Finalized and documented modeling methods to represent identified MCM programs. Processed data available on programs to set up empirical models and inform mechanistic model inputs in order to quantify performance.	\$183,256	\$0	\$802,946	\$802,946	\$0	\$0	0	0	0	0		
FY23-24									\$0	\$0	\$2,328,277	\$102,095	\$0	\$0	0	0	0	0		
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$2,328,277	\$102,095	\$0	\$0	0	0	0	0		
Grand Total									\$38,743,342	\$87,310,329	\$297,160,497	\$134,506,681	\$911,237,166	\$187,078,628	18,511	4,565	2,276	2,628	3,378	5,380

						Information Reported by Developer										Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)	
Infrastructure Program									\$8,519,501	\$5,969,356	\$90,117,799	\$71,496,017	\$765,447,395	\$37,755,758	5,836	2,612	152	293	1,325	2,150	
FY20-21									\$7,800,960	\$5,855,056	\$79,421,513	\$60,814,731	\$684,278,526	\$32,200,000	2,999	1,387	88	190	787	1,417	
Barnes Park	City of Baldwin Park	Yes	Wet	Treatment Facility	Design, Construction	Construction	04/30/2025	Construction started in May 2024 and has been ongoing. Mobilization commenced and concluded during the quarter. Electrical improvement installation began in June 2024.	\$2,992,026	\$41,894	\$14,735,690	\$14,735,690	\$17,735,690	\$0	440	171	10	34	129	267	
Bassett High School Stormwater Capture Multi-Benefit Project	Los Angeles County	Yes	Wet	Infiltration Facility	Design, Construction	Design	08/01/2030	During the Reporting Year, Los Angeles County Public Works made significant progress in completing the Bassett High School Stormwater Capture (Project). Such milestones include entering into the design phase and receiving board approval for the Construction Manager At Risk (CMAR) delivery method.	\$2,069,534	\$3,131,884	\$31,200,000	\$21,200,000	\$624,000,000	\$31,200,000	1,146	441	50	82	385	692	
Encanto Park Stormwater Capture Project	City of Monrovia	Yes	Wet	Treatment Facility	Design, Construction	Design	08/19/2027	The RHSGR Watershed Management Authority is leading the development of this project. The design development continues with the 90% design. The Draft Mitigated Negative Declaration was developed and the Administrative Draft MND is currently under review by the Technical Advisory Committee.	\$434,702	\$0	\$2,482,248	\$2,482,248	\$7,318,361	\$1,000,000	189	73	1	7	22	44	
Garvey Avenue Grade Separation Drainage Improvement Project	City of El Monte	Yes	Wet	Infiltration Facility	Design, Construction, O & M	Construction	06/30/2025	Bid and award process was completed and construction started in March 2024. Catch basins, laterals, weir structures, manholes, and the hydrodynamic separator were constructed and installed. Preparation work for the installation of infiltration basins begun in June 2024.	\$900,276	\$2,681,277	\$4,000,000	\$4,000,000	\$4,117,000	\$0	78	24	5	7	51	67	
Pedley Spreading Grounds	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	No	Wet	Infiltration Facility	Design, Construction	Bid/Award	06/16/2026	The project was finishing its design phase with amendments and review. The project was then evaluated to be advertised for bids.	\$505,234	\$0	\$2,825,900	\$2,799,200	\$6,004,800	\$0	46	24	8	42	20	20	
Wingate Park Regional EWMP Project	City of Covina	Yes	Wet	Treatment Facility	Design, Construction	Design	09/30/2027	The City is reviewing the draft O&M plan and comments are expected in the future quarters.	\$899,188	\$0	\$24,177,675	\$15,597,593	\$25,102,675	\$0	1,100	654	14	18	179	326	
FY21-22									\$702,991	\$114,300	\$8,381,286	\$8,381,286	\$57,499,469	\$5,325,758	2,307	652	56	89	453	575	
Fairplex	East San Gabriel Valley Watershed Management Group	Yes	Wet	Infiltration Facility	Construction, Design	Design	06/18/2029	use of the Fairplex sports complex, the City conducted a Concept Evaluation Study and submitted a PMR application to locate the site downstream at the City's Ganesha Park. The USGR WASC approved the PMR and the City is awaiting approval of the SIP.	\$212,758	\$0	\$2,900,000	\$2,900,000	\$23,167,393	\$0	488	296	28	33	249	185	
FINKBINER PARK STORMWATER CAPTURE PROJECT	City of Glendora	No	Wet	Treatment Facility	Design	Design	08/31/2029	The Design Phase was initiated in May 2022. The design development progressed with the completion of the 90% Plans in April 2023. The City applied for construction funding beginning in FY 2024-25. The 100% design documents are underway. The Draft MND was prepared and completed in April 2024.	\$422,819	\$0	\$2,581,286	\$2,581,286	\$18,376,247	\$645,322	1,596	258	19	26	146	279	
Lone Hill Park	East San Gabriel Valley Watershed Management Group	No	Wet	Infiltration Facility	Construction, Design	Planning	11/05/2026	The past fiscal year was spent completing a request for proposal process that identified CWE as the firm that will design the Lone Hill Park Stormwater Project. This work will be report in FY 2024-25 as that is when the contract was entered into between CWE and the City of San Dimas.	\$67,414	\$49,300	\$900,000	\$900,000	\$9,900,000	\$0	219	98	3	6	58	110	
Zamora Park Renovation Project	City of El Monte	Yes	Wet	Biofiltration	Construction, O & M	Bid/Award	02/10/2026	Transfer Agreement has been executed on 10/17/2023	\$0	\$65,000	\$2,000,000	\$2,000,000	\$6,055,829	\$4,680,436	4	0	6	23	1	0	
FY22-23									\$15,550	\$0	\$2,315,000	\$2,300,000	\$23,669,400	\$230,000	531	573	8	14	85	158	
Glendora Avenue Green Streets	City of Glendora	No	Wet	Infiltration Facility	Design, Planning	Planning	N/A	N/A	\$0	\$0	\$315,000	\$300,000	\$8,669,400	\$230,000	395	193	5	8	55	104	
Marchant Park	East San Gabriel Valley Watershed Management Group	Yes	Wet	Infiltration Facility	Design	Planning	N/A	Staff is currently working with an Engineering firm to develop a Request for Proposal to hire a firm to design the project. RFP is slated to be publicized in the first quarter of 2025 and awarded prior to end of the fiscal year.	\$15,550	\$0	\$675,000	\$675,000	\$3,675,000	\$0	77	34	2	3	14	27	
Pelota Park	East San Gabriel Valley Watershed Management Group	Yes	Wet	Infiltration Facility	Design	Planning	N/A	No update from previous quarterly report status of activities.	\$0	\$0	\$1,325,000	\$1,325,000	\$11,325,000	\$0	58	347	1	3	16	28	
Scientific Study									\$575,888	\$0	\$2,296,037	\$1,256,393	\$0	\$0	0	0	0	0	0	0	
FY20-21									\$366,614	\$0	\$385,000	\$385,000	\$0	\$0	0	0	0	0	0	0	
San Gabriel Valley Regional Confirmation of Infiltration Rates	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	No	N/A	--	N/A	N/A	N/A	N/A	\$366,614	\$0	\$385,000	\$385,000	\$0	\$0	0	0	0	0	0	0	
FY21-22									\$0	\$0	\$1,139,644	\$100,000	\$0	\$0	0	0	0	0	0	0	
Regional Pathogen Reduction Study	Gateway Water Management Authority	No	N/A	--	N/A	N/A	N/A	N/A	\$0	\$0	\$1,139,644	\$100,000	\$0	\$0	0	0	0	0	0	0	
FY22-23									\$209,273	\$0	\$771,393	\$771,393	\$0	\$0	0	0	0	0	0	0	

Information Reported by Developer															Anticipated Benefits - Application				New WQ Metrics*	
Row Labels	Project Lead	DAC Benefit	Weather Type	BMP Type	SCWP Funded Phases	Latest Reported Project Phase as of July 2025	Estimated Construction End Date	General Overview of Activities and Accomplishments during FY23-24	Total SCWP Expenditures as of end FY23-24	Sum of Total Cost Share Expenditure as of end FY23-24	SCWP Funds Budgeted and Projected to Date (FY20-21 to FY28-29)	SCWP Funds Budgeted up to FY23-24	Est. Capital Cost	Est. Total Projected Cost Share Funding	Est. Area Managed (acres)	Annual Avg. Stormwater Capture (acre-ft)	Est. Storage Capacity (acre-ft)	Est. 24-hr Storage Capacity (ac-ft)	Est. Zinc Load Reduction (lbs/yr)	Est. Total Phosphorus Load Reduction (lbs/yr)
Community Garden Stormwater Capture Investigation	Los Angeles Community Garden Council	No	N/A	--	N/A	N/A	N/A	Entire project is complete for this period. Project team will be working to submit last quarterly report, annual report, and closing documentation.	\$119,554	\$0	\$378,284	\$378,284	\$0	\$0	0	0	0	0		
Maximizing Impact of Minimum Control Measures	San Gabriel Valley Council of Governments	No	N/A	--	N/A	N/A	N/A	Finalized and documented modeling methods to represent identified MCM programs. Processed data available on programs to set up empirical models and inform mechanistic model inputs in order to quantify performance.	\$89,719	\$0	\$393,109	\$393,109	\$0	\$0	0	0	0	0		
Grand Total									\$9,095,388	\$5,969,356	\$92,413,836	\$72,752,410	\$765,447,395	\$37,755,758	5,836	2,612	152	293	1,325	2,150

APPENDIX F: MUNICIPAL PROGRAM SUMMARY

The Municipal Program receives forty percent (40%) of the annual Safe, Clean Water Program (SCW Program) Tax Return and disburses funding directly to 85 municipalities and Los Angeles County (Unincorporated Area) based on the proportional tax revenue collected within each jurisdiction's boundary. The Municipal Program is designed to maximize the ability of local governments to address stormwater and urban runoff challenges and opportunities. Projects and programs are required to include a water quality benefit, while multi-benefit projects and the use of nature-based solutions are strongly encouraged. Municipal Program funding can be used for eligible activities such as project development, design, construction, monitoring, operations and maintenance (including operation and maintenance of projects built to comply with current adopted Los Angeles County Municipal Separate Storm Sewer System, or MS4, permits). Funds are also applicable to other projects, programs, and studies related to protecting and improving the quality of impaired waterways. Up to 30% of Municipal Program funds may be used for maintaining eligible activities older than when Measure W was approved by the voters on November 6, 2018. Through the first five fiscal years of the implementation of the SCW Program (FY2020-21 through FY2023-2024), approximately \$446.3 million has been allocated to the Municipal Program.

MUNICIPAL PROGRAM FUNDING PROCESS

Each municipality is required to prepare and submit an Annual Plan to the SCW Program prior to the start of a new fiscal year. Municipalities take ownership of disbursed funds and decide how they will allocate the funding in compliance with Program requirements. The SCW Program tracks proper use of Municipal Funds via oversight processes and assesses achievements through the Annual Reports due at the end of each year.

Municipalities are required to comply with a series of reporting requirements per their executed SCW Municipal Program Funds Transfer Agreement that include their Annual Plan for the current year and documentation of previous funding and activities. Municipalities are required to notify the Program of any significant deviations that may impact the Program goals as stated in their Annual Plan, including addition or removal of activities or significant changes to expenditures. The recurring reporting cycle allows for transparency and accountability prior to, during, and after the expenditure takes place.

All Annual Plans and Annual Reports are made available online through the Program website at <https://portal.safecleanwaterla.org/scw-reporting/reports>.

SUMMARY OF LOCAL TAX RETURN FOR MUNICIPALITIES

The District publishes both the estimate and actual local tax return data on the Program website. Actual local tax return data is available for FY2020-2021 through FY2023-2024 following review and certification:

- [Municipal Program Funds Collected for FY2020-21 Implementation](#): \$110,959,670
- [Municipal Program Funds Collected for FY2021-22 Implementation](#): \$111,414,878
- [Municipal Program Funds Collected for FY2022-23 Implementation](#): \$112,263,540
- [Municipal Program Funds Collected for FY2023-24 Implementation](#): \$111,643,586

The funding allocations only indicate eligible annual local tax return for each municipality. To receive funding, each municipality must comply with the reporting requirements. Figure F.1 below illustrates the annual average Municipal Program funds allocation to each of the 86 municipalities.




Figure F. 1. Annual Average SCW Program Municipal Program Allocations for Municipalities (millions)

Figure F.2 provides an overview of Municipal Program funds for each fiscal year in the first four years. A dashed line shows the mean annual Municipal Program allocation to serve as a reference point for disbursements, budget, and expenditures for each fiscal year. Over time,

these values are expected to regress to the mean, reflecting more consisting funding patterns as the Program matures.

1. **Disbursements** - After Fund Transfer Agreement are executed and required documents are submitted, SCW Program disburses funds to municipalities. The figure shows the total disbursements within each FY.
2. **Budgeted in Annual Plans** – (Annual Plans Due April 1) – Each of the 86 municipalities must submit Annual Plans for their proposed budget to implement their SCW Program in the upcoming FY.
3. **Total Reported Expenditures** – (Annual Reports due December 31) – Each of the 86 municipalities must submit Annual Report summarizing their SCW Program expenditures and progress towards achieving SCW Program goals in the prior FY. This column reflects what is self-reported as an expenditure by the municipalities for each FY.
4. **Unspent Carry Over** – Estimated total carry over of unspent funds at the end of each FY. Estimated by subtracting reported expenditures from total funds available (disbursement and previous year carryover) for each FY.




Figure F. 2. Municipal Program Fund Summary for FY2020-2021 to FY2023-2024 (analysis to June 30, 2024)

SUMMARY OF REPORTED ACTIVITY & EXPENDITURES

Reporting information is available from Municipal Reports submitted in FY2020-2021 to FY2023-2024 which details expenditures. All reported activities implemented through the Municipal Program are currently differentiated based on their “Type,” which include Projects, Program, Operation & Maintenance, and Stakeholder & Community Outreach/Engagement. Table F.1 summarizes the number of activities and expenditures reported for each activity type up to FY2023-2024 of the Program, which have completed reporting as of July 2025. Some of the municipalities have used their local return as leverage funding for regional projects, which is also included in the project activity type.

Table F. 1. Municipal Program Activity Types and Expenditures Summary for FY2020-2021 to FY 2023-2024

Municipal Activity Type	Number of Activities Reported (FY2020-2021 to FY2023-2024)	Total Reported Expenditures (FY2020-2021 to FY2023-2024)	Number of Complete Activities Reported (FY2020-2021 to FY2023-2024)
Projects	205 ¹	\$124,100,000	28 ²
Program	401	\$106,200,000	52
Operation & Maintenance	76	\$18,200,000	10
Stakeholder & Community Outreach / Engagement	18	\$200,000	6
Total	700	\$248,700,000	96
Information reported by municipalities in the SCW Program Reporting Module [1] Includes 29 funded Regional Program Projects incorporating local cost share, totaling \$52.3M of reported Municipal Program expenditure [2] Project Activity reported completing construction phase			

Table F. 2. Number of Municipal Program Projects Reporting SCW Program Expenditures Towards Program Benefits from FY2020-2021 to FY2023-2024

Program Benefits	Number of Projects ¹	Number of Constructed Projects ²
Community Investment Benefits	107	21
Water Quality Benefits	176	28
Water Supply Benefits	26	2
Nature-Based Solutions	54	15
Disadvantaged Communities Benefits	23	1
Total number of Municipal Projects reporting expenditures in FY2020-2021 to FY2023-2024	176	28
Information reported by municipalities in the SCW Program Reporting Module		
[1] Does NOT include 29 funded Regional Program Projects incorporating local cost share		
[2] Project Activity reported completing construction phase		

SUMMARY OF PROGRAM GOALS ACHIEVED THROUGH MUNICIPAL PROGRAM

Municipalities are required to report how funded activities align with Program Goals. Table 15 shows the number of municipalities (out of 86) that have reported Program expenditures on at least one activity that contributes towards a Program Goal for the four years that reporting data are available (FY2020-2021 and FY2023-2024).

Table F. 3. Summary of Municipalities Implementing an Activity towards SCW Program Goals

Program Goal	Goal Description	Number of municipalities implementing an activity in FY2020-2021 to FY2023-2024	Percentage of Municipalities
Goal A	Improves water quality and contribute to attainment of water-quality requirements?	85 ¹	99%
Goal B	Increases drought preparedness by capturing more Stormwater and/or Urban Runoff to store, clean, reuse, and/or recharge groundwater basins?	68	79%
Goal C	Improves public health by preventing and cleaning up contaminated water, increasing access to open space, providing additional recreational opportunities, and helping communities mitigate and adapt to the effects of climate change through activities such as increasing shade and green space?	51	59%
Goal D	Leverages other funding sources to maximize SCW PROGRAM Goals?	48	56%
Goal E	Invests in infrastructure that provides multiple benefits?	66	77%
Goal F	Prioritizes Nature-Based Solutions?	46	53%
Goal G	Provides a spectrum of project sizes from neighborhood to regional scales?	49	57%
Goal H	Encourages innovation and adoption of new technologies and practices?	34	39%
Goal I	Invests in independent scientific research?	20	23%

Program Goal	Goal Description	Number of municipalities implementing an activity in FY2020-2021 to FY2023-2024	Percentage of Municipalities
Goal J	Provides [Disadvantaged Community] Benefits, including Regional Program infrastructure investments, that are not less than one hundred and ten percent (110%) of the ratio of the [Disadvantaged Community] population to the total population in each Watershed Area?	33	38%
Goal K	Provides Regional Program infrastructure funds benefitting each Municipality in proportion to the funds generated within their jurisdiction, after accounting for allocation of the one hundred and ten percent (110%) return to [Disadvantaged Communities], to the extent feasible?	15	17%
Goal L	Implements an iterative planning and evaluation process to ensure adaptive management?	63	73%
Goal M	Promotes green jobs and career pathways?	58	67%
Goal N	Ensures ongoing operations and maintenance for Projects?	59	68%
<p>Information reported by municipalities in the SCW Program Reporting Module as of July 2025.</p> <p>[1] May include reported expenditures towards a Regional Program Infrastructure Project funded in approved SIP. One municipality reported zero expenditures.</p>			

APPENDIX G. DISTRICT PROGRAM SUMMARY

The District Program receives ten percent (10%) of the funding from the Safe, Clean Water Program (SCW Program, or Program) for administration, and implementation of the District Education Program which includes, but not limited to, public education and community engagement (including a sustained education and engagement program for disadvantaged communities), local workforce job training, and schools' education and curriculum programs.

The District Program implementation began in FY2019-2020, one year ahead of the Regional and Municipal Programs to establish the framework needed for their launch in FY2020-2021. Over the first five fiscal years of SCW Program implementation, the District's Program received \$139.45 million and allocated \$59.9 million (see Table G-1 and G-2 below for more information). The gap in spending versus revenue is expected to diminish rapidly once other in-development efforts are in place.

Of the \$59.9 million in District Program allocations for the first five years, the majority (70.4%, totaling \$42.2 million) was allocated to administration-related costs, encompassing labor, contract payments (such as the Metrics & Monitoring Study and Initial Watershed Plans), equipment, materials, and various miscellaneous and indirect charges. Stormwater Educational Programs constituted 17.0% of the allocation, totaling \$10.2 million, with the most substantial expense attributed to the Public Education and Community Engagement Grants Program.

In alignment with the July 2023 Los Angeles County Board of Supervisors [Motion to Accelerate the Implementation of the Safe, Clean Water Program](#), the District is evaluating additional dedicated resources. Contract expenditures are in progress for several significant efforts including the Initial Watershed Planning, Public Education & Community Engagement Grants Program, Portal & Website Enhancements, Regional Coordination, reporting coordination and review, Workforce Development Program, and Schools K-12 Education Program, which are included in overall District Program budgets. The District assembled a dedicated team to develop, initiate, and manage the SCW Program in its early years, as well as support the many current and future adaptive management efforts.

Table G. 1. Funds available for District Program Implementation for First Five Years from FY2019-2020 to FY2023-2024

Funding Source	Estimated Amount (millions)
SCW Program Tax Collection from FY2019-2020 to FY2023-2024 (July 1, 2019 to June 30, 2024)	\$139.4

Accrued interest for SCW Program during FY2019-2020 to FY2023-2024 (July 1, 2019 to June 30, 2024)	\$38.7
Total Funds Available for FY2019-2020 to FY2023-2024	\$178.1

Table G. 2. Allocation for Implementing District Program for First Five Years from FY2019-2020 to FY2023-2024

Activity	Estimated Allocation (millions)
Administer the SCW Program – <ul style="list-style-type: none"> - Collection of the Special Parcel Tax and distribution of funds, tax and payment administration, - Credit and incentive programs, review budgets and reports, and conduct audits - Regional and Municipal Program Administration - Oversight Committee Support 	\$42.2
Plan, implement, and maintain District Projects	\$0
Provide technical assistance, including the hiring and coordination of watershed coordinators	\$0.4
Oversee regional water quality planning and coordination, scientific studies, and water quality modeling	\$7.1
Educational Programs ¹ <ul style="list-style-type: none"> - Public education and community engagement Programs throughout the District - Local workforce job training - Schools education and curriculum Programs 	\$10.2
Total Allocation up to end of FY2023-2024 (SCW Program Inception to 6/30/2024)	\$59.9
Total Estimated Ending Balance - Rollover for start of FY2024-2025	\$118.2
[1] Not less than twenty percent (20%) of District Program funds shall be allocated for Educational Programs over a revolving five (5) year period. Through the first 5 years of the District Program Education Program, about \$10.2 million has been allocated (of the required	

\$27.8 million), leaving \$17.6 million that must be reserved for future Educational Program activity.

Table G. 3. Projected Allocations for Potential Future District Education Programs

District Education Program	Projected Allocation FY2025-2026	Projected Allocation FY2026-2027	Projected Allocation FY2027-2028
Public education and community engagement Program	TBD	TBD	TBD
Local workforce development	Department of Economic Opportunity (DEO) High Road Training Partnership - \$2 million	DEO High Road Training Partnership - \$2 million	TBD
Schools Education and curriculum programs	Generation Earth - \$250k Pilot Program - \$2 million Discovery Cube - \$3.5 million	Generation Earth - \$250k Discovery Cube - \$1.5 million	Generation Earth - \$250k
Total Projected	\$7.6 million	\$3.6 million	\$0.25 million

PROGRAM ADMINISTRATION

In the initial years of the Program, it was crucial to establish robust financial, governance, operating guidance, and administrative functions to support this vast, complex, and intricate endeavor. Program staff are responsible for several ongoing Program administration activities, many of which are described below.

Management & Facilitation of the Regional Oversight Committee

The SCW Program Regional Oversight Committee (ROC) consists of nine Board-appointed voting members and two non-voting members responsible for assessing whether Program goals are being achieved. The Program staff and ROC Executive Clerk support and staff the ROC meetings on an ongoing basis to facilitate meaningful discussion and decision making in accordance with the Ralph M. Brown Act of 1953. Further detail about composition and roles is in the Ordinance and the corresponding Operating Guidelines.

Management & Facilitation of the Regional Program Governance Committees

The 171 members of these governance committees (ROC, nine WASC, and Scoring Committee) include the 12 Watershed Coordinators as non-voting members and collectively meet nearly 80 times each year. These meetings are also subject to the Brown Act and regularly require significant resources and coordination by the District, including adapting to virtual meetings during the COVID-19 pandemic and more recently conducting hybrid meetings.

Development & Management of SCW Program Portal, Data and Tools

SCW Program staff manages and maintains the Program Website, Portals, Tools, Dashboards, and Maps, which allow for program participants to apply for Program funding, for SCW Program Committees to evaluate and recommend projects for funding, and for funded projects to report on progress and how SCW Program Goals are being achieved. SCW Program staff also oversees and manages a number of one-time efforts like the Metrics and Monitoring Study (MMS), the MMS Equity White Paper, and the development of specific guidance and guideline documents. Many of these efforts are described in the Adaptive Management Appendix C.

As the SCW Program evolves, the SCW Program suite of tools are consistently being improved upon based on lessons learned, feedback from project applicants and developers, and needs of the community. Some notable recent and upcoming enhancements to the SCW Program suite of tools include

Project Application Portal

Annual enhancements are made to the SCW Program Regional Program Projects Application Portal. The Call for Projects FY2024-2025 included the optional pilot Water Supply scoring method, and the Call for Projects FY2026-2027 included the optional pilot Water Supply and Water Quality scoring method. Further updates were made to streamline and allow project phase applications for design only, construction, or construction and O&M. [Supplemental Guidance to the Support Feasibility Study Guidelines](#) was developed to clarify the 19

requirements for a Project applying for design only funds versus a project applying for construction, and/or O&M funds.

Reporting

The Ordinance was amended in May 2024 to transition Regional Program reporting from a quarterly to semi-annual schedule. Regional Program project and study developers began submitting semi-annual reporting starting in February 2025.

- Updates to the Regional and Municipal Program Reporting Modules to improve user interface and better measure, track, report on goals and progress.
- Collection of new project measures and metrics to support Initial Watershed Planning efforts to better track SCW Program progress

Dashboard

SCW Program dashboard is continually updated and refined further as part of broader Adaptive Management efforts, including Watershed Planning. These enhancements improved data accessibility, performance tracking, and program transparency.

- The Watershed Planning Dashboard also presented key data for the ROC (and others) to assess alignment with SCW Program Goals and Watershed Planning Targets.
- SCW Program Bid and Projects Schedules allow the public to view estimated SCW Program Projects construction schedule and help contractors submit bids for SCW Program Projects.

Fund Transfer Agreement

Updates have been made to SCW Program Regional and Municipal Program Transfer Agreement and Addendum module to streamline the process to execute agreements and disburse SCW Program funds to Regional Program Developers and municipalities.

Spatial Data Library

Continuous updates are being made to the Spatial Data Library to view relevant available data and explore the interconnected, dynamic relationships at play—a key concept for the multi-benefit projects promoted by the SCW Program.

Review & Approval of Reporting & Transfer Agreement Information, and Disbursement of Funds

The District reviews all submitted Regional Program Applications/Attachments, Regional Program Quarterly Reports, Municipal Annual Plans, and Municipal Annual Reports for completeness.

Disbursement of Regional & Municipal Funds

The District also manages disbursement of funds, including collection and review of appropriate documentation, execution of Transfer Agreements and Addenda.

Management of Technical Assistance Teams for Technical Resources Program

The Technical Resources Program (TRP) provides resources to community groups, municipalities, and individuals who need assistance to develop their project concepts into Feasibility Studies that can be considered for the SCW Program Regional Program Infrastructure Program (IP). SCW Program staff manages the Technical Assistant Teams to support development of Feasibility Studies in partnership with the project proponent. As of September 2025, below are statuses of the TRP Concepts funded through Stormwater Investment Plan FY2023-2024:

- 37 projects concepts funded in TRP
 - 7 project concepts currently in progress
 - 4 projects concepts withdrew or were infeasible
 - 26 project concepts completed development into feasibility studies
 - 21 project concepts have applied for IP project
 - 11 project concepts were funded as IP project
 - 5 projects concepts applied for IP and under consideration for Call for Projects FY2026-2027
 - 5 projects concepts applied and were not funded or withdrew

Management of Tax Collection & Tax Relief Programs

Important activities include updates to the landcover impermeable area that serves as the basis for the tax roll, review and approval of impermeable area appeals (426 approved to date), approval of tax adjustments/exemptions/credits (approximately 15,000 ad valorem exemptions/reductions annually, 1,873 Low Income Senior Owned [LISO] Parcel Exemptions, 50 General Income Based Tax Reductions [GIBTR], and 22 approved Credit Applications to date).

Management of the Credit Program & Credit Trading Program

The SCW Program allows for parcels that have stormwater improvements that provide quantifiable benefits such as water quality, water supply, and community investment benefits to apply for credits that would reduce the parcel's assessment. Since the inception of the Program, Public Works has received 26 Credit applications, with 22 of them being approved. The Credit Trading Program was announced Summer of 2025. The application deadline to generate credit trading units was September 30, 2025. The purchasing and selling of these credit trading units must be submitted by May 1, 2026 for credits to apply to FY2026-2027 and FY2027-2028.

Development of Program-wide Reporting

SCW Program develops or supports the development of required materials and reports according to ordinance and operating guideline-specified timelines (e.g., SIP materials, Biennial Report, Watershed Area Regional Program Progress [WARPP] Reports, etc.).

Regional Coordination & Watershed Coordinators

SCW Program funds a Regional Coordination Team that supports the Safe Clean Water Program, coordinating the 12 Watershed Coordinators, facilitating and supporting governance activities, providing technical assistance, and as-needed services and project management.

Independent Review of Scientific Studies

SCW Program funds an independent review process to provide an unbiased evaluation of the technical adequacy and robustness of each Scientific Studies Program application to support governance committee decision-making on the awarding Regional Program Funds.

DISTRICT EDUCATION PROGRAM

The SCW Program District Education Program empowers the people of Los Angeles County to take action to support the goals of the Program. Public Works oversees programs including, but not limited to, public education and community engagement, local workforce job training, and school education and curriculum. Thoughtful and coordinated investments in the District Education Programs are being prioritized, as the goal is to develop and sustain program(s) that are coordinated with the many experienced and respected partners throughout Los Angeles County.

General Public & Community Engagement

The primary method for distributing information about the SCW Program is through the [website](#), which includes events, public resources, and updates on key initiatives and stormwater improvement projects and management across the region. In March 2024 the District completed a strategic refresh of SCW Program communications, which included website redevelopment aimed at delivering consistent, clear, up-to-date, and culturally relevant information about the Program. The website and other communication tools are tailored to diverse audiences and promote participation and engagement. The Program also amplifies communication through the Water for LA initiative, which is a trusted resource on all things water to help Los Angeles County residents understand and nurture their relationship with water.

SCW Program Public Education & Community Engagement Grants Program

As part of the District Education Program, the District entered into an agreement with the Water Foundation to develop and administer a Public Education and Community Engagement Grants Program (Grants Program) for the SCW Program. The Grants Program awards grants to non-profits, community groups, small municipalities, and others to support sustained community engagement and education efforts that advance the Program Goals. The Sole Source Agreement with the Water Foundation was adopted on June 6, 2023, by the Board of Supervisors, with a not-to-exceed amount of \$10M over a three-year term. To date, three rounds of grants have been reviewed, resulting in 52 grants funded for a total of \$8.5 million. Grant funds have been distributed and proposed grant activities are currently in progress. The timeline for spending the funds will depend on the length of the proposal activities. However, all funds must be fully expended no later than **July 31, 2026**, and final reports must be submitted no later than **September 30, 2026**, which marks the program's final deadline.

Local Workforce Development Programs

The objectives for the SCW Program Workforce Development Program, presented to the ROC on March 2025, focus on building a qualified workforce to support SCW Program projects and programs. Key goals include training both County staff and workers for municipalities and private contractors, creating pathways for individuals facing traditional employment barriers, and connecting communities to training, jobs, and long-term careers. The program also aims to ensure SCW Program projects are built, operated, and maintained by a qualified workforce.

Reports Informing Workforce Development Program

Since voter approval of the SCW Program in 2018, four key reports have guided development of the Workforce Development Program:

- February 2020: “*Safe Clean Water Program Workforce Development Literature Review*” (Estolano Advisors) – identified training programs, workforce models, and green stormwater infrastructure resources.
- February 2020: “Los Angeles County Safe, Clean Water Program Recommendation for the Utilization of Measure W Workforce Development Funds Final Memo” (Estolano Advisors) – outlined workforce development options.
- December 2023: “Los Angeles Regional Workforce Development to Maximize Safe Clean Water Program Objectives” (Accelerate L.A.) – provided workforce needs projections.
- January 2024: “*Safe Clean Water Program Workforce Landscape Assessment*” (Craftwater Engineering Inc. for the Los Angeles County Flood Control District) – summarized existing training and certificate programs and offered best-practice recommendations.

Partnership with Department of Economic Opportunity

LA County has partnered with the Department of Economic Opportunity (DEO), the County agency specializing in job training and career pipeline development, to create a workforce program that supports private contractors and municipalities in construction and operations and maintenance (O&M).

Construction Workforce

DEO is leveraging partnerships with union pre-apprenticeship programs and support services to help contractors meet local and targeted hire goals.

O&M Workforce

Using its High Road Training Partnership model, DEO is tailoring a program for SCW Program. The first step, now underway, is a job market analysis to identify current and near-term vacancies and skill needs for contractors and public agencies. DEO will then recruit and train candidates, and where gaps exist, partner with unions or community colleges to create tailored curricula

Los Angeles County Public Works Maintenance Team

Los Angeles (LA) County Public Works has an 11-person operation and maintenance team including a Construction Supervisor, Electro-mechanic working supervisor, crew leaders, electrical helpers, electro-mechanics and a heavy truck driver. The team currently maintains 28 water quality projects, including 5 SCW Program projects. The team developed an on-the-

job training program with consultant support. With no vacancies at this time and limited prospects for new positions, workforce development efforts are instead focusing on supporting contractors and municipalities.

As of July 2025, 18 SCW Program projects have been constructed, including 5 in unincorporated LA County that are maintained by the LA County Flood Control District (LACFCD). These projects provide baseline data on the workforce size and skills needed for long-term maintenance.

Assessment & Outlook

Workforce development efforts within LACFCD, together with the two DEO programs, represent initial steps toward building a skilled, sustainable workforce for SCW Program projects. Ongoing collaboration among LA County Public Works, DEO, and other stakeholders continues to refine training programs and align workforce capabilities with current and future demands. Strategic partnerships, targeted training, and continual assessment position the program to meet long-term demands, while continued support and expanded opportunities will be critical to ensure a qualified workforce for SCW Program's future success.

Schools Education & Curriculum Programs

SCW Program is supporting TK-12 watershed and stormwater education through multiple avenues. It has committed \$250k per year, totaling \$1.75M to the upcoming Generation Earth contract that is scheduled to commence in 2026. Additionally, SCW Program has committed \$5M to partner with Discovery Cube Los Angeles on the development and construction of a new outdoor educational exhibit. Through workshops, mentorship, and environmental projects, the goal of the program is to educate and empower teens in Los Angeles County to take an active role in addressing environmental concerns in their communities. Additionally, through the Public Education and Community Engagement Grants Program, 23% of approved grant proposals are either school-centered or include a TK-12 education component, totaling just over \$2 million in grant funding allocated to these efforts. SCW Program has also completed a benchmarking white paper highlighting best practices in stormwater education and the potential for integrating curriculum with school greening initiatives. Building on this work, SCW Program staff is assessing next steps to strengthen existing educational programs and identify opportunities to align educational efforts with school greening projects.

Outlook

The SCW Program remains committed to sustaining and expanding its District Education Program as a key component to grow engagement and knowledge of stormwater topics and issues. Building on the success of the Public Education & Community Engagement Grants

Program (Grants Program), staff will explore extending or adapting the Grants Program to develop new grant opportunities that further SCW Program Education Program goals.

In alignment with the ROC's recommendation in this Biennial Report, SCWP Program staff plans to establish workforce development, K-12 education, and schoolyard transformation grant programs, inspired by the Grants Program. Future program developments will encourage collaboration with other successful municipal and NGO-led initiatives to strengthen partnerships to further achieve program goals.

DRAFT