



Regional Program FY24-25 Annual Report Summary

SAFE CLEAN WATER PROGRAM
February 10, 2026
LOWER SAN GABRIEL RIVER (LSGR)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Infrastructure Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



Reporting Repository

Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.

For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.

Regional Program | Municipal Program

Lower Los Angeles River % | Category | Quarterly Report % | Name | Q4 (April - June) % | FY23-24 % | Clear All Filters

Use dropdowns above to filter this table:

< 1 >

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY24-25 Annual Report	July 2024 – June 2025	Aug 15, 2025	Winter 2025/2026
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026/2027
FY26-27 Mid-Year	July 2026 – December 2026	Feb 15, 2027	Spring/Summer 2027

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2024 to June 30, 2025** for Projects and Studies approved in FY20-21 through FY24-25 Stormwater Investment Plans

WASC Funding Overview as of 6/30/2025

Reporting Period FY24-25:

Regional reports due 45 days
after end of reporting period. 

- **Annual Reporting Period**
July 1, 2024 – June 30, 2025

Total Anticipated SCW Funding

\$ 98,948,656

Total Funds Awarded to Date

\$ 78,309,755

Total Funds Received to Date

\$ 41,581,345

Total Reported Expenditures To Date

\$23,745,823

WASC Funding Overview as of 6/30/2025

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY24-25 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY24-25 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY24-25 Annual Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 6/30/2025.

WASC Funding Overview as of 6/30/2025

(Slide 1 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Adventure Park Multi Benefit Stormwater Capture Project	\$13,500,000	\$13,500,000	\$13,500,000	\$13,500,000
Artesia Park Urban Runoff Capture Project	\$1,568,876	\$1,568,876	\$0	\$0
Bellflower Simms Park Stormwater Capture Project	\$2,141,987	\$2,141,987	\$2,141,987	\$1,234,330
Bellflower Simms Park Stormwater Capture Project (Construction)	\$13,666,701	\$13,666,701	\$2,635,561	\$0
Bolivar Park	\$1,265,900	\$1,265,900	\$869,450	\$718,536
Caruthers Park	\$855,000	\$855,000	\$678,000	\$145,945
Cerritos Sports Complex	\$2,408,000	\$2,408,000	\$2,875,200	\$0
El Dorado Regional Project	\$3,000,000	\$3,000,000	\$3,000,000	\$2,267,753

WASC Funding Overview as of 6/30/2025

(Slide 2 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Gateway Area Pathfinding Analysis (GAP Analysis) (LSGR) ¹	\$75,000	\$75,000	\$75,000	\$74,833
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2 (LSGR) ¹	\$230,000	\$230,000	\$230,000	\$224,816
Heartwell Park at Clark Channel Stormwater Capture Project	\$2,864,472	\$1,432,236	\$0	\$0
Heartwell Park at Palo Verde Channel Stormwater Capture Project	\$3,313,865	\$1,485,048	\$0	\$0
Hermosillo Park	\$20,110,000	\$9,440,000	\$4,100,000	\$2,079,543
Identifying Best Practices for Maintaining Stormwater Drywell Capacity	\$408,871	\$79,989	\$79,989	\$132

¹This project has been completed.

WASC Funding Overview as of 6/30/2025

(Slide 3 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Independence Park Runoff Capture Project	\$1,310,458	\$1,310,458	\$0	\$0
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road ¹	\$705,348	\$705,348	\$0	\$0
La Mirada Creek Park Project	\$5,752,200	\$5,752,200	\$5,752,200	\$0
Mayfair Park	\$1,266,125	\$1,266,125	\$759,675	\$146,524
Microplastics in LA County Stormwater (LSGR)	\$247,752	\$247,752	\$171,602	\$134,679
Progress Park Stormwater Capture Project	\$2,161,744	\$2,161,744	\$0	\$0
Regional Pathogen Reduction Study (LSGR)	\$1,007,287	\$353,356	\$0	\$0

¹This project has not submitted a report for the mid-year or annual reporting period.

WASC Funding Overview as of 6/30/2025

(Slide 4 of 4)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Reservoir Park Stormwater Capture Project	\$6,676,878	\$951,843	\$0	\$0
Skylinks Golf Course at Wardlow Stormwater Capture Project	\$10,446,880	\$10,446,880	\$1,047,369	\$2,064,884
Sorensen Park Multi-Benefit Stormwater Capture Project	\$1,616,592	\$1,616,592	\$1,616,592	\$0
Targeted Human Waste Source Reduction Strategy to Address Bacteria-Related Compliance Objectives for the Los Cerritos Channel (LSGR)	\$475,000	\$475,000	\$175,000	\$81,266
York Field Stormwater Capture Project	\$1,873,720	\$1,873,720	\$1,873,720	\$1,072,582

FY24-25 – Annual Report Status



Number of Infrastructure Projects (IP)

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	19
In Progress / Pending	1
Incomplete / Missing	0
N/A	0
TOTAL	20



Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF STUDIES
Concluded Study	1
Completed	5
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	6

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 1 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Adventure Park Multi Benefit Stormwater Capture Project			X		
Artesia Park Urban Runoff Capture Project	X				
Bellflower Simms Park Stormwater Capture Project	X				
Bellflower Simms Park Stormwater Capture Project (Construction)	X				
Bolivar Park				X	
Caruthers Park				X	
Cerritos Sports Complex	X				

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 2 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST- CONSTRUCTION MONITORING
El Dorado Regional Project	X				
Heartwell Park at Clark Channel Stormwater Capture Project	X				
Heartwell Park at Palo Verde Channel Stormwater Capture Project	X				
Hermosillo Park	X				
Independence Park Runoff Capture Project	X				
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road	X				

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 3 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
La Mirada Creek Park Project	X				
Mayfair Park					X
Progress Park Stormwater Capture Project	X				
Reservoir Park Stormwater Capture Project	X				
Skylinks Golf Course at Wardlow Stormwater Capture Project	X				
Sorensen Park Multi-Benefit Stormwater Capture Project	X				
York Field Stormwater Capture Project	X				

List of Infrastructure Program Projects and Scientific Studies Completed as of 6/30/2025

PROJECT OR STUDY NAME	PROJECT TYPE
Bolivar Park	Infrastructure Project
Caruthers Park	Infrastructure Project
Mayfair Park	Infrastructure Project
Gateway Area Pathfinding Analysis (GAP Analysis) – Phase 1	Scientific Study
Gateway Area Pathfinding Analysis (GAP Analysis) – Phase 2	Scientific Study

Accomplishments

York Field Stormwater Capture Project



Owner: City of Whittier

Construction Start: 10/1/2026

Construction Completion: 10/1/2029

Project Phase: Design





Project Updates

- Completed 90% design plans.
- CEQA IS/MND and documentation for LACFCD permitting documentation was completed. CEQA IS/MND was awaiting public review.



Project Highlights

- This project was initiated to improve the water quality within the Lower San Gabriel River and Coyote Creek via stormwater capture, filtration, and infiltration.



Accomplishments Hermosillo Park



Owner: City of Norwalk

Construction Start: 12/6/2025

Construction Completion: 12/31/2027

Project Phase: Design



Project Updates

- Completed the 90% design and the plan check was in progress.
- The City was coordinating with LACFCD and LA County Vector Control for permits.



Project Highlights

- This project was developed to improve water quality for the Coyote Creek and San Gabriel River by diverting, treating, and infiltrating or reusing flows from existing stormwater system.



Critical Issues

(Slide 1 of 1)

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Skylinks Golf Course at Wardlow Stormwater Capture Project	CEQA In Progress
La Habra Heights Stormwater Treatment and Reuse System The Park Hacienda Road	Report Not Submitted
El Dorado Regional Project	Schedule Delay
La Mirada Creek Park Project	Schedule Delay

Questions?





Thank you

QUESTIONS?

Contact:

Uriel Cobian, PE (SafeCleanWaterLA@pw.lacounty.gov & ucobian@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquiries, SafeCleanWaterLA@pw.lacounty.gov