



SAFE CLEAN
WATER PROGRAM

Regional Program FY24-25 Annual Report Summary

SAFE CLEAN WATER PROGRAM
March 4, 2026
UPPER LOS ANGELES RIVER (ULAR)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Infrastructure Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.

For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.

Regional Program Municipal Program

Lower Los Angeles River Category Quarterly Report Name Q4 (April - June) FY23-24 Clear All Filters

Use dropdowns above to filter this table:

(1)

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY24-25 Annual Report	July 2024 – June 2025	Aug 15, 2025	Winter 2025/2026
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026/2027
FY26-27 Mid-Year	July 2026 – December 2026	Feb 15, 2027	Spring/Summer 2027

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2024 to June 30, 2025** for Projects and Studies approved in FY20-21 through FY24-25 Stormwater Investment Plans

WASC Funding Overview as of 6/30/2025

Reporting Period FY24-25:

Regional reports due 45 days after end of reporting period. 

- **Annual Reporting Period**
July 1, 2024 – June 30, 2025

Total Anticipated SCW Funding

\$289,598,065

Total Funds Awarded to Date

\$162,765,190

Total Funds Received to Date

\$112,649,719

Total Reported Expenditures To Date

\$49,945,612

WASC Funding Overview as of 6/30/2025

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY24-25 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY24-25 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY24-25 Annual Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 6/30/2025.

WASC Funding Overview as of 6/30/2025 (Slide 1 of 7)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Active Transportation Rail to River Corridor Project - Segment A	\$8,425,000	\$8,050,000	\$8,050,000	\$5,097,595
Additional Funding Request to Support the LRS Adaptation Addressing the LA River Bacteria TMDL for the ULAR Watershed Management Group (ULAR)	\$385,095	\$385,095	\$385,095	\$373,760.84
Altadena - Lake Avenue Green Improvement	\$500,000	\$500,000	\$500,000	\$45,346
Altadena Mariposa Green Street Demonstration Project	\$739,772	\$730,772	\$165,972	\$77,138
Arroyo Seco-San Rafael Treatment Wetlands	\$9,329,799	\$7,050,578	\$1,194,953	\$440,644
Bowtie Demonstration Project ¹	\$1,833,790	\$376,402	\$0	\$0
Broadway-Manchester Multi-Modal Green Streets Project	\$12,345,116	\$9,512,116	\$4,886,000	\$1,559,818

WASC Funding Overview as of 6/30/2025 (Slide 2 of 7)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Brookside Park Stormwater Capture Project	\$2,198,612	\$2,198,612	\$2,198,612	\$551,714
California Avenue and Adjacent Streets Stormwater Capture Project	\$2,970,899	\$2,806,193	\$2,806,193	\$0
City of San Fernando Regional Park Infiltration Project	\$9,201,200	\$9,201,200	\$9,000,400	\$8,724,354
Community Garden Stormwater Capture Investigation (ULAR) ¹	\$378,286	\$378,286	\$189,144	\$134,826
David M. Gonzales Recreation Center Stormwater Capture Project	\$33,370,714	\$4,649,000	\$2,519,000	\$1,912,935
Eagle Rock Boulevard: A Multi-Modal Stormwater Capture Project	\$7,632,723	\$1,244,837	\$1,244,837	\$0
Earvin "Magic" Johnson Park Operation and Maintenance Project	\$1,625,000	\$650,000	\$325,000	\$650,000

¹This project has been completed and does not require submission of a progress report for this period.

WASC Funding Overview as of 6/30/2025 (Slide 3 of 7)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Echo Park Lake Rehabilitation	\$400,000	\$400,000	\$400,000	\$233,425
Echo Park Lake Rehabilitation Operation and Maintenance	\$2,400,000	\$1,440,000	\$1,440,000	\$0
Emerald Necklace John Muir High School Campus Natural Infrastructure Improvement Project	\$1,891,500	\$1,521,900	\$0	\$46,000
Evaluation of Infiltration Testing Methods for Design of Stormwater Drywell Systems (ULAR) ¹	\$554,684	\$554,684	\$554,684	\$524,910
Fernangeles Park Stormwater Capture Project	\$8,360,748	\$8,360,748	\$8,360,748	\$1,879,315
Fire Effects Study in the ULAR Watershed Management Area (ULAR)	\$941,112	\$941,112	\$619,850	\$575,296
Franklin D. Roosevelt Park Regional Stormwater Capture Project ²	\$4,000,000	\$4,000,000	\$4,000,000	\$4,000,000

¹This project has been completed and does not require submission of a progress report for this period.

²This project has been completed.

WASC Funding Overview as of 6/30/2025 (Slide 4 of 7)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Green Street Demonstration Project on Main Street	\$2,207,000	\$985,000	\$985,000	\$0
Hollenbeck Park Lake Rehabilitation Project	\$25,161,316	\$2,141,561	\$2,141,561	\$0
Identifying Best Practices for Maintaining Stormwater Drywell Capacity (ULAR)	\$1,067,178	\$208,972	\$208,972	\$0
Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project	\$3,018,148	\$2,841,948	\$0	\$264,261
Lankershim Boulevard Local Area Urban Flow Management Network Project	\$31,696,900	\$20,557,520	\$10,278,760	\$1,455,698
LAUSD Living Schoolyards Program Pilot Study (ULAR)	\$943,379	\$943,379	\$943,379	\$931,674
Lincoln Park Neighborhood Green Street Network	\$18,634,580	\$11,180,748	\$7,453,832	\$489,049

WASC Funding Overview as of 6/30/2025 (Slide 5 of 7)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Los Angeles Pierce College Northeast Campus Stormwater Capture & Use and Biofiltration Project	\$5,243,675	\$5,243,675	\$5,243,675	\$729,974
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group (ULAR) ¹	\$885,500	\$885,500	\$885,500	\$885,500
Maximizing Impact of Minimum Control Measures (ULAR)	\$802,946	\$802,946	\$802,946	\$780,127
Oro Vista Local Area Urban Flow Management Project	\$10,590,600	\$8,472,480	\$4,236,240	\$777,979
preSIP: A Platform for Watershed Science and Project Collaboration (ULAR)	\$1,969,620	\$1,856,540	\$1,856,540	\$1,800,000
Recalculation of Wet Weather Zinc Criterion (ULAR) ²	\$352,831	\$352,831	\$352,831	\$373,334 ³
Regional Pathogen Reduction Study (ULAR)	\$2,328,277	\$816,760	\$0	\$0

¹ This project has been completed and does not require submission of a progress report for this period.

² This project has been completed.

³ Update confirming why the reported expenditures is larger than the funds received is still pending.

WASC Funding Overview as of 6/30/2025 (Slide 6 of 7)

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Rory M. Shaw Wetlands Park Project	\$10,000,000	\$10,000,000	\$4,000,000	\$0
Strathern Park North Stormwater Capture Project	\$9,278,606	\$9,278,606	\$9,278,606	\$2,425,869
Sylmar Channel Project	\$5,005,515	\$1,479,101	\$1,479,101	\$349,975
The Distributed Drywell System Project ²	\$1,893,000	\$1,893,000	\$1,893,000	\$1,838,340
Valley Plaza Park Stormwater Capture Project	\$26,447,000	\$4,233,000	\$1,323,000	\$1,045,170
Valley Village Park Stormwater Capture Project	\$3,177,344	\$3,177,344	\$3,177,344	\$1,591,160
Walnut Park Pocket Park Project ¹	\$1,000,000	\$1,000,000	\$1,000,000	\$1,000,000
Watts Civic Center Serenity Greenway	\$2,669,000	\$2,019,800	\$505,000	\$399,887

¹This project has been completed.

²This project report is in progress or submitted for this reporting period.

WASC Funding Overview as of 6/30/2025 *(Slide 7 of 7)*

PROJECT OR STUDY NAME	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Westmont - Vermont Avenue Green Improvement	\$500,000	\$500,000	\$500,000	\$115,570
Whitsett Fields Park North Stormwater Capture Project	\$8,393,000	\$4,198,000	\$2,519,000	\$1,932,644
Winery Canyon Channel and Descanso Gardens Stormwater Capture and Reuse Project	\$6,848,600	\$2,744,944	\$2,744,944	\$572,315

FY24-25 – Annual Report Status

Number of Infrastructure Projects (IP)

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	34
In Progress / Pending	1
Incomplete / Missing	0
N/A	0
TOTAL	35

Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF STUDIES
Concluded Study	3
Completed	8
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	11

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 1 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Active Transportation Rail to River Corridor Project - Segment A			X		
Altadena - Lake Avenue Green Improvement	X				
Altadena Mariposa Green Street Demonstration Project	X				
Arroyo Seco-San Rafael Treatment Wetlands	X				
Bowtie Demonstration Project				X	
Broadway-Manchester Multi-Modal Green Streets Project	X				
Brookside Park Stormwater Capture Project	X				

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 2 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
California Avenue and Adjacent Streets Stormwater Capture Project	X				
City of San Fernando Regional Park Infiltration Project					X
David M. Gonzales Recreation Center Stormwater Capture Project	X				
Eagle Rock Boulevard: A Multi-Modal Stormwater Capture Project	X				
Earvin "Magic" Johnson Park Operation and Maintenance Project				X	

List of Infrastructure Program Projects by Phase as of 6/30/2025 (Slide 3 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Echo Park Lake Rehabilitation				X	
Echo Park Lake Rehabilitation Operation and Maintenance				X	
Emerald Necklace John Muir High School Campus Natural Infrastructure Improvement Project	X				
Fernangeles Park Stormwater Capture Project	X				
Franklin D. Roosevelt Park Regional Stormwater Capture Project					X

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 4 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Green Street Demonstration Project on Main Street	X				
Hollenbeck Park Lake Rehabilitation Project	X				
Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project	X				
Lankershim Boulevard Local Area Urban Flow Management Network Project	X				
Lincoln Park Neighborhood Green Street Network	X				

List of Infrastructure Program Projects by Phase as of 6/30/2025 (Slide 5 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Los Angeles Pierce College Northeast Campus Stormwater Capture & Use and Biofiltration Project	X				
Oro Vista Local Area Urban Flow Management Project	X				
Rory M. Shaw Wetlands Park Project	X				
Strathern Park North Stormwater Capture Project	X				
Sylmar Channel Project	X				
The Distributed Drywell System Project				X	

List of Infrastructure Program Projects by Phase as of 6/30/2025 (Slide 6 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Valley Plaza Park Stormwater Capture Project	X				
Valley Village Park Stormwater Capture Project	X				
Walnut Park Pocket Park Project				X	
Watts Civic Center Serenity Greenway	X				
Westmont - Vermont Avenue Green Improvement	X				
Whitsett Fields Park North Stormwater Capture Project	X				

List of Infrastructure Program Projects by Phase as of 6/30/2025

(Slide 7 of 7)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Winery Canyon Channel and Descanso Gardens Stormwater Capture and Reuse Project	X				

List of Infrastructure Program Projects and Scientific Studies Completed as of 6/30/2025

PROJECT OR STUDY NAME	PROJECT TYPE
Franklin D. Roosevelt Park Regional Stormwater Capture Project	Infrastructure Project
Walnut Park Pocket Park Project	Infrastructure Project
Community Garden Stormwater Capture Investigation	Scientific Study
Evaluation of Infiltration Testing Methods for Design of Stormwater Drywell Systems	Scientific Study
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	Scientific Study
Recalculation of Wet Weather Zinc Criterion	Scientific Study

Accomplishments

Active Transportation Rail to River Corridor Project – Segment A



Owner: Los Angeles County Metropolitan Transportation Authority
Construction Start: 5/2022
Construction Completion: 5/2025
Project Phase: Construction




Project Updates

- **May 2, 2025**– Construction activities were substantially completed, including completion of all landscaping and Low Impact Development (LID) elements.



Project Highlights

- This project was developed to provide disadvantaged communities access to the LA River via paved pathways adjacent to LID landscapes that capture, filter, and infiltrate stormwater.



Accomplishments

Brookside Park Stormwater Capture Project



Owner: City of Pasadena
Construction Start: 5/2029
Construction Completion: 11/2030
Project Phase: Design



Community Engagement Events and Project Updates

- **October 2024 & April 2025** – Two community engagement events were hosted.
- Completed several initial design tasks including geotechnical and survey investigation.



Project Highlights

- This project was initiated to improve water quality for the Arroyo Seco and LA River by capturing and treating stormwater runoff.



Event #1 – (October 2024)



Event #2 – (April 2025)



Accomplishments

Walnut Park Pocket Park Project



Owner: Los Angeles County Public Works
Construction Start: 11/2022
Construction Completion: 6/2024
Project Phase: Post-Construction Monitoring



Project Updates

- **April 3, 2025** – Completed a report for a full year of post-construction monitoring.



Project Highlights

- This project was developed to capture and treat stormwater from a 27-acre drainage area with newly installed diversion systems and drywells to reduce pollutants from entering the LA River.

2024-2025 Year 1

Nogales Park Regional BMP Project Post-Construction Monitoring Report



Created on: 4/3/2025
Version:1.0

Los Angeles County Public Works
Stormwater Quality Division
Environmental Planning Section



Critical Issues

(Slide 1 of 2)

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Altadena – Lake Avenue Green Improvement	Schedule Delay
Altadena Mariposa Green Street Demonstration Project	CEQA Not Started
Arroyo Seco-San Rafael Treatment Wetlands	Challenge to MND Requires an EIR
Bowtie Demonstration Project	Schedule Delay
Broadway-Manchester Multi-Modal Green Streets Project	Schedule Delay
Eagle Rock Boulevard: A Multi-Modal Stormwater Capture Project	Schedule Delay
Emerald Necklace John Muir High School Campus Natural Infrastructure Improvement Project	CEQA In Progress
Green Street Demonstration Project on Main Street	CEQA In Progress
Jackson Elementary School Campus Greening and Stormwater Quality Improvement Project	CEQA In Progress
Lankershim Boulevard Local Area Urban Flow Management Network Project	CEQA In Progress Bid/Award/Schedule Delay

Critical Issues

(Slide 2 of 2)

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Lincoln Park Neighborhood Green Street Network	CEQA Not Started Schedule Delay
Los Angeles Pierce College Northeast Campus Stormwater Capture & Use and Biofiltration Project	CEQA Not Started
Oro Vista Local Area Urban Flow Management Project	CEQA In Progress Bid/Award/Schedule Delay
Sylmar Channel Project	Environmental Document/Outreach/Design/ Schedule Delays

Questions?





Thank you

QUESTIONS?

Contact:

Wayne Lee, PE (SafeCleanWaterLA@pw.lacounty.gov & WaLee@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquires, SafeCleanWaterLA@pw.lacounty.gov