



**SAFE CLEAN
WATER PROGRAM**

Regional Program FY25-26 Mid-Year Report Summary

SAFE CLEAN WATER PROGRAM

June 23, 2026

LOWER LOS ANGELES RIVER (LLAR)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Infrastructure Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.

For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.

Regional Program | Municipal Program

Lower Los Angeles River | Category | Quarterly Report | Name | Q4 (April - June) | FY23-24 | Clear All Filters

Use dropdowns above to filter this table:

(1)

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026/2027
FY26-27 Mid-Year	July 2026 – December 2026	Feb 15, 2027	Spring/Summer 2027
FY26-27 Annual Report	July 2026 – June 2027	Aug 15, 2027	Winter 2027/2028

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2025 to December 31, 2025** for Projects and Studies approved in FY20-21 through FY25-26 Stormwater Investment Plans

WASC Funding Overview as of 12/31/2025

Reporting Period FY25-26:

Regional reports due 45 days
after end of reporting period. 

- **Mid-Year Reporting Period**
July 1, 2025 – December 31, 2025

Total Anticipated SCW Funding

\$103,360,333

Total Funds Awarded to Date

\$72,306,045

Total Funds Received to Date

\$37,684,693

Total Reported Expenditures To Date

\$25,394,506

WASC Funding Overview as of 12/31/2025

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY25-26 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY25-26 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY25-26 Mid-Year Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 12/31/2025.

WASC Funding Overview as of 12/31/2025 (Slide 1 of 3)

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Apollo Park Stormwater Capture Project	FY22-23	\$2,832,639	\$2,832,639	\$2,832,639	\$0
Furman Park Stormwater Capture and Infiltration Project	FY21-22	\$12,325,670	\$12,325,670	\$1,500,050	\$888,276
Gateway Area Pathfinding Analysis (GAP Analysis) (LLAR) ¹	FY21-22	\$75,000	\$75,000	\$75,000	\$74,833
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2 (LLAR) ¹	FY22-23	\$230,000	\$230,000	\$230,000	\$227,325
Ground truth: guiding a soils-based strategy for impactful nature-based solutions	FY23-24	\$446,138	\$446,138	\$216,269	\$209,204

¹This project has been completed.

WASC Funding Overview as of 12/31/2025 (Slide 2 of 3)

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Identifying Best Practices for Maintaining Stormwater Drywell Capacity	FY24-25	\$408,871	\$161,170	\$161,170	\$28,103
John Anson Ford Park Infiltration Cistern	FY20-21	\$10,000,000	\$10,000,000	\$10,000,000	\$7,012,353
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1	FY20-21	\$10,800,000	\$10,800,000	\$10,800,000	\$10,800,000
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 2	FY23-24	\$10,387,527	\$5,653,776	\$0	\$0
Lynwood City Park Stormwater Capture Project (Construction)	FY24-25	\$22,200,000	\$1,750,000	\$0	\$0

WASC Funding Overview as of 12/31/2025 (Slide 3 of 3)

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Lynwood City Park Stormwater Capture Project (Design)	FY21-22	\$1,691,629	\$1,691,629	\$1,691,629	\$780,020
Microplastics in LA County Stormwater (LLAR)	FY22-23	\$247,752	\$247,752	\$247,752	\$165,580
Regional Pathogen Reduction Study (LLAR)	FY23-24	\$771,795	\$694,616	\$0	\$0
Salt Lake Park Infiltration Cistern	FY22-23	\$4,500,000	\$2,900,000	\$1,900,000	\$137,193
Spane Park (Construction)	FY23-24	\$18,913,128	\$14,967,472	\$0	\$0
Spane Park (Design)	FY21-22	\$891,984	\$891,984	\$891,984	\$758,052
Urban Orchard Project	FY21-22	\$5,438,000	\$5,438,000	\$5,438,000	\$4,310,105
Willow Springs Park Wetland Restoration and Expansion Project	FY22-23	\$1,200,200	\$1,200,200	\$1,200,200	\$3,462

FY25-26 – Mid-Year Report Status

Number of Infrastructure Projects (IP)

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	12
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	12

Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF STUDIES
Concluded Study	1
Completed	5
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	6

List of Infrastructure Program Projects by Phase as of 12/31/2025 (Slide 1 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Apollo Park Stormwater Capture Project	X				
Furman Park Stormwater Capture and Infiltration Project	X				
John Anson Ford Park Infiltration Cistern					X
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1			X		

List of Infrastructure Program Projects by Phase as of 12/31/2025

(Slide 2 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 2	X				
Lynwood City Park Stormwater Capture Project (Construction)	X				
Lynwood City Park Stormwater Capture Project (Design)	X				

List of Infrastructure Program Projects by Phase as of 12/31/2025

(Slide 3 of 3)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATION & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Salt Lake Park Infiltration Cistern	X				
Spane Park (Construction)	X				
Spane Park (Design)	X				
Urban Orchard Project				X	
Willow Springs Park Wetland Restoration and Expansion Project	X				

List of Infrastructure Program Projects and Scientific Studies Completed as of 12/31/2025

PROJECT OR STUDY NAME	PROJECT TYPE
Gateway Area Pathfinding Analysis (GAP Analysis)	Scientific Study
Gateway Area Pathfinding Analysis (GAP Analysis) – Phase 2	Scientific Study

Accomplishments

Microplastics in LA County Stormwater



Owner: Descanso Gardens Foundation
Study Start: 4/1/2023
Study Completion: 7/1/2027
Study Phase: Data Collection and Field Work




Study Updates

- Began stormflow monitoring during the 3rd wet season
- Continued to analyze microplastic samples
- Conducted initial outreach activities



Study Highlights

- This study plans to characterize the microplastics stormwater pollution and assist in the development of microplastics budgeting to protect coastal rivers and streams in LA County.



Accomplishments

Ground Truth: Guiding a Soils-Based Strategy for Impactful Nature-Based Solutions



Owner: TreePeople

Study Start: 7/1/2024

Study Completion: 6/30/2027

Study Phase: Data Collection and Field Work

Study Updates




- As of December 10, 2025 –
 - Completed field work for all 24 sites which generated approximately 900-1000 laboratory samples
 - Installed 6 of 6 monitoring stations



Study Highlights

- This study identifies and models soil property modifications to maximize plant-available water and minimize stormwater runoff.



Critical Issues

(Slide 1 of 1)

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Furman Park Stormwater Capture and Infiltration Project	Schedule Delay
Ground Truth: Guiding a Soils-Based Strategy for Impactful Nature-Based Solutions	Schedule Delay
John Anson Ford Park Infiltration Cistern	Post-Performance Report
Willow Springs Park Wetland Restoration and Expansion Project	Schedule Delay

Questions?





Thank you

QUESTIONS?

Contact:

Anthony Barreras, PE (SafeCleanWaterLA@pw.lacounty.gov & abarreras@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquires, SafeCleanWaterLA@pw.lacounty.gov