



**SAFE CLEAN
WATER PROGRAM**

Regional Program FY25-26 Mid-Year Report Summary

SAFE CLEAN WATER PROGRAM

August 27, 2026

UPPER SAN GABRIEL RIVER (USGR)



Reporting Requirements

Infrastructure Project Developers and Scientific Study Developers are required to prepare Mid-Year (previously Quarterly) and Annual Progress/Expenditure Reports.

Reports are submitted to their respective Watershed Area Steering Committee to be evaluated on **whether the schedules, budget, scopes, and expected benefits have significantly changed or remain consistent** with the Safe, Clean Water Program goals.


Safe Clean Water Reporting Module



[Click Here! ↑](#)

The Reporting Repository houses:

- Regional Program Infrastructure Project/Scientific Studies Applications and completed Reports
- Completed Municipal Program Annual Plans and Reports
- SCW Program Reports



Reporting Repository

Reporting is an essential element of the Safe, Clean Water Program (SCWP) to track progress, quantify benefits, account for expenditures, and ensure transparency. Explore the Reporting Repository to learn about SCWP progress and access reports and plans for the Regional and Municipal Programs.

For more details on each of the report types available below and the SCWP Reporting timeline please visit the [Reporting and Audits](#) informational page.

Regional Program | Municipal Program

Lower Los Angeles River % | Category | Quarterly Report % | Name | Q4 (April - June) % | FY23-24 % | Clear All Filters

Use dropdowns above to filter this table:

< 1 >

Watershed Area	Category	Document Type	Name	Report Period	Fiscal Year	Downloads
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Urban Orchard Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Spane Park	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River	Infrastructure Program (IP) Project	Quarterly Report	Lynwood City Park Stormwater Capture Project	Q4 (April - June)	FY23-24	Download
Lower Los Angeles River, Lower San Gabriel River	Scientific Study (SS)	Quarterly Report	Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Q4 (April - June)	FY23-24	Download

Recent and Upcoming Project Developer Deadlines

PROJECT DEVELOPER REPORT	REPORTING PERIOD	DUE DATE	WASC REVIEW
FY25-26 Mid-Year	July 2025 – December 2025	Feb 15, 2026	Spring/Summer 2026
FY25-26 Annual Report	July 2025 – June 2026	Aug 15, 2026	Winter 2026/2027
FY26-27 Mid-Year	July 2026 – December 2026	Feb 15, 2027	Spring/Summer 2027
FY26-27 Annual Report	July 2026 – June 2027	Aug 15, 2027	Winter 2027/2028

WASC Role in reviewing Progress/Expenditure Reports

Progress/Expenditure Reports

- WASCs are responsible for reviewing progress/expenditure reports submitted by Developers for funded Projects/ Scientific Studies to evaluate:
 - Changes in schedules, scopes, expected benefits
 - If efforts remain consistent with SCW Program Goals
- Developers are requested to attend WASC meetings to describe the current project status and respond to questions about reported activities

This reporting period summary covers **July 1, 2025 to December 31, 2025** for Projects and Studies approved in FY20-21 through FY24-25 Stormwater Investment Plans

WASC Funding Overview as of 12/31/2025

Reporting Period FY25-26:

Regional reports due 45 days
after end of reporting period. 

- **Mid-Year Reporting Period**
July 1, 2025 – December 31, 2025

Total Anticipated SCW Funding

\$116,775,421

Total Funds Awarded to Date

\$107,588,148

Total Funds Received to Date

\$67,343,909

Total Reported Expenditures To Date

\$28,619,508

WASC Funding Overview as of 12/31/2025

WASC Funding Definitions:

- **Total Anticipated SCW Funding:** Total SCW Funding Budgeted and Projected in FY20-21 through FY25-26 Stormwater Investment Plans (SIPs).
- **Total Funds Awarded to Date:** Total budgeted in FY20-21 through FY25-26 SIPs. This is the maximum amount that a Project Developer may have received at the time of submitting FY25-26 Mid-Year Reports.
- **Total Funds Received to Date:** Total budgeted funds that the Project or Study has received through the execution of the Funds Transfer Agreement(s).
- **Total Reported Expenditures:** The total amount of expenditures reported by the Project/Study Developer as of 12/31/2025.

WASC Funding Overview as of 12/31/2025

(Slide 1 of 3)

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Barnes Park	FY20-21	\$14,735,690	\$14,735,690	\$14,735,690	\$13,135,588
Bassett High School Stormwater Capture Multi-Benefit Project	FY20-21	\$31,200,000	\$31,200,000	\$10,200,000	\$5,059,630
Community Garden Stormwater Capture Investigation (USGR) ¹	FY22-23	\$378,284	\$378,284	\$378,284	\$119,554
Encanto Park Stormwater Capture Project	FY20-21	\$6,965,940	\$4,510,002	\$702,860	\$550,309
Fairplex	FY21-22	\$2,900,000	\$2,900,000	\$2,900,000	\$1,257,796
Finkbiner Park Stormwater Capture Project	FY21-22	\$2,581,286	\$2,581,286	\$2,581,286	\$1,043,618

¹This project has been completed and does not require submission of a progress report for this period.

WASC Funding Overview as of 12/31/2025

(Slide 2 of 3)

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Finkbiner Park Stormwater Capture Project, Construction Phase	FY24-25	\$18,376,246	\$12,264,164	\$0	\$0
Garvey Avenue Grade Separation Drainage Improvement Project	FY20-21	\$4,000,000	\$4,000,000	\$4,000,000	\$4,322,827
Glendora Avenue Green Streets ¹	FY22-23	\$315,000	\$315,000	\$0	\$0
Identifying Best Practices for Maintaining Stormwater Drywell Capacity	FY24-25	\$1,022,178	\$402,925	\$402,925	\$67,389
Lone Hill Park	FY21-22	\$900,000	\$900,000	\$900,000	\$647,000
Marchant Park	FY22-23	\$675,000	\$675,000	\$675,000	\$63,914

¹This project has been withdrawn as of this reporting period and will no longer require reporting.

WASC Funding Overview as of 12/31/2025

(Slide 3 of 3)

PROJECT OR STUDY NAME	CALL FOR PROJECTS	ANTICIPATED SCW FUNDING	SCW FUNDS AWARDED TO DATE	SCW FUNDS RECEIVED TO DATE	REPORTED SCW EXPENDITURES TO DATE
Maximizing Impact of Minimum Control Measures (USGR)	FY22-23	\$872,578	\$872,578	\$393,109	\$389,491
Pedley Spreading Grounds	FY20-21	\$2,825,900	\$2,825,900	\$1,587,080	\$646,387
Pelota Park	FY22-23	\$1,325,000	\$1,325,000	\$1,325,000	\$0
Regional Pathogen Reduction Study (USGR)	FY23-24	\$1,139,644	\$1,139,644	\$0	\$0
San Gabriel Valley Regional Confirmation of Infiltration Rates ¹	FY20-21	\$385,000	\$385,000	\$385,000	\$366,614
Wingate Park Regional EWMP Project	FY20-21	\$24,177,675	\$24,177,675	\$24,177,675	\$949,391
Zamora Park Renovation	FY21-22	\$2,000,000	\$2,000,000	\$2,000,000	\$0

¹This study has been completed and does not require submission of a progress report for this period.

FY25-26 – Mid-Year Report Status

Number of Infrastructure Projects (IP) ¹

INFRASTRUCTURE PROJECT REPORT STATUS	NUMBER OF PROJECTS
Concluded Project	0
Completed	13
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	13

Number of Scientific Studies (SS)

SCIENTIFIC STUDIES REPORT STATUS	NUMBER OF SCIENTIFIC STUDIES
Concluded Study	2
Completed	3
In Progress / Pending	0
Incomplete / Missing	0
N/A	0
TOTAL	5

¹The Glendora Avenue project has been withdrawn as of this reporting period and will no longer require reporting.

List of Infrastructure Program Projects by Phase as of 12/31/2025

(Slide 1 of 2)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Barnes Park			X		
Bassett High School Stormwater Capture Multi-Benefit Project	X				
Encanto Park Stormwater Capture Project	X				
Fairplex	X				
Finkbiner Park Stormwater Capture Project	X				
Finkbiner Park Stormwater Capture Project, Construction Phase	X				

List of Infrastructure Program Projects by Phase as of 12/31/2025

(Slide 2 of 2)

PROJECT NAME	PLANNING / DESIGN	BID / AWARD	CONSTRUCTION	OPERATIONS & MAINTENANCE (O&M)	POST-CONSTRUCTION MONITORING
Garvey Avenue Grade Separation Drainage Improvement Project			X		
Lone Hill Park	X				
Marchant Park	X				
Pedley Spreading Grounds			X		
Pelota Park	X				
Wingate Park Regional EWMP Project	X				
Zamora Park Renovation Project			X		

List of Infrastructure Program Projects and Scientific Studies Completed as of 12/31/2025

PROJECT OR STUDY NAME	PROJECT TYPE
Community Garden Stormwater Capture Investigation	Scientific Study
San Gabriel Valley Regional Confirmation of Infiltration Rates	Scientific Study

Accomplishments

Lone Hill Park



Owner: East Los Angeles College/Build LACCD

Construction Start: 9/1/2027

Construction Completion: 12/1/2028

Project Phase: Design



Community Engagement Events

- **December 6, 2025** – Community Outreach Event



Project Highlights

- This project plans to improve water quality in the Gladstone Street storm drain and San Dimas wash by capturing, treating, and infiltrating stormwater runoff from San Dimas and Glendora.



Accomplishments

Marchant Park



Owner: East Los Angeles College/Build LACCD

Construction Start: 5/17/2027

Construction Completion: 7/28/2028

Project Phase: Design

Community Engagement Events



- **October 30, 2025** – Site Walk
- **December 6, 2025** – Community Outreach Event



Project Highlights

- This project plans to capture, treat, and infiltrate stormwater to provide groundwater recharge at Marchant Park to improve water quality of the Walnut Creek Wash.



Site Visit



Outreach Event

Critical Issues

PROJECT NAME	ACTIVITY DELAYS / CONCERNS
Bassett High School Stormwater Capture Multi-Benefit Project	CEQA Not Started
Encanto Park Stormwater Capture Project	CEQA In Progress
Garvey Avenue Grade Separation Drainage Improvement Project	Permitting/Expenditure Discrepancy

Questions?





Thank you

QUESTIONS?

Contact:

Uriel Cobian, PE (SafeCleanWaterLA@pw.lacounty.gov & ucobian@dpw.lacounty.gov)

For inquiries related to reporting, SCWPReporting@hdrinc.com

For other inquiries, SafeCleanWaterLA@pw.lacounty.gov