

South Santa Monica Bay  
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Call for Projects FY	FY20-21
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
<b>Infrastructure Project</b>											
<b>Alondra Park Multi Benefit Stormwater Capture Project</b>	<b>Los Angeles County</b>	Q1 (July - September)	<b>Complete</b>	Design	<b>No</b>	A-10 Work Schedule and Completion Date Modifications	<b>N/A</b>	No	\$30,000,000.00	\$20,000,000.00	\$0.00
		Q2 (October - December)	<b>Complete</b>	Design	<b>No</b>		No	<b>N/A</b>	No	\$30,000,000.00	\$20,000,000.00
<b>Torrance Airport Storm Water Basin Project, Phase 2</b>	<b>City of Torrance</b>	Q1 (July - September)	<b>Complete</b>	Planning, Bid/Award	<b>No</b>	No	<b>Yes</b>	No	\$906,000.00	\$906,000.00	\$0.00
		Q2 (October - December)	<b>Complete</b>	Bid/Award	<b>No</b>	No	<b>N/A</b>	No	\$906,000.00	\$906,000.00	\$0.00
<b>Wilmington Q Street Local Urban Area Flow Management Project</b>	<b>City of Los Angeles, Bureau of Sanitation</b>	Q1 (July - September)	<b>Complete</b>	N/A	<b>No</b>	No	<b>N/A</b>	No	\$4,923,700.00	\$4,923,700.00	\$0.00
		Q2 (October - December)	<b>Complete</b>	N/A	<b>No</b>	No	<b>N/A</b>	No	\$4,923,700.00	\$4,923,700.00	\$0.00
<b>Scientific Study</b>											
Recalculation of Wet Weather Zinc Criterion	<b>City of Los Angeles Sanitation</b>	Q1 (July - September)	<b>Complete</b>	Pre-Study and Work Planning, Study Implementation	<b>No</b>	No	<b>N/A</b>	No	\$410,717.00	\$266,965.00	\$0.00
		Q2 (October - December)	<b>Complete</b>	Pre-Study and Work Planning, Study Implementation	<b>No</b>	No	<b>N/A</b>	No	\$410,717.00	\$266,965.00	\$0.00