

**CENTRAL SANTA MONICA BAY
Regional Program Quarterly Report Summary**

Watershed Area	Central Santa Monica Bay
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Beverly Hills Burton Way Green Street and Water Efficient Landscape Project	City of Beverly Hills	Q3 (January - March)	Complete	Construction	No	No	Yes	No	\$5,000,000.00	\$5,000,000.00	\$423,250.00
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$5,000,000.00	\$5,000,000.00	\$423,250.00
Culver City Mesmer Low Flow Diversion	City of Culver City	Q3 (January - March)	Complete	Other, Construction, Design	No	No	Yes	No	\$950,000.00	\$950,000.00	\$0.00
		Q4 (April - June)	Complete	Other, Construction, Design	No	No	Yes	No	\$950,000.00	\$950,000.00	\$12,762.00
Ladera Park Stormwater Improvements Project	Los Angeles County Public Works	Q3 (January - March)	Complete	Construction	No	No	N/A	No	\$2,000,000.00	\$2,000,000.00	\$1,000,000.00
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$2,000,000.00	\$2,000,000.00	\$2,000,000.00
MacArthur Lake Rehabilitation Project	City of Los Angeles, Bureau of Sanitation	Q3 (January - March)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$20,043,718.00	\$4,000,000.00	\$1,560,407.25
		Q4 (April - June)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$20,043,718.00	\$4,000,000.00	\$1,734,958.77
Monteith Park and View Park Green Alley Stormwater Improvements Project	Los Angeles County Public Works	Q3 (January - March)	Complete	Design, Environmental Documentation, Other	No	No	N/A	No	\$4,550,000.00	\$1,400,000.00	\$1,386,574.55
		Q4 (April - June)	Complete	Design, Environmental Documentation, Other	No	No	N/A	No	\$4,550,000.00	\$1,400,000.00	\$1,386,574.55
Sustainable Water Infrastructure Project	City of Santa Monica	Q3 (January - March)	Complete	Construction	No	No	N/A	No	\$7,500,000.00	\$5,000,000.00	\$7,500,000.00
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$7,500,000.00	\$5,000,000.00	\$7,500,000.00
Washington Boulevard Stormwater and Urban Runoff Diversion	City of Culver City	Q3 (January - March)	Complete	Other, Design, Post Construction Monitoring	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$3,600,000.00	\$2,400,000.00	\$271,857.03
		Q4 (April - June)	Complete	Other, Design, Post Construction Monitoring	No	No	N/A	No	\$3,600,000.00	\$2,400,000.00	\$271,857.03
FY21-22											
Infrastructure Project											
Ballona Creek TMDL Project	City of Los Angeles, LA Sanitation and Environment	Q3 (January - March)	Complete	Design, Bid/Award	No	No	N/A	No	\$15,000,000.00	\$3,000,000.00	\$0.00
		Q4 (April - June)	Complete	Bid/Award	No	No	N/A	No	\$15,000,000.00	\$3,000,000.00	\$0.00