

Lower Los Angeles River  
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
<b>FY20-21</b>											
<b>Infrastructure Project</b>											
John Anson Ford Park Infiltration Cistern	City of Bell Gardens	Q3 (January - March)	Complete	Other, Construction	No	No	N/A	No	\$10,000,000.00	\$10,000,000.00	\$1,112,559.03
		Q4 (April - June)	Complete	Other, Construction	No	No	Yes	No	\$10,000,000.00	\$10,000,000.00	\$2,528,784.39
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1	City of Long Beach	Q3 (January - March)	Complete	Construction, Bid/Award, Post Construction Monitoring, O&M	No	No	N/A	No	\$10,800,000.00	\$1,000,000.00	\$0.00
		Q4 (April - June)	Complete	Construction, Post Construction Monitoring, O&M	No	No	N/A	No	\$10,800,000.00	\$6,000,000.00	\$0.00
<b>FY21-22</b>											
<b>Infrastructure Project</b>											
Compton Blvd Et. Al. Project	Los Angeles County	Q3 (January - March)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$600,000.00	\$600,000.00	\$0.00
		Q4 (April - June)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$600,000.00	\$600,000.00	\$0.00
Lynwood City Park Stormwater Capture Project	City of Lynwood	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$1,691,629.00	\$1,691,629.00	\$0.00
		Q4 (April - June)	Complete	Design	No	No	Yes	No	\$1,691,629.00	\$1,691,629.00	\$0.00
Spane Park	City of Paramount	Q3 (January - March)	Complete	Design	No	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications	N/A	No	\$891,984.00	\$891,984.00	\$43,919.28
		Q4 (April - June)	Complete	Design	No		No	N/A	No	\$891,984.00	\$891,984.00
Urban Orchard Project	City of South Gate	Q3 (January - March)	Complete	Construction	No	No	N/A	No	\$5,438,000.00	\$5,438,000.00	\$175,771.49
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$5,438,000.00	\$5,438,000.00	\$1,173,779.91
Furman Park Stormwater Capture and Infiltration Project	City of Downey	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$12,325,670.00	\$1,500,050.00	\$0.00
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$12,325,670.00	\$606,386.00	\$16,882.51
<b>Scientific Study</b>											
Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	Q3 (January - March)	Complete	Study Implementation	No	No	N/A	No	\$150,000.00	\$150,000.00	\$31,534.21
		Q4 (April - June)	Complete	Study Implementation	No	No	N/A	No	\$150,000.00	\$150,000.00	\$71,955.16