

Lower San Gabriel River  
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
<b>FY20-21</b>											
<b>Infrastructure Project</b>											
<b>Adventure Park Multi Benefit Stormwater Capture Project</b>	<b>Los Angeles County Public Works</b>	Q3 (January - March)	<b>Complete</b>	N/A	<b>No</b>	No	<b>No</b>	No	\$13,500,000.00	\$7,500,000.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	Other	<b>No</b>	A-10 Work Schedule and Completion Date Modifications	<b>N/A</b>	No	\$13,500,000.00	\$7,500,000.00	\$0.00
<b>Bolivar Park</b>	<b>City of Lakewood</b>	Q3 (January - March)	<b>Complete</b>	O&M	<b>No</b>	No	<b>N/A</b>	No	\$1,265,900.00	\$671,225.00	\$356,114.63
		Q4 (April - June)	<b>Complete</b>	O&M	<b>No</b>	No	<b>N/A</b>	No	\$1,265,900.00	\$671,225.00	\$406,111.16
<b>Caruthers Park</b>	<b>City of Bellflower</b>	Q3 (January - March)	<b>Complete</b>	O&M	<b>No</b>	No	<b>N/A</b>	No	\$855,000.00	\$324,000.00	\$8,767.00
		Q4 (April - June)	<b>Complete</b>	O&M	<b>No</b>	No	<b>N/A</b>	No	\$855,000.00	\$324,000.00	\$12,778.33
<b>El Dorado Regional Project</b>	<b>City of Long Beach</b>	Q3 (January - March)	<b>Complete</b>	Design	<b>Water Quality Benefit Modifications</b>	A-10 Work Schedule and Completion Date Modifications, A-5 O&M Modifications	<b>N/A</b>	No	\$3,000,000.00	\$3,000,000.00	\$1,156,597.08
		Q4 (April - June)	<b>Complete</b>	Design	<b>No</b>	No	<b>N/A</b>	No	\$3,000,000.00	\$3,000,000.00	\$1,313,011.88
<b>Hermosillo Park</b>	<b>City of Norwalk</b>	Q3 (January - March)	<b>Complete</b>	N/A	<b>No</b>	No	<b>No</b>	No	\$20,110,000.00	\$4,100,000.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	N/A	<b>No</b>	No	<b>No</b>	No	\$20,110,000.00	\$4,100,000.00	\$0.00
<b>Mayfair Park</b>	<b>City of Lakewood</b>	Q3 (January - March)	<b>Complete</b>	O&M	<b>No</b>	No	<b>Yes</b>	No	\$1,341,200.00	\$506,450.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	O&M	<b>No</b>	No	<b>Yes</b>	No	\$1,341,200.00	\$506,450.00	\$2,031.00
<b>Skylinks Golf Course at Wardlow Stormwater Capture Project</b>	<b>City of Long Beach</b>	Q3 (January - March)	<b>Complete</b>	Design	<b>No</b>	No	<b>N/A</b>	No	\$10,500,000.00	\$2,685,826.00	\$886,743.04
		Q4 (April - June)	<b>Complete</b>	Design	<b>No</b>	No	<b>N/A</b>	No	\$10,500,000.00	\$2,685,826.00	\$997,744.14
<b>FY21-22</b>											
<b>Infrastructure Project</b>											
Bellflower Simms Park Stormwater Capture Project	<b>City of Bellflower</b>	Q3 (January - March)	<b>Complete</b>	Design	<b>No</b>	No	<b>N/A</b>	No	\$2,141,987.00	\$2,141,987.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	Design	<b>No</b>	No	<b>N/A</b>	No	\$2,141,987.00	\$2,141,987.00	\$31,085.00
<b>Scientific Study</b>											
Gateway Area Pathfinding Analysis (GAP Analysis)	<b>Gateway Water Management Authority</b>	Q3 (January - March)	<b>Complete</b>	Study Implementation	<b>No</b>	No	<b>N/A</b>	No	\$150,000.00	\$150,000.00	\$31,534.21
		Q4 (April - June)	<b>Complete</b>	Study Implementation	<b>No</b>	No	<b>N/A</b>	No	\$150,000.00	\$150,000.00	\$71,955.16