

Central Santa Monica Bay
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Beverly Hills Burton Way Green Street and Water Efficient Landscape Project	City of Beverly Hills (Derek Nguyen)	Q1 (July - September)	Complete	Construction	No	No	N/A	No	\$5,000,000.00	\$5,000,000.00	\$1,727,697.45
		Q2 (October - December)	Complete	Construction	No	No	Yes	No	\$5,000,000.00	\$5,000,000.00	\$2,534,822.33
Culver City Mesmer Low Flow Diversion	City of Culver City	Q1 (July - September)	Complete	Other, Construction, Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$950,000.00	\$950,000.00	\$37,715.50
		Q2 (October - December)	Complete	Other, Construction, Design	No	No	N/A	No	\$950,000.00	\$950,000.00	\$349,173.51
Ladera Park Stormwater Improvements Project	Los Angeles County Public Works	Q1 (July - September)	Complete	Construction	No	No	Yes	No	\$2,000,000.00	\$2,000,000.00	\$2,000,000.00
		Q2 (October - December)	Complete	Construction	No	No	Yes	No	\$2,000,000.00	\$2,000.00	\$2,000,000.00
MacArthur Lake Rehabilitation Project	City of Los Angeles, Bureau of Sanitation	Q1 (July - September)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$20,043,718.00	\$13,397,900.00	\$2,102,948.11
		Q2 (October - December)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$20,043,718.00	\$13,397,900.00	\$2,139,781.39
Monteith Park and View Park Green Alley Stormwater Improvements Project	Los Angeles County Public Works	Q1 (July - September)	Complete	Design, Environmental Documentation, Other	No	No	Yes	No	\$4,550,000.00	\$4,550,000.00	\$1,386,574.55
		Q2 (October - December)	Complete	Design, Environmental Documentation, Other, Bid/Award	No	No	N/A	No	\$4,550,000.00	\$4,550,000.00	\$1,386,574.55
Sustainable Water Infrastructure Project	City of Santa Monica	Q1 (July - September)	Complete	Construction	No	No	N/A	No	\$7,500,000.00	\$7,500,000.00	\$7,500,000.00
		Q2 (October - December)	Complete	Construction	No	No	N/A	No	\$7,500,000.00	\$7,500,000.00	\$7,500,000.00
Washington Boulevard Stormwater and Urban Runoff Diversion	City of Culver City	Q1 (July - September)	Complete	Other, Construction, Design, Post Construction Monitoring	No	No	Yes	No	\$3,600,000.00	\$2,400,000.00	\$271,857.03

Central Santa Monica Bay
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Washington Boulevard Stormwater and Urban Runoff Diversion	City of Culver City	Q2 (October - December)	Complete	Other, Construction, Post Construction Monitoring, Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$3,600,000.00	\$2,400,000.00	\$271,857.03
FY21-22											
Infrastructure Project											
Ballona Creek TMDL Project	City of Los Angeles, LA Sanitation and Environment	Q1 (July - September)	Complete	Bid/Award	No	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications, A-3 Total Activity Cost Modifications	Yes	No	\$15,000,000.00	\$6,000,000.00	\$0.00
		Q2 (October - December)	Complete	Bid/Award, Construction	No	No	N/A	No	\$15,000,000.00	\$6,000,000.00	\$0.00