

Lower Los Angeles River
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
John Anson Ford Park Infiltration Cistern	City of Bell Gardens	Q1 (July - September)	Complete	Other, Construction	No	No	Yes	No	\$10,000,000.00	\$10,000,000.00	\$2,981,589.14
		Q2 (October - December)	Complete	Other, Construction	No	No	Yes	No	\$10,000,000.00	\$10,000,000.00	\$5,304,929.90
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1	City of Long Beach	Q1 (July - September)	Complete	Construction, Post Construction Monitoring, O&M	No	No	N/A	No	\$10,800,000.00	\$10,800,000.00	\$0.00
		Q2 (October - December)	Complete	Construction, Post Construction Monitoring, O&M	No	No	N/A	No	\$10,800,000.00	\$10,800,000.00	\$0.00
FY21-22											
Infrastructure Project											
Compton Blvd Et. Al. Project	Los Angeles County	Q1 (July - September)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$600,000.00	\$600,000.00	\$0.00
		Q2 (October - December)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$600,000.00	\$600,000.00	\$0.00
Lynwood City Park Stormwater Capture Project	City of Lynwood	Q1 (July - September)	Complete	N/A	No	No	N/A	No	\$1,691,629.00	\$1,691,629.00	\$0.00
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$1,691,629.00	\$1,691,629.00	\$3,778.71
Spane Park	City of Paramount	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$891,984.00	\$891,984.00	\$459,547.78
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$891,984.00	\$891,984.00	\$492,761.43
Urban Orchard Project	City of South Gate	Q1 (July - September)	Complete	Construction	No	No	N/A	No	\$5,438,000.00	\$4,400,000.00	\$1,384,917.23
		Q2 (October - December)	Complete	Construction	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$5,438,000.00	\$4,400,000.00	\$1,679,880.02
Furman Park Stormwater Capture and Infiltration Project	City of Downey	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$12,325,670.00	\$606,386.00	\$167,060.06
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$12,325,670.00	\$1,500,050.00	\$273,497.54
Scientific Study											
Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	Q1 (July - September)	Complete	Study Implementation	No	No	N/A	No	\$150,000.00	\$0.00	\$109,806.82

Lower Los Angeles River
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	Q2 (October - December)	Complete	Study Implementation	No	No	N/A	No	\$150,000.00	\$150,000.00	\$144,544.21
--	---	-------------------------	-----------------	----------------------	-----------	----	------------	----	--------------	--------------	--------------