

Rio Hondo
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at: <https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Baldwin Lake and Tule Pond Restoration Project	Los Angeles County Public Works/Flood Control District	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$8,500,000.00	\$8,500,000.00	\$708,529.51
		Q2 (October - December)	Complete	Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$8,500,000.00	\$8,500,000.00	\$708,529.51
East Los Angeles Sustainable Median Stormwater Capture Project	Los Angeles County	Q1 (July - September)	Complete	Design, O&M, Post Construction Monitoring	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00
		Q2 (October - December)	Complete	Design, O&M, Post Construction Monitoring	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00
Scientific Study											
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Study Implementation, Pre-Study and Work Planning	No	No	N/A	No	\$250,000.00	\$1,150,000.00	\$690,878.77
		Q2 (October - December)	Complete	Study Implementation, Post-Study, Other	No	No	N/A	No	\$250,000.00	\$1,150,000.00	\$760,859.07
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Study Implementation	No	No	N/A	No	\$910,000.00	\$2,340,000.00	\$1,604,041.21
		Q2 (October - December)	Complete	Study Implementation	No	No	N/A	No	\$910,000.00	\$2,340,000.00	\$1,785,362.47
FY21-22											
Infrastructure Project											
Mt. Lowe Median Stormwater Capture Project	Los Angeles County	Q1 (July - September)	Complete	N/A	No	No	No	No	\$800,000.00	\$800,000.00	\$0.00
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$800,000.00	\$800,000.00	\$0.00
Rio Hondo Ecosystem Restoration Project	City of Monrovia	Q1 (July - September)	Complete	N/A	No	No	No	No	\$2,329,375.00	\$2,329,375.00	\$0.00
		Q2 (October - December)	Complete	N/A	No	No	No	No	\$2,329,375.00	\$2,329,375.00	\$0.00
Alhambra Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG), Eric Shen	Q1 (July - September)	Complete	Other, Planning, Design	No	No	N/A	No	\$2,572,180.00	\$275,300.00	\$0.00

Rio Hondo
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Alhambra Wash Dry-Weather Diversion	San Gabriel Valley Council of	Q2 (October - December)	Complete	Other, Planning, Design	No	No	Yes	No	\$2,572,180.00	\$926,800.00	\$0.00
East Los Angeles College Northeast Drainage Area and City of Monterey Park Biofiltration Project	East Los Angeles College/Build LACCD	Q1 (July - September)	Complete	Other, Environmental Documentation, Design	No	No	N/A	No	\$532,618.00	\$532,618.00	\$0.00
		Q2 (October - December)	Complete	Other, Design	No	No	N/A	No	\$532,618.00	\$532,618.00	\$0.00
Eaton Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG), Eric Shen	Q1 (July - September)	Complete	Other, Planning, Design	No	No	N/A	No	\$1,729,220.00	\$247,000.00	\$0.00
		Q2 (October - December)	Complete	Other, Planning, Design	No	No	N/A	No	\$1,729,220.00	\$691,665.00	\$0.00
Merced Ave Greenway (Phase I - South Residential Corridor)	City of South El Monte	Q1 (July - September)	Complete	Bid/Award, Construction, Post Construction Monitoring, Other	No	No	N/A	No	\$3,234,694.00	\$3,197,240.00	\$0.00
		Q2 (October - December)	Complete	Construction, Post Construction Monitoring, Other	No	No	N/A	No	\$3,234,694.00	\$3,234,694.00	\$0.00
Rubio Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG), Eric Shen	Q1 (July - September)	Complete	Other, Planning, Design	No	No	N/A	No	\$2,812,080.00	\$241,800.00	\$0.00
		Q2 (October - December)	Complete	Other, Planning, Design	No	No	Yes	No	\$2,812,080.00	\$1,359,300.00	\$0.00
Scientific Study											
Fire Effects Study in the ULAR Watershed Management Area	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Pre-Study and Work Planning, Other, Study Implementation	No	No	Yes	No	\$805,000.00	\$264,436.00	\$61,443.58
		Q2 (October - December)	Complete	Pre-Study and Work Planning, Other, Study Implementation	No	No	N/A	No	\$805,000.00	\$521,597.00	\$94,321.72