

Upper San Gabriel River
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at: <https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Barnes Park	City of Baldwin Park	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$14,735,690.00	\$2,500,000.00	\$728,510.22
		Q2 (October - December)	Complete	Design	No	No	Yes	No	\$14,735,690.00	\$2,500,000.00	\$847,247.77
Bassett High School Stormwater Capture Multi-Benefit Project	Los Angeles County	Q1 (July - September)	Complete	Planning	No	No	N/A	No	\$31,200,000.00	\$10,200,000.00	\$1,765,310.88
		Q2 (October - December)	Complete	Environmental Documentation	No	No	N/A	No	\$31,200,000.00	\$10,200,000.00	\$1,815,660.88
Encanto Park Stormwater Capture Project	City of Monrovia	Q1 (July - September)	Complete	Design	No	No	N/A	No	\$2,482,248.00	\$2,482,248.00	\$409,342.70
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$2,482,248.00	\$2,482,248.00	\$420,636.55
Garvey Avenue Grade Separation Drainage Improvement Project	City of El Monte	Q1 (July - September)	Complete	Other, Construction, Design	No	No	N/A	No	\$4,000,000.00	\$4,000,000.00	\$0.00
		Q2 (October - December)	Complete	Other, Construction, Design	No	No	N/A	No	\$4,000,000.00	\$4,000,000.00	\$0.00
Pedley Spreading Grounds	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	Q1 (July - September)	Complete	Environmental Documentation, Planning, Other, Design	Capture Area Modifications, Diversion Modifications, Water Supply Benefit Modifications	No	N/A	No	\$2,825,900.00	\$1,587,090.00	\$264,121.35
		Q2 (October - December)	Complete	Environmental Documentation, Design, Planning, Other	Capture Area Modifications, Diversion Modifications, Water Supply Benefit Modifications	No	N/A	No	\$2,825,900.00	\$1,587,090.00	\$370,317.83
Wingate Park Regional EWMP Project	City of Covina	Q1 (July - September)	Complete	Other, Design, Construction	No	No	N/A	No	\$24,177,675.00	\$1,837,425.00	\$818,411.21
		Q2 (October - December)	Complete	Other, Design, Construction	No	No	Yes	No	\$24,177,675.00	\$8,467,509.00	\$854,029.50
Scientific Study											

Upper San Gabriel River
Regional Program Quarterly Report Summary

FY22-23 Q1 and Q2

San Gabriel Valley Regional Confirmation of Infiltration Rates	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	Q1 (July - September)	Submitted	N/A	No	No	No	No	\$385,000.00	\$385,000.00	\$366,614.33
		Q2 (October - December)	Submitted	N/A	No	No	No	No	\$385,000.00	\$385,000.00	\$366,614.33
FY21-22											
Infrastructure Project											
Fairplex	East San Gabriel Valley Watershed Management Group	Q1 (July - September)	Submitted	Planning	No	No	N/A	No	\$31,900,000.00	\$2,900,000.00	\$0.00
		Q2 (October - December)	Submitted	Planning, Other	No	No	Yes	No	\$31,900,000.00	\$2,900,000.00	\$338.00
Lone Hill Park	East San Gabriel Valley Watershed Management Group	Q1 (July - September)	Complete	N/A	No	No	No	No	\$9,900,000.00	\$900,000.00	\$0.00
		Q2 (October - December)	Complete	N/A	No	No	No	No	\$9,900,000.00	\$900,000.00	\$49,300.00
Zamora Park Renovation Project	City of El Monte	Q1 (July - September)	Submitted	N/A	No	No	No	No	\$2,000,000.00	\$2,000,000.00	\$0.00
		Q2 (October - December)	Submitted	N/A	No	No	No	No	\$2,000,000.00	\$0.00	\$0.00
FINKBINER PARK STORMWATER CAPTURE PROJECT	City of Glendora	Q1 (July - September)	Submitted	Design	No	No	N/A	No	\$2,581,286.00	\$1,290,643.00	\$120,363.60
		Q2 (October - December)	Submitted	Design	No	No	N/A	No	\$2,581,286.00	\$2,581,286.00	\$386,504.46