

Lower Los Angeles River
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
John Anson Ford Park Infiltration Cistern	City of Bell Gardens	Q3 (January - March)	Complete	Other, Construction	No	A-10 Work Schedule and Completion Date Modifications	Yes	No	\$10,000,000.00	\$10,000,000.00	\$1,793,053.29
		Q4 (April - June)	Complete	Other, Construction	No	No	N/A	No	\$10,000,000.00	\$10,000,000.00	\$2,222,112.44
Long Beach Municipal Urban Stormwater Treatment (LB MUST) - Phase 1	City of Long Beach	Q3 (January - March)	Complete	Construction, Post-Construction Monitoring, O&M	No	No	N/A	No	\$10,800,000.00	\$10,800,000.00	\$30,223,395.50
		Q4 (April - June)	Complete	Construction, Post-Construction Monitoring, O&M	No	No	N/A	No	\$10,800,000.00	\$10,800,000.00	\$30,706,270.61
FY21-22											
Infrastructure Project											
Compton Blvd Et. Al. Project	Los Angeles County	Q3 (January - March)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$600,000.00	\$600,000.00	\$0.00
		Q4 (April - June)	Complete	Design, Environmental Documentation	No	No	N/A	No	\$600,000.00	\$600,000.00	\$99,000.00
Lynwood City Park Stormwater Capture Project	City of Lynwood	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$1,691,629.00	\$1,691,629.00	\$455.12
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$1,691,629.00	\$1,691,629.00	\$455.12
Spane Park	City of Paramount	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$891,984.00	\$891,984.00	\$0.00
		Q4 (April - June)	Complete	Design	No	No	Yes	No	\$891,984.00	\$891,984.00	\$0.00
Urban Orchard Project	City of South Gate	Q3 (January - March)	In Progress	Construction	No	No	No	No	\$5,438,000.00	\$0.00	\$11,430,475.90
		Q4 (April - June)	Not Started	N/A	N/A	N/A	N/A	N/A	\$5,438,000.00	\$0.00	\$0.00
Furman Park Stormwater Capture and Infiltration Project	City of Downey	Q3 (January - March)	Submitted	Design	No	No	N/A	No	\$12,325,670.00	\$606,386.00	\$0.00
		Q4 (April - June)	Submitted	Design	No	No	N/A	No	\$24,651,340.00	\$3,000,100.00	\$0.00
Scientific Study											
Gateway Area Pathfinding Analysis (GAP Analysis)	Gateway Water Management Authority	Q3 (January - March)	Complete	Study Implementation	No	No	N/A	No	\$150,000.00	\$150,000.00	\$0.00
		Q4 (April - June)	Not Started	N/A	N/A	N/A	N/A	N/A	\$150,000.00	\$0.00	\$0.00
FY22-23											
Infrastructure Project											
Apollo Park Stormwater Capture Project	City of Downey	Q4 (April - June)	Not Started	N/A	N/A	N/A	N/A	N/A	\$2,832,639.00	\$0.00	\$0.00
Salt Lake Park Infiltration Cistern	City of Huntington Park	Q3 (January - March)	Complete	N/A	No	No	No	No	\$29,000,000.00	\$1,500,000.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$29,000,000.00	\$1,500,000.00	\$0.00

Lower Los Angeles River
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Willow Springs Park Wetland Restoration and Expansion Project	City of Long Beach	Q3 (January - March)	Complete	N/A	No	No	No	No	\$1,200,200.00	\$1,200,200.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$1,200,200.00	\$0.00	\$0.00
Scientific Study											
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	Q3 (January - March)	Complete	N/A	Study Objective Modifications, Target Completion Date Modifications	Modifications, A-10 Work Schedule and Completion Date Modifications, A-2 SCW Program Goals Modifications, A-3 Total Activity Cost Modifications, A-4 Funded Activity Modifications, A-5 O&M Modifications, A-6 Post-Construction Monitoring Modifications, A-7 Sustainability Rating Modifications, A-8 Stakeholder and Community Outreach Modifications, A-9 Tracking Benefits	No	No	\$991,006.00	\$340,636.00	\$0.00
		Q4 (April - June)	Complete	Study Implementation			No	No	N/A	\$991,006.00	\$340,635.00
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	Gateway Water Management Authority	Q4 (April - June)	Complete	N/A	No	No	No	No	\$460,000.00	\$460,000.00	\$0.00