

Lower San Gabriel River  
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
<b>FY20-21</b>											
<b>Infrastructure Project</b>											
<b>Adventure Park Multi Benefit Stormwater Capture Project</b>	<b>Los Angeles County Public Works</b>	Q3 (January - March)	<b>Complete</b>	Construction	No	No	N/A	No	\$13,500,000.00	\$13,500,000.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	Construction	No	No	N/A	No	\$13,500,000.00	\$13,500,000.00	\$363,965.52
<b>Bolivar Park</b>	<b>City of Lakewood</b>	Q3 (January - March)	<b>Complete</b>	O&M	No	No	N/A	No	\$1,265,900.00	\$869,450.00	\$498,999.78
		Q4 (April - June)	<b>In Progress</b>	O&M	No	No	N/A	No	\$1,265,900.00	\$869,450.00	\$518,576.13
<b>Caruthers Park</b>	<b>City of Bellflower</b>	Q3 (January - March)	<b>Complete</b>	O&M	No	No	N/A	No	\$855,000.00	\$501,000.00	\$56,924.63
		Q4 (April - June)	<b>Complete</b>	O&M	No	No	N/A	No	\$855,000.00	\$501,000.00	\$77,802.63
<b>El Dorado Regional Project</b>	<b>City of Long Beach</b>	Q3 (January - March)	<b>Complete</b>	Design	No	No	N/A	No	\$3,000,000.00	\$3,000,000.00	\$1,803,759.08
		Q4 (April - June)	<b>Complete</b>	Design	No	No	N/A	No	\$3,000,000.00	\$3,000,000.00	\$1,967,935.77
<b>Hermosillo Park</b>	<b>City of Norwalk</b>	Q3 (January - March)	<b>Complete</b>	N/A	No	No	No	No	\$20,110,000.00	\$4,100,000.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	N/A	No	No	No	No	\$20,110,000.00	\$4,100,000.00	\$0.00
<b>Mayfair Park</b>	<b>City of Lakewood</b>	Q3 (January - March)	<b>Complete</b>	O&M	No	No	<b>Yes</b>	No	\$1,341,200.00	\$759,675.00	\$12,171.61
		Q4 (April - June)	<b>Complete</b>	O&M	No	No	<b>Yes</b>	No	\$1,341,200.00	\$759,675.00	\$12,171.61
<b>Skylinks Golf Course at Wardlow Stormwater Capture Project</b>	<b>City of Long Beach</b>	Q3 (January - March)	<b>Complete</b>	Design	No	No	N/A	No	\$10,500,000.00	\$5,478,809.00	\$1,627,813.38
		Q4 (April - June)	<b>Complete</b>	Design	No	No	N/A	No	\$10,500,000.00	\$5,478,809.00	\$1,711,876.99
<b>FY21-22</b>											
<b>Infrastructure Project</b>											
<b>Bellflower Simms Park Stormwater Capture Project</b>	<b>City of Bellflower</b>	Q3 (January - March)	<b>Complete</b>	Design	No	No	N/A	No	\$2,141,987.00	\$2,141,987.00	\$310,074.43
		Q4 (April - June)	<b>Complete</b>	Design	No	No	N/A	No	\$2,141,987.00	\$2,141,987.00	\$588,144.34
<b>Cerritos Sports Complex</b>	<b>City of Cerritos</b>	Q3 (January - March)	<b>Not Started</b>	N/A	N/A	N/A	N/A	N/A	\$2,408,000.00	\$0.00	\$0.00
		Q4 (April - June)	<b>Not Started</b>	N/A	N/A	N/A	N/A	N/A	\$2,408,000.00	\$0.00	\$0.00
<b>Scientific Study</b>											
<b>Gateway Area Pathfinding Analysis (GAP Analysis)</b>	<b>Gateway Water Management Authority</b>	Q3 (January - March)	<b>Complete</b>	Study Implementation	No	No	N/A	No	\$150,000.00	\$150,000.00	\$149,665.96
		Q4 (April - June)	<b>Not Started</b>	N/A	N/A	N/A	N/A	N/A	\$150,000.00	\$0.00	\$0.00
<b>FY22-23</b>											
<b>Infrastructure Project</b>											
York Field Stormwater Capture Project	<b>City of Whittier</b>	Q3 (January - March)	<b>Complete</b>	N/A	No	No	No	No	\$1,873,720.00	\$1,873,720.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	N/A	No	No	No	No	\$1,873,720.00	\$1,873,720.00	\$0.00
Bellflower Simms Park Stormwater Capture Project (Construction)	<b>City of Bellflower</b>	Q3 (January - March)	<b>Complete</b>	N/A	No	No	No	No	\$15,666,700.00	\$0.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	N/A	No	No	No	No	\$15,666,700.00	\$2,635,561.00	\$0.00
Lakewood Equestrian Center	<b>City of Lakewood</b>	Q4 (April - June)	<b>Not Started</b>	N/A	N/A	N/A	N/A	N/A	\$1,114,794.00	\$0.00	\$0.00
<b>Scientific Study</b>											

Lower San Gabriel River  
Regional Program Quarterly Report Summary

						Modifications, A-10 Work Schedule and Completion Date Modifications, A-2 SCW Program Goals Modifications, A-3 Total Activity Cost Modifications, A-4 Funded Activity Modifications, A-5 O&M Modifications, A-6 Post-Construction Monitoring Modifications, A-7 Sustainability Rating Modifications, A-8 Stakeholder and Community Outreach Modifications, A-9 Tracking					
Microplastics in LA County Stormwater	<b>Dr. Andrew Gray, University of California Riverside</b>	Q3 (January - March)	<b>Complete</b>	N/A	<b>Study Objective Modifications, Target Completion Date Modifications</b>		<b>No</b>	No	\$991,006.00	\$340,636.00	\$0.00
		Q4 (April - June)	<b>Complete</b>	Study Implementation	<b>No</b>	No	<b>N/A</b>	No	\$991,006.00	\$340,635.00	\$0.00
Gateway Area Pathfinding Analysis (GAP Analysis) - Phase 2	<b>Gateway Water Management Authority</b>	Q4 (April - June)	<b>Complete</b>	N/A	<b>No</b>	No	<b>No</b>	No	\$460,000.00	\$460,000.00	\$0.00