

Central Santa Monica Bay
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Beverly Hills Burton Way Green Street and Water Efficient Landscape Project	City of Beverly Hills (Derek Nguyen)	Q3 (January - March)	Complete	Construction	No	No	Yes	No	\$5,000,000.00	\$5,000,000.00	\$5,200,776.45
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$5,000,000.00	\$0.00	\$5,489,295.45
Culver City Mesmer Low Flow Diversion	City of Culver City	Q3 (January - March)	Complete	Other, Construction, Design	No	No	N/A	No	\$950,000.00	\$950,000.00	\$175,025.28
		Q4 (April - June)	Complete	Other, Construction, Design	No	No	Yes	No	\$950,000.00	\$950,000.00	\$175,025.28
Ladera Park Stormwater Improvements Project	Los Angeles County Public Works	Q3 (January - March)	Complete	Construction, O&M, Post-Construction Monitoring	No	No	N/A	No	\$2,000,000.00	\$2,000,000.00	\$5,700,829.20
		Q4 (April - June)	Complete	O&M, Post-Construction Monitoring	No	No	N/A	No	\$2,000,000.00	\$0.00	\$5,826,800.79
MacArthur Lake Rehabilitation Project	City of Los Angeles, Bureau of Sanitation	Q3 (January - March)	Complete	Construction, Design, Environmental Documentation	No	No	N/A	No	\$20,043,718.00	\$13,397,900.00	\$93,640.66
		Q4 (April - June)	Complete	Construction	Cost Share Modifications	A-10 Work Schedule and Completion Date Modifications, A-3 Total Activity Cost Modifications	N/A	No	\$20,043,718.00	\$13,397,900.00	\$136,325.35
Monteith Park and View Park Green Alley Stormwater Improvements Project	Los Angeles County Public Works	Q3 (January - March)	Complete	Bid/Award	No	No	N/A	No	\$4,550,000.00	\$4,550,000.00	\$818,066.99
		Q4 (April - June)	Complete	Construction, Bid/Award	No	No	N/A	No	\$4,550,000.00	\$4,550,000.00	\$875,824.06
Sustainable Water Infrastructure Project	City of Santa Monica	Q3 (January - March)	Complete	N/A	No	No	No	No	\$7,500,000.00	\$7,500,000.00	\$10,768,824.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$7,500,000.00	\$7,500,000.00	\$10,768,824.00
Washington Boulevard Stormwater and Urban Runoff Diversion	City of Culver City	Q3 (January - March)	Complete	Other, Construction, Post-Construction Monitoring, Design	No	No	N/A	No	\$3,600,000.00	\$3,600,000.00	\$345,281.31
		Q4 (April - June)	Complete	Other, Construction, Post-Construction Monitoring, Design	No	No	Yes	No	\$3,600,000.00	\$3,600,000.00	\$345,409.89
FY21-22											
Infrastructure Project											

Central Santa Monica Bay
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Ballona Creek TMDL Project	City of Los Angeles, LA Sanitation and Environment	Q3 (January - March)	Complete	Construction	No	No	N/A	No	\$15,000,000.00	\$6,000,000.00	\$1,935,426.26
		Q4 (April - June)	Complete	Construction	No	No	N/A	No	\$15,000,000.00	\$6,000,000.00	\$5,850,253.24
Slauson Connect Clean Water Project	Slauson Connect Clean Water Partnership – powered by Corvias Infrastructure Solutions and Geosyntec Consultants	Q3 (January - March)	Complete	Bid/Award	No	No	N/A	No	\$4,899,444.00	\$733,831.00	\$0.00
		Q4 (April - June)	Complete	Bid/Award, Planning	No	No	N/A	No	\$4,899,444.00	\$733,831.00	\$0.00
FY22-23											
Infrastructure Project											
Angeles Mesa Green Infrastructure Corridor Project	City of Los Angeles, LA Sanitation and Environment	Q3 (January - March)	Complete	Planning, Other	No	No	N/A	No	\$8,401,432.00	\$573,550.00	\$0.00
		Q4 (April - June)	Complete	Design, Other	No	No	N/A	No	\$8,401,432.00	\$573,550.00	\$0.00
Edward Vincent Jr. Park Stormwater Improvements Project	City of Inglewood	Q3 (January - March)	Complete	Planning	No	No	N/A	No	\$4,270,000.00	\$4,270,000.00	\$0.00
		Q4 (April - June)	Complete	Planning	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$4,270,000.00	\$4,270,000.00	\$0.00
Ladera Heights - W Centinela Ave Green Improvement	Los Angeles County Public Works	Q3 (January - March)	Complete	Planning	No	No	N/A	No	\$500,000.00	\$500,000.00	\$630,782.30
		Q4 (April - June)	Complete	Planning	No	No	N/A	No	\$500,000.00	\$0.00	\$642,682.88
Scientific Study											
Community Garden Stormwater Capture Investigation	Los Angeles Community Garden Council	Q3 (January - March)	Complete	Pre-Study and Work Planning	No	No	N/A	No	\$1,134,854.00	\$498,286.00	\$0.00
		Q4 (April - June)	Complete	Pre-Study and Work Planning, Post-Study	No	No	N/A	No	\$1,134,854.00	\$498,286.00	\$0.00

Central Santa Monica Bay
Regional Program Quarterly Report Summary

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Microplastics in LA County Stormwater	Dr. Andrew Gray, University of California Riverside	Q3 (January - March)	Complete	N/A	Study Objective Modifications, Target Completion Date Modifications	Modifications, A-10 Work Schedule and Completion Date Modifications, A-2 SCW Program Goals Modifications, A-3 Total Activity Cost Modifications, A-4 Funded Activity Modifications, A-5 O&M Modifications, A-6 Post-Construction Monitoring Modifications, A-7 Sustainability Rating Modifications, A-8 Stakeholder and Community Outreach Modifications, A-9 Tracking	No	No	\$991,006.00	\$340,636.00	\$0.00
		Q4 (April - June)	Complete	Study Implementation			No	No	N/A	No	\$991,006.00