

Rio Hondo
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Baldwin Lake and Tule Pond Restoration Project	Los Angeles County Public Works/Flood Control District	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$8,500,000.00	\$8,500,000.00	\$708,529.51
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$8,500,000.00	\$8,500,000.00	\$708,529.51
East Los Angeles Sustainable Median Stormwater Capture Project	Los Angeles County	Q3 (January - March)	Complete	Design, O&M, Post-Construction Monitoring	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00
		Q4 (April - June)	Complete	Design, O&M, Post-Construction Monitoring	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00
Scientific Study											
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q3 (January - March)	Complete	Study Implementation, Post-Study, Other	No	No	Yes	No	\$250,000.00	\$1,150,000.00	\$826,175.65
		Q4 (April - June)	Complete	Study Implementation, Post-Study, Other	No	No	Yes	No	\$250,000.00	\$1,150,000.00	\$855,993.09
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	Q3 (January - March)	Complete	Study Implementation	Target Completion Date Modifications	A-10 Work Schedule and Completion Date Modifications	Yes	No	\$910,000.00	\$2,340,000.00	\$1,804,498.27
		Q4 (April - June)	Complete	Study Implementation	No	No	Yes	No	\$910,000.00	\$2,340,000.00	\$1,839,528.27
FY21-22											
Infrastructure Project											
Alhambra Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG), Eric Shen	Q3 (January - March)	Submitted	Other, Planning, Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$2,572,180.00	\$926,800.00	\$0.00
		Q4 (April - June)	Submitted	Other, Planning, Design	No	No	N/A	No	\$2,572,180.00	\$926,800.00	\$0.00
East Los Angeles College Northeast Drainage Area and City of Monterey Park Biofiltration Project	East Los Angeles College/Build LACCD	Q3 (January - March)	Complete	Other, Design	No	No	N/A	No	\$532,618.00	\$0.00	\$0.00
		Q4 (April - June)	Complete	Other, Design	No	No	N/A	No	\$532,618.00	\$0.00	\$95,079.60
Eaton Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG), Eric Shen	Q3 (January - March)	Submitted	Other, Planning, Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$1,729,220.00	\$691,665.00	\$0.00
		Q4 (April - June)	Complete	Other, Planning, Design	No	No	N/A	No	\$1,729,220.00	\$691,665.00	\$0.00

Rio Hondo
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Merced Ave Greenway (Phase I - South Residential Corridor)	City of South El Monte	Q3 (January - March)	Complete	Construction, Post-Construction Monitoring, Other	No	No	N/A	No	\$3,234,694.00	\$3,197,240.00	\$0.00
		Q4 (April - June)	Complete	Construction, Post-Construction Monitoring, Other	No	No	N/A	No	\$3,234,694.00	\$3,234,694.00	\$0.00
Mt. Lowe Median Stormwater Capture Project	Los Angeles County	Q3 (January - March)	Complete	Planning, Environmental Documentation	No	No	N/A	No	\$800,000.00	\$800,000.00	\$0.00
		Q4 (April - June)	Complete	Planning, Environmental Documentation	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$800,000.00	\$800,000.00	\$0.00
Plymouth School Neighborhood Stormwater Capture Demonstration Project	Amigos de los Rios (AdIR), Claire Robinson	Q3 (January - March)	In Progress	Planning, O&M, Design, Construction	No	No	N/A	No	\$559,162.00	\$548,662.00	\$394,483.95
		Q4 (April - June)	Not Started	N/A	N/A	N/A	N/A	N/A	\$559,162.00	\$0.00	\$0.00
Rio Hondo Ecosystem Restoration Project	City of Monrovia	Q3 (January - March)	Complete	N/A	No	No	No	No	\$2,329,375.00	\$0.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$2,329,375.00	\$2,329,375.00	\$0.00
Rubio Wash Dry-Weather Diversion	San Gabriel Valley Council of Governments (SGVCOG), Eric Shen	Q3 (January - March)	Submitted	Other, Planning, Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$2,812,080.00	\$1,359,300.00	\$0.00
		Q4 (April - June)	Complete	Other, Planning, Design	No	No	N/A	No	\$2,812,080.00	\$1,359,300.00	\$0.00
Scientific Study											
Fire Effects Study in the ULAR Watershed Management Area	San Gabriel Valley Council of Governments	Q3 (January - March)	Complete	Pre-Study and Work Planning, Other, Study Implementation	No	No	N/A	No	\$805,000.00	\$521,597.00	\$304,742.72
		Q4 (April - June)	Complete	Pre-Study and Work Planning, Other, Study Implementation	No	No	N/A	No	\$805,000.00	\$521,597.00	\$563,495.72
FY22-23											
Infrastructure Project											
Vincent Lugo Park Stormwater Capture Project	City of San Gabriel	Q3 (January - March)	Not Started	N/A	N/A	N/A	N/A	N/A	\$4,078,000.00	\$0.00	\$0.00
		Q4 (April - June)	Not Started	N/A	N/A	N/A	N/A	N/A	\$4,078,000.00	\$0.00	\$0.00
Scientific Study											
Additional Funding Request to Support the LRS Adaptation Addressing the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q3 (January - March)	Complete	N/A	No	No	No	No	\$500,123.00	\$0.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$500,123.00	\$155,312.00	\$0.00
Maximizing Impact of Minimum Control Measures	San Gabriel Valley Council of Governments	Q3 (January - March)	Complete	N/A	No	No	No	No	\$1,436,520.00	\$381,342.82	\$0.00

Rio Hondo
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Maximizing Impact of Minimum Control	San Gabriel Valley	Q4 (April - June)	Complete	N/A	No	No	No	No	\$1,436,520.00	\$381,342.82	\$0.00