

Upper San Gabriel River  
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Watershed Area	(Multiple Items)
Report Year	FY22-23

Full reports are available at: <https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Barnes Park	City of Baldwin Park	Q3 (January - March)	Complete	Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$14,735,690.00	\$9,900,000.00	\$948,097.55
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$14,735,690.00	\$9,900,000.00	\$1,092,902.31
Bassett High School Stormwater Capture Multi-Benefit Project	Los Angeles County	Q3 (January - March)	Complete	Environmental Documentation, Design	No	No	N/A	No	\$31,200,000.00	\$17,200,000.00	\$1,905,594.88
		Q4 (April - June)	Complete	Environmental Documentation, Design	No	No	N/A	No	\$31,200,000.00	\$17,200,000.00	\$1,934,476.07
Encanto Park Stormwater Capture Project	City of Monrovia	Q3 (January - March)	In Progress	Design	No	No	N/A	No	\$2,482,248.00	\$2,482,248.00	\$424,012.73
		Q4 (April - June)	In Progress	Design	No	No	N/A	No	\$2,482,248.00	\$2,482,248.00	\$429,558.18
Garvey Avenue Grade Separation Drainage Improvement Project	City of El Monte	Q3 (January - March)	Complete	Other, Construction, Design	No	No	N/A	No	\$4,000,000.00	\$4,000,000.00	\$0.00
		Q4 (April - June)	Complete	Other, Construction, Design	No	No	Yes	No	\$4,000,000.00	\$4,000,000.00	\$0.00
Pedley Spreading Grounds	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	Q3 (January - March)	Complete	Design, Environmental Documentation, Other, Planning	Capture Area Modifications, Diversion Modifications, Water Supply Benefit Modifications	No	N/A	No	\$2,825,900.00	\$1,587,090.00	\$458,560.24
		Q4 (April - June)	Complete	Design, Environmental Documentation	Capture Area Modifications, Diversion Modifications, Water Supply Benefit Modifications	No	N/A	No	\$2,825,900.00	\$1,587,090.00	\$461,487.67
Wingate Park Regional EWMP Project	City of Covina	Q3 (January - March)	Complete	Other, Design, Construction	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$24,177,675.00	\$1,837,425.00	\$881,477.05
		Q4 (April - June)	Complete	Other, Design, Construction	No	No	N/A	No	\$24,177,675.00	\$8,467,509.00	\$890,039.90
Scientific Study											

Upper San Gabriel River  
Regional Program Quarterly Report Summary

FY22-23 Q3 and Q4

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
San Gabriel Valley Regional Confirmation of Infiltration Rates	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	Q3 (January - March)	Submitted	N/A	No	No	No	No	\$385,000.00	\$385,000.00	\$366,614.33
		Q4 (April - June)	In Progress	N/A	No	No	No	No	\$385,000.00	\$385,000.00	\$366,614.33
FY21-22											
Infrastructure Project											
Fairplex	East San Gabriel Valley Watershed Management Group	Q3 (January - March)	Complete	Planning, Design	No	No	N/A	No	\$31,900,000.00	\$2,900,000.00	\$2,238.00
		Q4 (April - June)	Complete	Planning, Design	No	No	Yes	No	\$31,900,000.00	\$2,900,000.00	\$5,819.00
FINKBINER PARK STORMWATER CAPTURE PROJECT	City of Glendora	Q3 (January - March)	In Progress	Design	No	No	N/A	No	\$2,581,286.00	\$2,581,286.00	\$455,727.12
		Q4 (April - June)	In Progress	Design	No	No	N/A	No	\$2,581,286.00	\$2,581,286.00	\$628,830.50
Lone Hill Park	East San Gabriel Valley Watershed Management Group	Q3 (January - March)	Complete	Other	No	No	No	No	\$9,900,000.00	\$900,000.00	\$49,300.00
		Q4 (April - June)	Complete	Other	No	No	N/A	No	\$9,900,000.00	\$900,000.00	\$49,300.00
Zamora Park Renovation Project	City of El Monte	Q3 (January - March)	In Progress	Planning, Environmental Documentation	BMP Configuration Modifications, Community Investment Benefit Modifications	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications	N/A	No	\$2,000,000.00	\$2,000,000.00	\$97,200.00
		Q4 (April - June)	In Progress	Planning, Environmental Documentation	No	No	N/A	No	\$2,000,000.00	\$2,000,000.00	\$137,200.00
FY22-23											
Infrastructure Project											
Glendora Avenue Green Streets	City of Glendora	Q3 (January - March)	In Progress	N/A	No	No	No	No	\$555,000.00	\$0.00	\$0.00
		Q4 (April - June)	In Progress	N/A	No	No	No	No	\$555,000.00	\$0.00	\$0.00
Marchant Park	East San Gabriel Valley Watershed Management Group	Q3 (January - March)	Complete	N/A	No	No	No	No	\$675,000.00	\$675,000.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$675,000.00	\$675,000.00	\$0.00
Pelota Park	East San Gabriel Valley Watershed Management Group	Q3 (January - March)	Complete	N/A	No	No	No	No	\$1,325,000.00	\$1,325,000.00	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$1,325,000.00	\$1,325,000.00	\$0.00
Scientific Study											
Community Garden Stormwater Capture Investigation	Los Angeles Community Garden Council	Q3 (January - March)	Complete	Pre-Study and Work Planning	No	No	N/A	No	\$1,134,854.00	\$498,286.00	\$45,683.89
		Q4 (April - June)	Complete	Pre-Study and Work Planning, Post-Study	No	No	N/A	No	\$1,134,854.00	\$498,286.00	\$90,300.31
Maximizing Impact of Minimum Control Measures	San Gabriel Valley Council of Governments	Q3 (January - March)	Complete	N/A	No	No	No	No	\$1,436,520.00	\$381,342.82	\$0.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$1,436,520.00	\$381,342.82	\$0.00